

HUMAN PERFORMANCE GROUP CHAIRMAN'S FACTUAL REPORT

ATTACHMENT G

EXCERPTS FROM FIELD ENGINEER'S DAILY REPORT (FEDR)

(45 Pages)

NOTE: For the reader's benefit, FEDR entries referenced in the Human Performance Group Chairman's Factual Report are highlighted by a red rectangle.

Central Artery/Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report

%%

Contract: C09B2												Tot
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
29-MAY-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor, Saturday of the Memorial Day holiday weekend.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
30-MAY-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor, Sunday of the Memorial Day holiday weekend.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-MAY-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Memorial Day holiday.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
01-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-The Contractor completed gathering as-built information in the I-90 E BD portions of C01A3 that are part of access restraint #1 and which are not blocked by C01A3 construction activities. MCC commenced as built activities in I-90 W BD.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
				-No other field work was performed by the Contractor today.								
02-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-The Contractor continued gathering as-built information in the portion of I-90 W BD that will be turned over by C01A3 in access restraint #1.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
				-No other field work was performed by the Contractor today.								
03-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-The Contractor continued gathering as-built information in the portion of I-90 W BD that will be turned over by C01A3 as access restraint #1.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
				-No other field work was performed by the Contractor today.								
04-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-The Contractor continued gathering as-built data in I-90 E BD & W BD	I-90 SEAPORT ACCESS TUNNEL FINISHES							
				-The weekly safety walk was held at 1:00PM with MCC safety rep. John Keaveny, B/PB safety Rep. Ray Lombardi and myself. Only two surveyors were working in the C01A3 contract area. No unsafe practices were found and the Safety and Health Joint Inspection Form, from Spec. 721.563, was completed and signed.								
				-No other field work was performed by the Contractor.								
05-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
06-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
07-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-The Contractor's surveying crew began laying out the locations for drilling holes in the ceiling of the I-90 E BD ceiling, C04A2 contract area. These holes will be used for installing the epoxy anchors associated with the ceiling panel system.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
				-No other field work was performed by the Contractor today.								
08-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-MCC's surveying crew continued laying our the locations for the ceiling anchors in the C04A2 portions of I-90 E BD.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
				-No other field work was performed by the Contractor today.								
09-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-MCC's surveyors continued laying out the locations for anchors in the ceiling of the C04A2 portion of I-90 E BD.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
10-JUN-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION: At 09:15 FArch Barrett & FE McCrabb reported to the east end of I-90 EB at the portal area to observe prototype core drilling of holes for ceiling support anchor bolts. MCC Supervisory personell B. Britto and J. Martin were present with two laborers. Pete Sullivan of Hilti (core drill supplier, ph= 800-879-8000) was also there for technical assistance. Core drill unit was a Hilti model DD-100. B/PB crew observed 8 holes drilled, none of which encountered re-bar. Production was limited by MCC crew experimenting and adapting the drill and the procedures. Average time to drill a 5 1/2" deep by 3/4" dia hole was about 10 minutes. MCC crew was working from a "TEREX" model TB 4413 snorkle lift, which MCC rented for this operation. B/PB crew returned to FO at approx 11:50. MCC activity continued in the PM. MCC exhibited excellent adherence to proper safety procedures and use of PPE. Five photos were taken.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	

Field Engineers Daily Report (FEDR) System

Page: 14

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
11-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-At 1:00PM the weekly safety walk was held with the Contractor's safety representative & superintendent, John Keaveney & Bill Brito respectively, along with B/PB safety representative Ray Lombardi and myself. The Contractor was performing no work at the time of the safety walk and hence no unsafe conditions were observed. The Joint Safety & Health Inspection Form was completed and forwarded to the Resident Engineer. -No field work was performed by the Contractor today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
12-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
13-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
14-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
15-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
16-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
17-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
18-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-The Contractor's surveyors were laying out the location for the ceiling struts in the C04A2 area of I-90 E BD. -The weekly safety walk was held with MCC at 1:00PM and included MCC safety Rep John Keaveney and MCC Supt. Bill Brito & myself. No unsafe conditions were found and the Safety & Health Joint Inspection Form was completed. -No other field work was performed by the Contractor today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
19-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
20-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
21-JUN-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION:Farch Barrett reported to the 4A2/1A3 area to continue work on an as-built survey. MCC was starting to set up its field operation in the 4A2 boat area, on the HOV side. Four conex boxes were delivered to the site, unloaded and set in place. The following equipment was used for a half-day (4 hrs): One 18 wheeler w/ a high lift flat-bed trailer and one cherry picker crane (these items have not been entered in the Oracle equipment list yet, and so they are listed here instead). See today's workforce list for the crew size and hours.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	12	36
						MODERN CONTINENTAL CONST	LB	F	1	4	4
						MODERN CONTINENTAL CONST	OE	4D	1	4	4
						MODERN CONTINENTAL CONST	TM	4	1	4	4
						MODERN CONTINENTAL CONST	OE	4B	1	4	4
										Total Workforce Hrs	52
22-JUN-1999 07:00-15:00	3	748	JAMES BARRETT	Farch Barrett reported to the 4A2/1A3 area to complete the as-built survey. A trailer was delivered to the HOV side of the 4A2 boat section to serve a MCC's field office. There were 2 MCC laborers working on the field office set-up operation. There were 2 MCC surveyors continuing with the as-built survey in the 1A3 area. A laborer and a labor foreman were continuing to core drill ceiling anchor bolt holes in the tunnel roof near the EB portal. These holes will be used to attach the ceiling structural support system to the existing tunnel roof. A total of 26 holes were drilled, 5 of which encountered steel rebar and had to be shifted 3" per the specs. The hole drilling operation used a snorkle lift, a sissors lift, and the Hilti core drilling rig (these items are not in Oracle yet, and so are mentioned here). S. Abbotts was supervising the operation for MCC. There were three BSC/Cullinane surveyors checking the bolt hole layout in the EB bore near the portal. These surveyors are employed by Viadya Consultants Inc, (ph# 508-657-7121) which is a sub-	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	24	72
						MODERN CONTINENTAL CONST	OE	1	2	16	32
										Total Workforce Hrs	104

Field Engineers Daily Report (FEDR) System

Page: 15

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Tot

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours
23-JUN-1999 0730-1630	4	748	DONALD MC CRABB	MCC crew continued operation of drilling holes in the ceiling of I-90 E BD for the purpose of installing epoxy adhesive anchors to be used for support of the ceiling system. As of 11:45am 15 holes had been successfully drilled and one hole abandoned due to hitting rebar. By the end of the day a total of 20 holes had been successfully drilled and 8 holes had been abandoned due to rebar hits. MCC personnel Scott Abbotts and Bill Britto were there to oversee drilling operation. Equipment being used: snorkle lift and Hilti core drilling rig. MCC surveyors were gathering as-built information in the HOV bore.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 2 2	8 16 16	8 32 32
Total Workforce Hrs										72	
24-JUN-1999 0730-1630	4	748	DONALD MC CRABB	MCC crew continued operation of drilling holes in the ceiling of I-90 E BD for the purpose of installing threaded anchors (installed with epoxy) to be used for the support of the ceiling system. By the end of the day a total of 6 holes had been successfully drilled and 11 holes had been abandoned due to rebar hits. MCC personnel Scott Abbotts was present for the whole day and Bill Britto for most of the day. Equipment being used: sissors lift and Hilti core drilling rig. MCC surveyors were gathering as-built information in the HOV bore.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	J F 2	1 1 2	8 8 16	8 8 16
Total Workforce Hrs										32	
25-JUN-1999 07:00-15:00	3	748	JAMES BARRETT	Farch Barrett reported to the EB bore near the East Portal to observe the core drilling of ceiling support anchor bolt holes. There were two laborers core drilling from a sissors lift, with S. Abbotts supervising for MCC. They were using the Hilti core drilling rig. An MCC Labor forman and one laborer were erecting fence at the lay-down area under the temporary ramp to the TWT. A total of 23 new holes were drilled today. Also, the drill crew returned to 4 holes that were abandoned due to steel encounter. At the advice of the Hilti representative, the drill rig was adjusted to decrease the amount of water entering the bit, and the drill was adjusted to a lower R.P.M. setting. Using this technique, a re-bar could be drilled through in approximately 10 minutes. Since the start of ceiling anchor bolt hole drilling, a total of 117 holes have been drilled, and steel was encountered at 34 locations. This means that steel was encountered in 29 % of the holes drilled. There were 2 surveyors doing an as-built survey in the HOV bore.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 3 2	8 24 16	8 72 32
Total Workforce Hrs										112	
26-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
27-JUN-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
28-JUN-1999 07:00-15:00	3	748	JAMES BARRETT	Farch Barrett reported to the EB bore near the East Portal to observe the core drilling of ceiling support anchor bolt holes. There were two laborers core drilling from a sissors lift, with S. Abbotts supervising for MCC. They were using the Hilti core drilling rig, and working from a Mark Industries Model M20T sissors lift. A total of 23 holes were drilled today. Five of the 23 were locations where re-bar was previously encountered and the hole had been abandoned. The other 18 holes were newly drilled as of today. Only one of the 18 newly drilled locations encountered steel. To date, a grand total of 140 holes have been drilled and re-bar was encountered at 35 locations, a hit-ratio of 25%. An MCC Labor forman and one laborer were continuing to erect fence at the lay-down area under the temporary ramp to the TWT. Most of the day was spent going to Stoughton to obtain chain link fence. There were 2 surveyors doing an as-built survey in the HOV bore. The surveyors were working from a Terex Model TB4413 boom lift.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 3 2	8 24 16	8 72 32
Total Workforce Hrs										112	
29-JUN-1999 07:00-15:00	3	748	JAMES BARRETT	Farch Barrett reported to the EB bore near the East Portal to observe the core drilling of ceiling support anchor bolt holes. There were two laborers core drilling from a sissors lift, with S. Abbotts supervising for MCC. They were using the Hilti core drilling rig, and working from a Mark Industries Model M20T sissors lift. A total of 27 holes were attempted today. At three of the 27 attempted holes, a rough surface of the tunnel roof concrete prevented the forming of a vacuum between the tunnel roof	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 3 2	8 24 16	8 72 32
Total Workforce Hrs										112	

Field Engineers Daily Report (FEDR) System

Page: 16

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Tot

Hours

Contract:C09B2

30-JUN-1999	3	748	JAMES BARRETT	FArch Barrett reported to the EB bore near the East Portal to observe the core drilling of ceiling support anchor bolt holes. There were two laborers core drilling from a sissors lift, with S. Abbotts supervising for MCC. They were using the Hilti core drilling rig, and working from a Mark Industries Model M20T sissors lift. A total of 17 holes were attempted today. At 2 of the 17 attempted holes, a rough surface of the tunnel roof concrete prevented the forming of a vacuum between the tunnel roof and the core drill mounting pad. Of the 15 remaining holes, two were locations where steel had previously been encountered and the hole was abandoned. Both of these holes were successfully completed today. Of the 13 newly drilled holes, 2 encountered steel. To date, a grand total of 180 holes have been drilled and re-bar was encountered at 40 locations, a hit-ratio of 22%. 2 ceiling panel lifting trailers (a.k.a. "Woodies") arrived in the boat section today and were parked in the 4A2 Boat section. An MCC Labor forman and one laborer were continuing to work on the fencing of the laydown area under the temporary TWT ramp. They also obtained planking and made a "deck" surface on the top of one of the woodies. There were 2 surveyors doing an as-built survey in the EB bore at areas which were previously unaccessible due to the Kewitt Traveler form. The surveyors were working from a Terex Model TB4413 boom lift. A carpenter forman and 2 carpenters from Patent Construction Services (ph#= 201-261-5600) delivered and erected a temporary stair tower in the boat section, near the HOV portal. Patent Construction Services is a scaffolding sub-contractor to MCC. Patent is not on the Oracle list of subs, so they were not reported on today's workforce report.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8
07:00-15:00						MODERN CONTINENTAL CONST	LB	J	3	24	72
						MODERN CONTINENTAL CONST	OE	2	2	16	32
								Total Workforce Hrs			112
01-JUL-1999	3	748	JAMES BARRETT	FArch Barrett reported to the EB bore near the East Portal to observe the core drilling of ceiling support anchor bolt holes. There were two laborers core drilling from a sissors lift, with S. Abbotts supervising for MCC. They were using the Hilti core drilling rig, and working from a Mark Industries Model M20T sissors lift. A total of 11 holes were drilled in the EB bore by 11:00 today. At 11:00 the crew relocated to the HOV bore in the area of the proposed mock-up. A total of 13 holes were drilled in the HOV roof, for a total production today of 24 holes drilled today. S. Abbotts of MCC reported that of the 24 holes drilled today, there were "about 5 or 6" which encountered steel. The precise number and location of steel hits was not obtained since Abbotts' notes were not available. This information will be obtained and reported tomorrow. An MCC Labor forman and one laborer were continuing to work on the fencing of the laydown area under the temporary TWT ramp. They also continued work on a "deck" surface on the top of one of the 2 woodies parked in the boat section. There were 2 surveyors doing lay-out in the HOV mock up area and continuing the as-built survey in the EB bore. The surveyors were working from a Terex Model TB4413 boom lift.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8
07:00-15:00						MODERN CONTINENTAL CONST	LB	J	3	24	72
						MODERN CONTINENTAL CONST	OE	2	2	16	32
								Total Workforce Hrs			112
02-JUL-1999	3	748	JAMES BARRETT	FArch Barrett reported to HOV near the East Portal to observe core drilling of ceiling anchor bolt holes. There were 2 laborers core drilling, with S. Abbotts supervising for MCC. They used the Hilti core drilling rig, and a Mark Ind. Model M20T sissors lift. A total of 12 holes were drilled today, and Abbotts reported 2 steel hits,(4 hits per 26 holes or 15% in HOV overall). This ratio is far below the usual rate (in EB, and TWT) of 25-30%. FArch found a re-bar core plug on the ground under the sissors lift, indicating a bar had been drilled through, although none was reported by Abbotts. A magnetic test of all holes drilled to date may be needed to verify the completeness of MCC's steel encounter report. In spite of repeated requests, MCC is not marking steel hit locations as req'd by Spec 723.480.3.07.D.1.a.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8
07:00-15:00						MODERN CONTINENTAL CONST	LB	J	4	32	128
						MODERN CONTINENTAL CONST	OE	2	1	8	8
						MODERN CONTINENTAL CONST	CP	F	1	8	8
						MODERN CONTINENTAL CONST	CP	J	1	8	8
								Total Workforce Hrs			160

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Contract: C09B2													Tot	
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours			
03-JUL-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES									
04-JUL-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES									
05-JUL-1999 07:30-16:30	1	TBD/748	PHIL AIKELE	-No field work was performed by the Contractor today, Fourth of July Holiday.	I-90 SEAPORT ACCESS TUNNEL FINISHES									
06-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	FArch Barrett took as-built photos of the C01A3 area, then reported to HOV near the East Portal to observe core drilling of ceiling anchor bolt holes. There were 2 laborers core drilling, with S. Abbotts supervising for MCC. They used the Hilti core drilling rig, and a Mark Ind. Model M20T sissors lift. A total of 14 holes were attempted today, and Abbotts reported 5 steel hits, and 9 successful holes drilled. The Hilti drilling rig malfunctioned at about 2:00, and there was no further diilling performed today. The extent of the damage to the drill, and the time to fix it were unknown as of close of business. An MCC Labor forman and one laborer were placing silt barrier screening on the roadway surface drains in HOV. There were 2 surveyors working from a Terex Model TB4413 boom lift doing ceiling anchor bolt lay-out in the EB bore.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONSTI	LB	F	1	8	8			
						MODERN CONTINENTAL CONSTI	LB	J	3	24	72			
						MODERN CONTINENTAL CONSTI	OE	2	2	16	32			
						MODERN CONTINENTAL CONSTI	CP	F	0	0	0			
						MODERN CONTINENTAL CONSTI	CP	J	0	0	0			
										Total Workforce Hrs		112		
07-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	FArch Barrett to the HOV bore near the East Portal to observe core drilling of ceiling anchor bolt holes. There were 2 laborers core drilling, with S. Abbotts supervising for MCC. They used the Hilti core drilling rig, and a Mark Ind. Model M20T sissors lift. Yesterday the drill rig malfunctioned, and a new rig was brought in today (same make/model). The second drill failed at about 11:00, and the Hilti Rep brought a new rig (also same make/model) to the job site. A new water collar was afixed to the replacement drill in an attempt to prevent water from entering the drill motor casing, the apparent cause of the previous failures. The third drill functioned successfully for the rest of today. A total of 11 holes were drilled today, and Abbotts reported no steel hits. At aabout 1:30, the MCC Labor forman brought FArch to the EB bore, North side walkway, about 100 ft inside the East Portal where someone had left two open 5 gal buckets of used crankcase oil, which were leaking on to the walkway surface, and creating a spill hazard. The source of the oil is unknown. FArch phoned LFE who notified the C01A3 Staff of the situation. The laborer forman and one laborer were placing silt barrier screening on the roadway surface drains in EB Bore. There were 2 surveyors working from a Terex Model TB4413 boom lift doing ceiling anchor bolt lay-out in the HOV bore, just ahead of the drillers.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONSTI	LB	F	1	8	8			
						MODERN CONTINENTAL CONSTI	LB	J	3	24	72			
						MODERN CONTINENTAL CONSTI	OE	2	2	16	32			
						MODERN CONTINENTAL CONSTI	CP	F	0	0	0			
						MODERN CONTINENTAL CONSTI	CP	J	0	0	0			
										Total Workforce Hrs		112		
08-JUL-1999 0730-1630	4	748	DONALD MC CRABB	MCC crew continued drilling holes in the ceiling of the HOV lane for the threaded anchors/epoxy for the ceiling supports. MCC personnel Scott Abbotts reported 30 holes drilled (without rebar hits mentioned) at the end of the day. Equipment used: Sissors lift and Hilti core drilling rig. An Ingersoll Rand compressor/tank (a self contained set-up on its own trailer) for the purpose of abrasive blast was delivered today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONSTI	LB	F	1	8	8			
						MODERN CONTINENTAL CONSTI	LB	J	2	16	32			
						MODERN CONTINENTAL CONSTI	OE	2	2	16	32			
										Total Workforce Hrs		72		
09-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	FArch Barrett reported to the HOV bore near the East Portal to observe core drilling of ceiling anchor bolt holes. There were 2 laborers core drilling, with S. Abbotts supervising for MCC. They used the Hilti core drilling rig, and a Mark Ind. Model M20T sissors lift. A total of 32 holes were drilled today, and Abbotts reported one steel hit. The laborer forman and one laborer were placing silt barrier screening on the roadway surface drains in WB and Ramp F Bores. There were 2 surveyors working from a Terex Model TB4413 boom lift doing ceiling anchor bolt lay-out in the WB bore. There was one carpenter foreman, two carpernters and one laborer building wooden steps and connecting the tempory stairs in the 4A2	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONSTI	LB	F	1	8	8			
						MODERN CONTINENTAL CONSTI	LB	J	4	32	128			
						MODERN CONTINENTAL CONSTI	OE	2	2	16	32			
						MODERN CONTINENTAL CONSTI	CP	F	1	8	8			
						MODERN CONTINENTAL CONSTI	CP	J	2	16	32			
										Total Workforce Hrs		208		

Central Artery/Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report
%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
10-JUL-1999 07:30-16:30	1 748		PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
11-JUL-1999 07:30-16:30	1 748		PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
12-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	FArch Barrett reported to the HOV bore near the East Portal to observe core drilling of ceiling anchor bolt holes. There were 2 laborers core drilling, with S. Abbotts supervising for MCC. They used the Hilti core drilling rig, and a Mark Ind. Model M20T sissors lift. A total of 37 holes were drilled today, and Abbotts reported no steel hits. Of the last 69 holes drilled, Abbotts has reported only one steel hit. The laborer forman and one laborer were performing general clean-up and organization of the MCC lay down area. There were 2 surveyors working from a Terex Model TB4413 boom lift doing ceiling anchor bolt lay-out in the WB bore. Three pallets of Type 1 cement and one pallet of lime were delivered to the 4A2 boat section today for use in the CMU walls. FE McCrabb noted that the Specs and the Submittals call for Type 2 cement. FArch brought this to MCC Supervisor Britto's attention, and the Type 1 cement (and the lime) was removed from the site by 15:00 hrs. 30 pallets (36 blocks ea) of CMU block and a truckload of sand were also delivered to the site today. Materials receiving reports were not completed. FE staff needs to confer with M. Deshler to confirm proper material receiving procedures. MCC brought in a Schaeff Model HML 41 rubber tired back hoe with a large concrete grinding auger for a demonstration of its use in demolition of the walkways where called for. By the time FArch left at 15:30, the results were disapointing, however, no decision was made as to its suitability for the job.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8
						MODERN CONTINENTAL CONST	LB	J	3	24	72
						MODERN CONTINENTAL CONST	OE	2	2	16	32
						MODERN CONTINENTAL CONST	CP	F	0	0	0
						MODERN CONTINENTAL CONST	CP	J	0	0	0
									Total Workforce Hrs	112	
13-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	FArch Barrett reported to the HOV bore near the East Portal to observe core drilling of ceiling anchor bolt holes. There were 2 laborers core drilling, with S. Abbotts supervising for MCC. They used the Hilti core drilling rig, and a Mark Ind. Model M20T sissors lift. A total of 17 holes were drilled today, and Abbotts reported 3 steel hits. The laborer forman and one laborer were performing general clean-up and organization of the MCC lay down area. The entire labor crew also took turns reporting for routine mandatory drug testing. There were 2 surveyors working from a Terex Model TB4413 boom lift doing anchor bolt lay-out in the HOV bore. Four pallets of "Iron Clad" Type 2 cement and one pallet of "Genlime" Type S lime were delivered to the 4A2 boat section today for use in the CMU walls. This replaces the Type 1 cement erroneously delivered to the site yesterday. FArch delivered to the Testing Lab the Material Inspection and Test Report (MITR) for the shipment of masronry sand delivered to the site yesterday. Two lab technicians reported to the site at about 10:00 to obtain a test sample. MCC has decided to use the Schaeff Model HML 41 rubber tired back hoe with a large concrete grinding auger for demolition of the walkways where called for. The machine remains parked in the 4A2 boat section, but was idle today. FArch accompanied S. Murphy, LFE on the 17AA contract and three representatives of the 17AA contractor on a visit to the site to see the woodies.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8
						MODERN CONTINENTAL CONST	LB	J	3	24	72
						MODERN CONTINENTAL CONST	OE	2	2	16	32
						MODERN CONTINENTAL CONST	CP	F	0	0	0
						MODERN CONTINENTAL CONST	CP	J	0	0	0
									Total Workforce Hrs	112	
07:00-15:00				clean-up and organizing in the MCC staging area. He also added stabilizing cables to the temporary stairway installed earlier in the	FINISHES	MODERN CONTINENTAL CONST	LB	J	0	0	0
						MODERN CONTINENTAL CONST	OE	2	2	16	32
									Total Workforce Hrs	40	
14-JUL-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: FArch Barrett reported to the HOV bore near the East portal to observe core drilling of ceiling anchor bolt holes. There were two laborers using the Hilti DD-100 core drilling rig, and a Terex Model TB4413 boom lift, supervised by S. Abbotts of MCC. A total of 20 holes drilled, and Abbotts reported no steel hits. The laborers were going to remain late to finish the last two available holes in HOV.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	LB	F	1	8	8
						MODERN CONTINENTAL CONST	LB	J	2	16	32
									Total Workforce Hrs	40	

Field Engineers Daily Report (FEDR) System

Page: 19

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
15-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	MOBILIZATION: There was one Labor Foreman and one laborer performing general clean-up and organizing in the MCC staging area. At 10:00, Representatives of Kewitt conducted a test firing of the interim ventilation fans. MCC's Safety Officer was on hand to monitor sound levels. The sound level of 70 dB was well within allowable limits. Perini has removed the precast electrical junction boxes from the MCC staging area in doing so they apparently blocked and restricted access to grate near the foot of the temporary stairs in the 4A2 boat section.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 1 2	8 8 16	8 8 32
Total Workforce Hrs											48
15-JUL-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: FArch Barrett reported to the EB bore near the East portal to observe core drilling of ceiling anchor bolt holes. There were two laborers using the Hilti DD-100 core drilling rig, and a Terex TB4413 boom lift, supervised by S. Abbotts of MCC. A total of 19 holes drilled, and Abbotts reported 1 steel hit. There was one block mason and one laborer from Commercial Masonry moving CMU from the staging area to the cross passages in HOV bore. They used a Halla HLF25 fork lift. They were also snapping lines for block layout in CP 27/UR 34. The block mason inquired about the dimension on DWG H-638, Det. 1 which is labeled "varies". This dimension shows where to end the block wall at its intersection with the precast wall panels. FArch referred the block mason to J. Martin who should provide the dimension based on MCC's wall panel lay-out. Martin reported to the tunnel at 9:30 to assist the masons. There were 2 MCC surveyors laying out anchor bolts in the EB bore, using a Mark Industries Model M20T sissors lift. There was one supervisor and one cement finisher from Cohn (MCC's tile sub) setting up the power blasting operation. They were checking their equipment and access to water, power, etc. They stated they would not begin blasting before Monday, 7/19.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP JOSEPH COHN & SONS INC	LB BR LB CM	J F J J	2 1 1 1	16 8 8 8	32 8 8 56
Total Workforce Hrs											56
16-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	MOBILIZATION: There was one Labor Foreman and one laborer performing general clean-up and organizing in the MCC staging area. There were four "Comex" storage boxes delivered to the 4A2 boat section today, two for MCC and two for Cohn. MCC's boxes were set along the south wall of the boat section, and Cohn's were set under the temporary 4A2 ramp.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 1 2	8 8 16	8 8 32
Total Workforce Hrs											48
16-JUL-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: FArch Barrett reported to the EB bore near the East portal to observe core drilling of ceiling anchor bolt holes. There were two laborers using the Hilti DD-100 core drilling rig, and a Terex TB4413 boom lift, supervised by S. Abbotts of MCC. A total of 18 holes drilled, and Abbotts reported 2 steel hits. The "Iron Clad Type 2 cement for CMU mortar was removed from the site, and replaced with "Dragon" Type 2, in accordance with the submittal. There was one laborer from Commercial Masonry drilling holes and epoxying re-bars for CMU walls in CP 27/UR 34. Several of the rebars could not be embedded 12" due to interference with the walkway reinforcing. In this case, the laborer installed an additional re-bar approx 6" away from the original. FArch participated in Safety walkdown w/ R. Lombardi (BPB) and J. Keaveney (MCC), and Environmental walkdown w/ S. Abbotts (MCC); copies are attached. There are still several roadway drains which could not be accessed to install filter fabric due to corroded or overtightened grill bolts. FArch (on the advise of R. Steffy) asked Abbotts to install the filter fabric over the top of these roadway drain grills, and hold it in place with hay bales. Abbotts agreed to do so. There were 2 MCC surveyors laying out ceiling anchor bolts in the EB bore, using a Mark Industries Model M20T sissors lift. FArch met with Bill Knight of the BPB Mechanical Dept. to discuss the 18" wide box out that runs from the walkway to the tunnel roof on the south wall of I-90 WB near the East portal. This box out, which is currently covered with full-width steel plates, is for the fire standpipe which services the median barrier in the 4A2 boat section. Knight informed me that this box out can not be tiled over, and must remain	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST COMMERCIAL MASONRY CORP	LB LB	J J	2 1	16 8	32 8
Total Workforce Hrs											40

Field Engineers Daily Report (FEDR) System

Page: 20

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
17-JUL-1999 07:30-16:30	1	748	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
18-JUL-1999 07:30-16:30	1	748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
19-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION: There was one Labor Foreman and one laborer assisting in unloading a shipment of tile and organizing in the MCC staging area. There was one Operating Engineer using a 'Sky Trak' fork lift #10042 unloading the tile and staging it under the 4A2 temporary ramp. The delivery consisted of 820 boxes of white tile and 345 boxes of blue tile, for a total of 12,050 sq ft of tile.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB OE	F J 2	1 1 1	8 8 8	8 8 8
Total Workforce Hrs										24	
19-JUL-1999 07:00-15:00	3	996910	JAMES BARRETT	TUNNEL FINISHES: FArch Barrett reported to the HOV bore near the East portal for the weekly safety talk presented by J. Keaveney of MCC. FArch then reported to the EB bore near the East Portal to observe core drilling of ceiling anchor bolt holes. There were two MCC laborers using the Hilti DD-100 core drilling rig, and a Terex TB4413 boom lift, supervised by S. Abbotts of MCC. A total of 43 holes were drilled, and Abbotts reported no steel hits. There were two MCC surveyors laying out anchor bolt holes in the WB bore, approx sta 70+00, using a Mark Industries M20T sissors lift. There was one Brick layer forman, two Brick layers, and two laborers from Commercial Masonry building CMU walls in the HOV bore at CP 27/UR 34. They were using a mortar mixer (in the boat section) and a Halla HLF25 fork lift to deliver the mixed mortar. There were open bags of lime present at the mixer, with no visable means of measuring the quantities added to the mix. By the end of the day, they had the corners laid up six courses and the remainder laid up two courses. One laborer began drilling the holes for vertical re-bar at UR 35 in Ramp A. There was one Cohn supervisor, one Operating Engineer and a Cement Finisher preparing a Logan Model 30 (#5037) sissors lift basket with screening for use in the wall sand blasting operation. They also had a mobile sandblasting unit (on a trailer) and a storage tanker of 'Black Beauty' blasting abrasive. After overcoming minor start-up difficulties, they blasted approx. 10 linear ft of wall today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	LB OE BR BR LB OE CM	J 2 F J J 2 J	2 2 1 2 2 1 1	16 16 8 16 16 8 8	32 32 8 32 32 8 8
Total Workforce Hrs										152	
20-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION: There was one Labor Foreman and one laborer performing general duty in the MCC staging area, including distributing drinking water and running hoses for drilling operation, and clean up	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	F J	1 1	8 8	8 8
Total Workforce Hrs										16	
20-JUL-1999 07:00-15:00	3	996910	JAMES BARRETT	TUNNEL FINISHES: There were two MCC laborers core drilling anchor bolt holes in the EB bore using a Hilti DD-100 drill, and a Terex TB4413 boom lift, supervised by S. Abbotts. At 10:30 the drilling in EB bore was complete, and the crew moved to the WB bore. A total (EB and WB bores) of 32 holes were drilled, and Abbotts reported no steel hits. There were two MCC surveyors laying out anchor bolt holes in the WB bore using a Mark Industries M20T sissors lift. There was one MCC Operating Engineer using a Shaeff Model HML41 backhoe with a rotating concrete auger to scarify the walkway face on the south side of the WB bore in the 4A2 area. A total of 55 lin. ft of walkway was scarified today. There was one Comm. Masonry Brick layer forman, two Brick layers, and two laborers continuing to build CMU walls in the HOV bore at CP 27/UR 34. They used a mortar mixer and a Halla HLF25 fork lift. There was no visable means of measuring the quantities used in the mix. By the end of the day, the HOV side of the CP was up 7 courses. The Ramp A side was up 3 or 4 courses, but 6" block was used since the 6" arch slab is not yet in place, and 8" block would not fit. There was also one laborer drilling holes and epoxying vertical re-bars at UR 35 in Ramp A. There was one Cohn Operating Engineer and one Cement Finisher sandblasting the South wall of HOV bore in the mock-up area, and	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	BR BR LB OE CM OE LB OE	F J J 2 J 2 J 2	1 2 2 1 1 1 2 2	8 16 16 8 8 8 16 16	8 32 32 8 8 8 32 32
Total Workforce Hrs										160	

Field Engineers Daily Report (FEDR) System

Page: 21

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
21-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	MOBILIZATION: There was one laborer performing general duty in the MCC staging area, including distributing drinking water, organizing, and clean-up.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	F J	1 1	8 8	8 8
Total Workforce Hrs										16	
21-JUL-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: There was one MCC operating engineer using a Scaeff Model HML41 backhoe with a rotating concrete auger scarifying the walkway face on the south side of the EB bore in the 4A2 area. He was assisted by an MCC Labor Foreman who used a hose to provide dust control. Most of the day was spent re-grinding the 55 lin ft of walkway started yesterday, but deemed not to be deep enough. By the end of the day, they had scarified a total of 65 lin ft of walkway face. There was one Comm. Masonry Brick layer forman, two Brick layers, one Labor Foreman and two laborers continuing to build CMU walls in the HOV bore at CP 27/UR 34, and starting on UR 35. They used a mortar mixer and a Halla HLF25 fork lift. There was no visable means of measuring the quantities used in the mix. By the end of the day, the HOV side of CP 27/UR34 was completed up 7 courses. The Ramp A side (of CP27/UR34) was was not worked on today. About 70% of UR 35 in Ramp A was completed up to 7 courses. There was one Cohn Supervisor, one Operating Engineer and one Cement Finisher sandblasting the South wall of HOV bore in the mock-up area, and continuing eastward. They were using a Logan Model 30 (#5037) sissors lift, a mobile sandblasting unit and a storage tanker of 'Black Beauty' blasting abrasive. They blasted 70 linear ft of wall today, and are within 25 feet of the portal. After lunch, J. Keaveney, Safety Officer for MCC, stopped the operation of the mobile sandblasting unit due to the excessive noise it generates. The	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	BR BR LB LB OE CM	F J F J	1 2 1 2	8 16 8 16	8 32 8 32
Total Workforce Hrs										96	
21-JUL-1999 0730-1630	4 996910		DONALD MC CRABB	the rest of the day. Two MCC laborers continued drilling holes in the ceiling for the threaded anchors/epoxy for the ceiling supports. MCC personnel Scott Abbotts reported 64 holes drilled with no rebar hits. Equipment used: sissors lift and a Hilti core drilling rig. Two MCC surveyors were working on as-builts. I mentioned to MMC's Bill Britto that the materials(bags of cement and lime) for the CMU mortar mix should be under cover and he said it would be taken care of tommorrow. A second delivery of 8x8 ceramic tile from Summitville was delivered today. There were a total of 2194 boxes of tile(approx) stored on pallets and covered with plastic under the 4A2 temp ramp. MMC's Scott Abbotts reported 12,056 sq ft delivered in today's delivery and 12,056 sq ft in Monday's delivery. Total of 2,096 boxes of tile by the delivery slip.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
22-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	MOBILIZATION: There was one laborer performing general duty in the MCC staging area, including distributing drinking water, organizing, and clean-up work on the 'Woodies'. Farch met State Trooper W. DiNatale at 9:00 to establish traffic control at the 4A2 Boat Emergency Ramp. MCC needed to bring a fuel truck down the ramp to service several pieces of equipment. The detail ended at 13:00 (Police Detail Form attached).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	F J	1 1	8 8	8 8
Total Workforce Hrs										16	
22-JUL-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: There was one MCC operating engineer using a Scaeff Model HML41 backhoe with a rotating concrete auger scarifying the walkway face on the south side of the EB bore in the 4A2 area. He was assisted by an MCC Labor Foreman who used a hose to provide dust control, and helped guide the operator. By the end of the day, they had scarified 140 lin ft of 200 total lin ft walkway face on this side of I-90 EB. There was one Comm. Masonry Brick layer forman, two Brick layers, one Labor Foreman and two laborers continuing to build CMU walls on the HOV side of CP 27/UR 34, and at UR 35 in Ramp A. By C.O.B. they had approximately 85% of the CP 27/UR 34 wall up 12 courses. In Ramp A at UR 35, all the walls were completed up 7 courses. They used a mortar mixer and a Halla HLF25 fork lift. There was no visable	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	BR BR LB LB OE CM	F J F J	1 2 1 2	8 16 8 16	8 32 8 32
Total Workforce Hrs										96	

Field Engineers Daily Report (FEDR) System

Page: 22

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Tot

22-JUL-1999 0730-1630	4	996910	DONALD MC CRABB	Two MCC laborers continued drilling holes for the threaded anchors/epoxy for the ceiling supports. MCC's Scott Abbotts reported 40 holes drilled with no rebar hits. Equipment used: Sissors lift and Hilti core drilling rig.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
								Total Workforce Hrs		32	
23-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION: There was one laborer performing general duty in the MCC staging area, including distributing drinking water, organizing, and clean-up.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
								Total Workforce Hrs		8	
23-JUL-1999 07:00-15:00	3	996910	JAMES BARRETT	TUNNEL FINISHES: There was one MCC operating engineer using a Scaeff Model HML41 backhoe with a rotating concrete auger scarifying the walkway face on the south side of the EB bore in the 4A2 area. He was assisted by an MCC Labor Foreman who used a hose to provide dust control, and helped guide the operator. By the end of the day, they had completed all 200 lin ft walkway face on this side of I-90 EB. There was one Comm. Masonry Brick layer forman, two Brick layers, one Labor Foreman and one laborer continuing to build CMU walls on the HOV side of CP 27/UR 34 By C.O.B. they had 98% of the CP 27/UR 34 walls up 17 courses. Ramp A at UR 35 was not worked on today. They used a mortar mixer and a Halla HLF25 fork lift. There was no visable means of measuring the quantities used in the mix, and some mortar which remained in the tub when it was returned to the mixer was re-mixed back into the new batch. The entire crew left for the day at 12:00 There was one Cohn Supervisor, one Operating Engineer and one Cement Finisher working on the mobile sandblasting machine. They brought in a new Ingersoll-Rand compressor that will be used in place of the one on the mobile sandblasting unit. They were also using a Logan Model 30 (#5037) sissors lift, the sandblasting unit and a storage tanker. They blasted a small amount of wall today, only to test the new equipment. FArch conducted a magnetic survey of ceiling anchor bolt holes in the HOV to verify if any re-bar was drilled through. FArch randomly selected 50 locations which had been reported as not encountering steel by daily field questioning of MCC supervision. Magnetic inspection reveiled 32 of those locations did, in fact, contain steel re-bar which had been severed. FArch will wait to compare these results with a log of the drilling results which MCC has promised to provide. FArch & S. Abbotts (MCC) completed a BMP Joint Insp. Report (Copy attached).	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP MODERN CONTINENTAL CONST COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC MODERN CONTINENTAL CONST	BR LB BR LB LB OE CM OE	F F J F J 1 J 1	1 8 2 5 5 1 8 8	5 8 20 5 5 8 8 8	67
23-JUL-1999 0730-1630	4	996910	DONALD MC CRABB	TUNNEL FINISHES: Two MCC laborers continued drilling holes for the ceiling supports using a sissors lift and a Hilti core drilling rig. MCC's Scott Abbotts reported 30 holes drilled with 5 rebar hits. There was one mason drilling holes and setting the dowels for the CMU wall at CP29/UR36.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST COMMERCIAL MASONRY CORP	LB BR	J J	2 1	16 5	32 5
								Total Workforce Hrs		37	
07:30-16:30					FINISHES						
25-JUL-1999 07:30-16:30	1	748	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
26-JUL-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION: There was one laborer performing general duty in the MCC staging area, including distributing drinking water, organizing, and clean-up. There was one truck load (24 Pallets) of CMU block delivered to J. Cohn today. It was left uncovered in the 4A2 Boat section.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
								Total Workforce Hrs		8	
26-JUL-1999	3	996910	JAMES BARRETT	TUNNEL FINISHES: There was one Operating Engineer, one Cement Finisher and one laborer sandblasting the CIP walls in HOV. They	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	OE	1	1	8	8

Field Engineers Daily Report (FEDR) System

Page: 24

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Tot

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours
28-JUL-1999 07:00-15:00	3	996910	JAMES BARRETT	TUNNEL FINISHES: There was one MCC Operating Engineer, and one MCC laborer scarifying the N w/w in WB, 4A2 area. They were using a Schaff backhoe with a concrete gringing auger. The backhoe developed a hydraulic fluid leak yesterday which was repaired by 8:30 today. FArch requested that the fluid left on the roadway be picked up and disposed of. By the end of the day they had scarified a total of 175 out of 200 lin ft of walkway face. There was one laborer setting anchor bolts in the Mock-up area of HOV. He was working from a Terex TE44 boom lift. The bolts were installed without screens to hold the epoxy. By the end of the day a total of 30 bolts were set. S. Abbotts (MCC) stated that they intend to use epoxy to fill abandoned anchor bolt holes rather than the non-shrink grout. FArch requested they submit an RFI. Commercial Masonry had one brick mason foreman, four brick masons, one labor foreman and 2 laborers setting CMU block at UR35 in Ramp A. By the end of the day they had 100% of the walls up 15 courses. They also set CMU in CP19 and UR24. In CP19 they completed 7 courses on the EB side and 2 courses on the WB side. At UR24 they set 6 courses on the EB side and 2 on the WB side. There was a delivery of 'Porter' latex concrete stain. While unloading, the delivery company spilled approx 15 gallons of stain on to the roadway in 4A2 boat section. MCC safety officer was notified, and sand was distributed on the spill. There was one laborer knocking down the walls at UR24 which were incorrectly laid-out and started yesterday. There was one Operating Engineer, one Cement Finisher and one laborer sandblasting the CIP walls in HOV, which was finished by noon. They switched to the south wall of EB, and completed 140 lin ft by end of day. They were using an Ingersoll-Rand mobile sandblasting unit, an external Ingersoll-Rand compressor a Logan Model 30 boom lift and a storage tanker.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs										240	
29-JUL-1999 07:00-15:00	3	996910	JAMES BARRETT	TUNNEL FINISHES: There was one MCC Operating Engineer, and one MCC laborer scarifying the South w/w in HOV, 4A2 area. They were using a Schaff backhoe with a concrete gringing auger. By the end of the day they had scarified a total of 38 out of 200 lin ft of walkway face. There was one laborer setting anchor bolts in HOV. He was working from a Terex TE44 boom lift. The bolts were installed without screens to hold the epoxy, and without blowing the holes out w/ compressed air per Manufacturer's recommendations. By the end of the day a total of 52 bolts were set. MCC Supervisor S. Abbotts was assisting the laborer. The MCC safety officer has requested MSDS info on the epoxy (which he has not received), and required the installers to wear Tyvek clothing per Manufacturer's recommendation. To date, the installers have not worn protective clothing. There was one laborer cleaning up the debris left from the walkway face grinding on the south side of EB. He also used a jackhammer and an XAS 90 compressor to chip around vent openings and drain stub-outs where the Shaeff grinder could not reach. He cleaned up approx 50 lin. ft. Commercial Masonry had one brick mason foreman, 2 brick masons, one labor foreman and 2 laborers setting CMU block at UR24 between EB and WB. By the end of the day they had 100% of the walls up 8 courses. Yesterday's delivery of 'Porter' latex concrete stain consisted of 373 Five gallon drums. The laborers also built scaffolding at UR36/CP29, and stocked it with CMU. There was one J. Cohn Operating Engineer, one Cement Finisher and one laborer who completed the sandblasting the south wall of EB in the 4A2 area, and moved to the North wall. They blasted the entire 4A2	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	24	72
										8	
										8	
										8	
										8	
										8	
										8	
										32	
										8	
										8	
										16	
										16	
										184	

Field Engineers Daily Report (FEDR) System

Page: 25

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
30-JUL-1999 07:00-15:00	3 748		JAMES BARRETT	MOBILIZATION: There was one MCC laborer performing general duties (distributing water etc) and doing cleanup in the MCC laydown and	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs											8
30-JUL-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: Farch reported to the HOV in the mock-up area to observe anchor bolt pull out testing. Representatives of 'CONAM Inspection Inc.' began testing at 8:00, using an Enerpac P-142 (Ser # S10420) hydraulic tester. A total of 36 bolts were tested and there were 3 failures. Two additional bolts were not epoxied in place at the time of installation, and were pulled out by hand. See attached results. There was one MCC Operating Engineer, and one MCC laborer scarifying the South w/w in HOV, 4A2 area. The Schaff backhoe brokedown soon after the start of the day. The Operator worked on it then returned it to the shop for repairs. The laborer then joined another MCC laborer drilling and setting anchor bolts in HOV at locations which had been skipped. They were working from a Terex TE44 boom lift. After placing bolts in the skipped areas, they moved to Line 12 (MCC Layout) and continued drilling anchor bolt holes. They drilled a total of 17 holes today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	OE	1	1	8	8
											8
											8
											8
											8
											32
											8
											32
Total Workforce Hrs											104
31-JUL-1999 07:30-16:30	1 N/A/N/A		PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-AUG-1999 07:30-16:30	1 N/A/N/A		PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
02-AUG-1999 07:00-15:00	3 748		JAMES BARRETT	MOBILIZATION: There was one MCC laborer performing general duties (distributing water etc) and doing cleanup in the MCC laydown and work areas.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	24	72
Total Workforce Hrs											72
DELIVERIES:											
Commercial Masonry: 12 Pallets CMU block.											
MCC: 5 Tiled Drainage Gallery Wall Panels (8ft x 10ft); 5 ceiling panels (8ft x 12ft); 2 ceiling panels (8ft x 6ft).											
MCC: Ceiling hanger hardware (threaded rods and turnbuckles - Quantity info to follow).											
02-AUG-1999 07:00-15:00	3 996910		JAMES BARRETT	TUNNEL FINISHES: Representatives of 'CONAM Inspection Inc.' began testing at 8:00, using an Enerpac P-142 (Ser # S10420) tester. A total of 35 bolts were tested and there were 3 failures. See attached results. There was one MCC Operating Engineer, using a Skytrak 10042 fork lift to move CMU block for Comm. Masonry. There were two laborers cleaning the debris from walkway scarifying at the south walkway of the EB bore. They also jackhammered areas where the scarifying rig could not reach. There were 2 MCC surveyors laying out wall panels in the HOV mock-up area. There were 2 ironworkers and one operating engineer unloading ceiling panels from the shipper, and staging them in the 4A2 lay-down area. They used a Tadano TR500XL boom crane for 4 hours. One tile faced wall panel was set in the mock-up area of HOV using a Gradall XL 5200. MCC had to core drill two holes in the wall to support the panel.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	OE	1	1	8	8
											8
											8
											8
											32
											72
											32
											4
Total Workforce Hrs											172
Commercial Masonry had one brick mason foreman, 2 brick masons, 3 laborers setting CMU block at CP27 (8 courses)& CP28 (4 courses).											
There was one J. Cohn Operating Engineer, one Cement Finisher and											

Field Engineers Daily Report (FEDR) System

Page: 26

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Contract: C09B2											Tot	
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
03-AUG-1999	3	996910	JAMES BARRETT	MOBILIZATION: There was one MCC laborer performing general duty in the MCC work area (Distributing water, clean-up, etc.)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
07:00-15:00				DELIVERIES: MCC: Grade E420 reinforcing bars, Precast ceiling panels (8 @ 8'x12', 5 @ 8'x6"= 13 total). Ceiling panels received to date = Serial Nos. C-0001 thru C-0017. Wall panels delivered to date = Serial nos W-0001 to W-0005.		MODERN CONTINENTAL CONST	LB	J	2	16	32	
						MODERN CONTINENTAL CONST	OE	1	2	16	32	
						MODERN CONTINENTAL CONST	IW	F	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	2	16	32	
						COMMERCIAL MASONRY CORP	LB	F	1	4	4	
						COMMERCIAL MASONRY CORP	LB	J	3	24	72	
						COMMERCIAL MASONRY CORP	BR	J	2	16	32	
						JOSEPH COHN & SONS INC	CM	J	1	8	8	
						JOSEPH COHN & SONS INC	LB	J	1	8	8	
						JOSEPH COHN & SONS INC	OE	1	1	8	8	
											Total Workforce Hrs	248
03-AUG-1999	3	996910	JAMES BARRETT	TUNNEL FINISHES: MCC had one laborer setting anchor bolts in the EB bore. By end of day, 46 bolts were installed. There was no testing of anchor bolts today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
07:00-15:00				There was one MCC labor foreman and one laborer chipping the WB North walkway where the machine auger could not reach. They chipped approx 90 lin ft of walkway today.		MODERN CONTINENTAL CONST	LB	J	2	16	32	
				There was one ironworker foreman, two ironworkers, and two operating engineers setting wall panels in the mock-up area of HOV. They set a total of two panels today using Gradall XL5200, a TB44 boom lift, and a Tanada TR500XL crane. They core drilled two holes in the structural wall to mount the panels.		MODERN CONTINENTAL CONST	OE	1	2	16	32	
						MODERN CONTINENTAL CONST	IW	F	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	2	16	32	
						COMMERCIAL MASONRY CORP	LB	F	1	4	4	
						COMMERCIAL MASONRY CORP	LB	J	3	24	72	
						COMMERCIAL MASONRY CORP	BR	J	2	16	32	
						JOSEPH COHN & SONS INC	CM	J	1	8	8	
						JOSEPH COHN & SONS INC	LB	J	1	8	8	
						JOSEPH COHN & SONS INC	OE	1	1	8	8	
						JOSEPH COHN & SONS INC	LB	F	1	4	4	
											Total Workforce Hrs	248
04-AUG-1999	3	996910	JAMES BARRETT	MOBILIZATION: There was one MCC laborer performing general duty in the MCC work area (Distributing water, clean-up, etc.)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
07:00-15:00				DELIVERIES: MCC: Ceiling module structural steel and miscellaneous hangers and associated hardware for the mock-up area.							Total Workforce Hrs	8
04-AUG-1999	3	996910	JAMES BARRETT	TUNNEL FINISHES: Technicians from Conam Inspection Inc were testing anchor bolts in HOV and EB, including locations which had previously failed and new bolts were set. By the end of the day, they tested a total of 34 bolts in EB (2 failures) and 11 bolts in HOV (1 failure).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
07:00-15:00				There was one MCC labor foreman and one laborer chipping the WB North walkway where the fork lift mounted auger could not reach. They have finished chipping all of the WB North walkway which had been previously ground by the fork lift auger (170 out of 200 lin ft).		MODERN CONTINENTAL CONST	LB	J	2	16	32	
				There was one MCC laborer blowing out anchor bolt holes with compressed air and setting anchor bolts in the EB bore.		MODERN CONTINENTAL CONST	OE	1	2	16	32	
				There was one ironworker foreman, two ironworkers, and one operating engineer setting wall panels in the mock-up area of HOV. They set two panels today (total to date = 5) using Gradall XL5200, and a TB44 boom lift. There were also 2 ironworkers and one operating engineer with a Tanada TR500XL crane unloading a delivery of ceiling module steel and a load of ceiling hanger hardware, and preparing to assebmle ceiling modules in the 4A3 boat section.		MODERN CONTINENTAL CONST	IW	F	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	3	24	72	
						COMMERCIAL MASONRY CORP	LB	F	1	8	8	
						COMMERCIAL MASONRY CORP	LB	J	2	16	32	
						COMMERCIAL MASONRY CORP	BR	J	2	16	32	
						JOSEPH COHN & SONS INC	CM	J	1	8	8	
						JOSEPH COHN & SONS INC	LB	J	1	8	8	
						JOSEPH COHN & SONS INC	OE	1	1	8	8	
						JOSEPH COHN & SONS INC	LB	F	1	8	8	
											Total Workforce Hrs	256

Field Engineers Daily Report (FEDR) System

Page: 27

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
04-AUG-1999 0730-1630	4	996910	DONALD MC CRABB	MCC laborer was removing concrete from the base and around vent openings on face of sidewalk with a small jackhammer-north wall I90WB. This was to detail the areas not done by the grinding operation. MMC labor foreman was shoveling debris from the previous grinding operation to remove approx 3in.concrete from the face of walkway in the same area.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	J F	1 1	8 4	8 4
Total Workforce Hrs										12	
04-AUG-1999 0730-1630	4	996910	DONALD MC CRABB	The bolts attaching the angle brackets to the top of the pre-cast wall panels were not stainless steel. The inserts in the pre-cast panels that are to receive these bolts are stainless steel which is proper but the bolts are a dissimilar metal. When pointed out to MCC's Jim Martin they said they would have to put up the panels with what they had and change the bolts at a later date.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	J F	1 1	8 4	8 4
Total Workforce Hrs										12	
05-AUG-1999 07:00-15:00	3	748	JAMES BARRETT	MOBILIZATION: There was one MCC laborer performing general duty in the MCC work area (Distributing water, clean-up, etc.)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs										8	
05-AUG-1999 07:00-15:00	3	996910	JAMES BARRETT	TUNNEL FINISHES: Technicians from Conam Inspection Inc were testing anchor bolts in HOV, including locations which had previously failed and new bolts were set. By the end of the day, they tested a total of 14 bolts and there were 3 failures. The failed bolts were removed and replaced, and will be re-tested. There was one MCC labor foreman and one laborer cleaning up the roadway where the fork lift mounted auger had ground the walkway face. They were assisted by an MCC Operating engineer with a Schaeff front end loader. After lunch, the clean-up crew moved to the lay-down area under the 4A2 temporary ramp for the remainder of the day. MCC Supervisor Britto said this was a C01A3 punch-list item, for which they will be submitting a credit. There was one MCC laborer blowing out anchor bolt holes with compressed air and setting anchor bolts in the EB bore. He used a Terex TR44 boom lift. There was one ironworker foreman, three ironworkers, and one operating engineer with a Tanada TR500XL crane assembling a ceiling module in the 4A3 boat section. Two MCC surveyors assisted with layout. J. Cohn had one operator, one cement finisher, one labor foreman and two laborers sandblasting the walls in Ramp A from Sta 64+60 to Sta 65+90 (130 lin ft.). After lunch, one cement finisher and one laborer moved to the HOV mock-up area and powerwashed the area above the precast wall panels which were set yesterday.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	LB LB OE IW IW CM LB OE LB	F J 1 F J J J 1 F	1 2 2 1 2 1 2 1 1	8 16 16 8 16 8 16 8 8	8 32 32 8 32 8 32 8
Total Workforce Hrs										168	
05-AUG-1999 0730-1630	4	01-17230/996.910	DONALD MC CRABB	TUNNEL FINISHES: One mason and 2 laborers setting block in CP 30 of ramp F (spec sect 724.200; drwg H-630) , added 7 courses between CP 29 and UR 36(drwg H-629) and set last 2 courses on I-90WB north wall of UR 24 after grouting the cells(spec sect 724.200-3.05).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
06-AUG-1999 07:00-15:00	3	35-11880/700.001	JAMES BARRETT	There was one Laborer foreman and one Laborer jackhammering the HOV South walkway face in the areas where the Backhoe mounted auger could not reach. (Ref. Dwg C09B2-S-396, Detail 1. There are no Specs or Submittals associated with this work).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
06-AUG-1999 07:00-15:00	3	FAB540/996.910	JAMES BARRETT	There was one MCC laborer performing general duty in the MCC work area in support of the construction activity. There was one MCC laborer installing ceiling anchor bolts in the HOV bore, East of the Mock-up area. (Ref Dwg: C09B2-S-387; Ref Spec: 723.480.3.07; Ref Submtl: 723.480-008-B) There was one Operating Engineer w/ a Tanada TR500XL crane unloading and fitting steel lifting apparatus for the precast ceiling modules. There was one Ironworker Foreman and 2 Ironworkers installing ceiling vertical hanger support plates in the HOV mock-up area (Ref Dwg: C09B2-S-387; Ref Spec: 960.020; Ref Submtl: 960.020-010-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	OE IW IW	1 F J	1 1 2	8 8 16	8 8 32
Total Workforce Hrs										48	

Field Engineers Daily Report (FEDR) System

Page: 28

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
06-AUG-1999 07:00-15:00	3	NA/767.942	JAMES BARRETT	FArch conducted a BMP Joint Inspection with MCC's S. Abbotts. There were no items marked 'Needs Improvement'. BMP form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
06-AUG-1999 0730-1630	4	01-12620/996.910	DONALD MC CRABB	Abrasive blasting of the walls to receive direct applied tile continued starting on the north wall of I-90EB at station 71+70. Blasting was done from the top of the walkway to a hieght of approx 10ft ending the day at station 69+759(729.310.3.01.C).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
06-AUG-1999 0730-1630	4		DONALD MC CRABB	One mason and one laborer were working most of the day with the electricians on the back-boxes for the alarm pull stations and strobe lights at cross passages(RFI#61).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
07-AUG-1999 07:30-16:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
08-AUG-1999 07:30-16:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
09-AUG-1999 07:00-15:00	3	28-10840/700.001	JAMES BARRETT	There was one Laborer foreman and one operating engineer scarifying the north walkway face in the WB bore, using the Schaeff backhoe with the concrete auger attachment. They completed the last remaining 25 feet of WB, and moved the rig to the South walkway of Ramp F. By the end of the day they had completed 35 lin ft of the Ramp F South walkway, and 165 lin ft remains to be done. There were two laborers with a compressor and 2 jackhammers chipping around vent openings and drain pipes in the walkway face of both the WB North walkway and the HOV South walkway. (Ref. Dwg C09B2-S-396; Detail 1. There are no Specs or Submittals associated with this work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	F J	1 2	8 16	8 32
										Total Workforce Hrs	40
09-AUG-1999 07:00-15:00	3	FAB540/996.910	JAMES BARRETT	Per LFE's request, FArch asked the operator of the Tadano crane (to be used for lifting ceiling modules) for current inspection verification. The operator provided printed verification from CURT LUND, INC., 79 Quartermasters Row, S. Yarmouth, MA 02664; Phone= (508) 394-6627. The crane was inspected on Nov. 3, 1998 by Steve Marquis of Curt	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE	F J 1	1 2 1	8 16 8	8 32 8
										Total Workforce Hrs	48
1926.550, and is rated for 100,000 Lbs capacity.											
09-AUG-1999 07:00-15:00	3	FAB540/996.910	JAMES BARRETT	There was one ironworker foreman preparing the lifting rig for the ceiling module in the 4A2 boat section. There were two ironworkers installing ceiling hanger plates on the anchor bolts and hanger assemblies in the HOV roof. A total of 25 plates were and 17 hanger assemblies were installed today. At Row 25, line B, North bolt the ironworkers used a pipe to adjust the alignment of the bolt to fit the plate. An entry will be made in the list of potential deficiencies noting this. There were several abandoned holes which were not filled with epoxy grout prior to installing the plate. After lunch, the ironworkers claimed to have removed the plates and filled the holes. A spot check of a few locations seemed to verify this. (Ref Dwg: C09B2-S-387, Ref Spec: 960.020; Ref Submtl: 960.020-010-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE	F J 1	1 2 1	8 16 8	8 32 8
										Total Workforce Hrs	48
09-AUG-1999 07:00-15:00	3	FAB540/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc performing anchor bolt pull out tests in the HOV and in EB. In HOV, 4 bolts were tested and there were two failures. The two bolts that failed were at locations which failed previously and were replaced. One failed bolt (Line 'B' Row 30, North bolt) passed the pull-out test, but was observed to turn when a nut was tightened on it. The other failed bolt (Line 'C' Row 32 held the pull out load, but was displaced (pulled out) 1/2 inch. The failed bolts were marked "FAILURE", and will be pulled out for reinstallation and re-testing. In EB, 40 bolts were tested and there were three failures (Line A-Row 25-North bolt; Line B-Row 24-South bolt; Line A-Row 21-South bolt). These failed bolts were removed and will be replaced and re-tested. (Ref Dwg: C09B2-S-387; Ref Spec: 723.480.3.07; Ref Submtl: 723.480-008-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE	F J 1	1 2 1	8 16 8	8 32 8
										Total Workforce Hrs	48
07:00-15:00				area in support of the construction activity. Duties included delivering drinking water, clean-up and organization of the lay-down area.	FINISHES						
09-AUG-1999	4	01-12620/996.910	DONALD MC CRABB	Abrasive blasting of the walls to receive direct applied tile continued(3:30) on the north wall of I-90EB starting at station 69+75	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Field Engineers Daily Report (FEDR) System

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Page: 30

Contract: C09B2

Contract: C09B2												Tot			
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours				
11-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one MCC laborer performing general duty in the MCC work area in support of the construction activity. Duties included delivering drinking water, clean-up and organization of the lay-down area.	I-90 SEAPORT ACCESS TUNNEL FINISHES										
11-AUG-1999 0730-1630	4	01-12620/996.910	DONALD MC CRABB	Blasting was continued on the south wall of I-90EB from station 67+70 to 68+45(gore). Area blasted was from top of walkway to approx 10.5-11ft. This work was done from 3:30pm to 12:30am.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	CM OE	J 3	1 1	9 9	9 9				
											Total Workforce Hrs	18			
11-AUG-1999 0730-1630	4	01-1360/996.910	DONALD MC CRABB	Cohn supervisor and painter were there to help with the relocation of the blast equipment to the EB bore just west of UR25(drive through). An MMC tractor came after lunch to move the two trailers and the compressor. Blasting was continued on the south wall of I90 WB starting at station 68+60 working westward to station 67+30(729.310.3.01.C). Blasting was done from top of walkway to a hieght of approx 10.5-11ft. This work was done from 3:30pm to 12:30am.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	PT	J	1	4	4				
											Total Workforce Hrs	4			
11-AUG-1999 0730-1630	4	01-17220/996.910	DONALD MC CRABB	Two laborers for Comm. Masonry were working on general clean up in and around the cross passages/utility rooms.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP MODERN CONTINENTAL CONST	LB OE	J 1	2 2	12 4	24 8				
												24			
11-AUG-1999 07:00-15:00	5	FAB540/966.910	JAMAL JAMAL	One ironworker forman and two ironworkers preparing lift rigging in 4A2 boat section.Raise the preassembled ceiling module (Hov078) into place on top woodie preassembled a ceiling module By connecting (Hov079) precast concrete ceiling panels to steel framing members .REF.Dwg. S-269&S-270. Two surveyors adjusted threaded rod hangers to required EL. (HOV)area,(also verify location of support plate roof ceiling (mock-up)area by existing electrical box). Two laborer and one laborer foreman (Mcc)drilled holes for ceiling support using sissors lift,total drill(4)holes mock-up area module#Hov078 by elerical box.Equipment they used scissors lift(2hrs),two laborer(4hrs) , laborer foremen(1.5hr)and one survey(,5hr).Ref dwg. S-387,Spec.960.020,submtl 960.020-010A.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE OE LB LB TM	J F 4D 2 F J 4	2 1 1 2 1 2 1	16 8 8 32 1 4 2	32 8 8 32 1 8 2				
											Total Workforce Hrs	91			
											MODERN CONTINENTAL CONST	Tadano Crane 500XL	1	8	8
											MODERN CONTINENTAL CONST	Marklift Scissor Lift	1	6	6
											MODERN CONTINENTAL CONST	JLG 40HTW Lift	1	8	8
											Total Equipment Hrs		22		
12-AUG-1999 07:00-15:00	3	28-10840/700.001	JAMES BARRETT	There was one Laborer foreman and one operating engineer scarifving the south walkway face in Ramp F, using the Schaen backhoe with the concrete auger attachment. By the end of the day they had completed grinding the last 50 lin ft of the Ramp F South walkway, . There was one laborer with a compressor and jackhammer chipping around vent openings and drain pipes in the walkway face of both the WB North walkway and the HOV South walkway. There was a second operating engineer in a Schaeff front end loader, and a second laborer cleaning up the debris from the grinding and jack-hammering. (Ref. Dwg. C09B2-S-396; Detail 1. There are no Specs or Submittals associated with this work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	F J	1 2	8 16	8 32				
											Total Workforce Hrs		40		
12-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one MCC laborer performing general duty in the MCC work area in support of the construction activity. Duties included delivering drinking water, clean-up and organization of the lay-down area.	I-90 SEAPORT ACCESS TUNNEL FINISHES										
12-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	FArch reported to the State Police Headquarters at ERS 2 to establish a police detail at the Emergency ramp in the 4A2 Boat section. MSP Sgt Eisenstat accompanied the MCC fuel truck into and out of the Boat section. Report is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES										
12-AUG-1999 0730-1630	4	01-11630/996.910	DONALD MC CRABB	Cohn resumed pressure washing scince they received their new pressure washer yesterday afternoon. They started with the mock-up area to the east side of the tile faced pre-cast wall panels-south wall of HOV at station 70+50 ending about half-way to portal. Pressure washing was done from top of walkway to top of haunch(729.310.3.01.D) Operation was moved to the west side of the mock-up on the south wall at station 70+00 and continued west to station 64+10. They moved across to the north wall starting at	I-90 SEAPORT ACCESS TUNNEL FINISHES										

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
12-AUG-1999 0730-1630	4	01-1360/996.910	DONALD MC CRABB	Abrasive blasting of the walls to receive direct applied tile(729.310.3.01.C) continued starting on the south wall of I-90WB at station 68+60 and ending at station 65+10. Blasting was done from top of walkway to an average hieght of 11ft. This work was done between the hours of 08:00 and 12:00.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	CM OE PT PD	J 3 J A	1 1 1 1	9 9 8 8	9 9 8 8
											Total Workforce Hrs 34
12-AUG-1999 07:00-15:00	5	FAB540/966.910	JAMAL JAMAL	One ironworker forman preparing lift rigging in 4A2 boat section.Raised the preassembled ceiling module (Hov078).(12ft wide segment) into place on top woodie.Ref.Dwg.#S-269;S-270. Two ironworkers installing ceiling plates support with connection bolt tight to required torque & Assembled hanger support. Total (17) Plates and (11) hangers installed.Raised preassembled ceiling module framing & installed with vertical hangers (HOV078).Ref.Dwg.S-387,Ref.Spe.960.020Ref Sumtl.960.020-010A. One ironworker installed (4) Anchors bolt with epoxy for ceiling plates support (HOV078) by existing electrical box.location station #69+82.62 Material &Equipment(Epoxy,4 bolt,2 hanger plate extra.) boomlift TB44. time (1hr).Ref.Dwg.#S-387,Spec.723.480-2.08. one surveyor adjusted threaded rod hangers support beam & check plumb. Two technicians from conam. inspection pull out failer Anchor bolt (HOV) column line C35.failer tests will be installed @ Retested.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE TM OE Tadano Crane 500XL Marklift Scissor Lift JLG 40HTW Lift	J F 4D 4 1 1 1 1	2 1 1 1 1 1 1 1	16 8 8 4 8 4 5 8	32 8 8 4 8 4 5 8
											Total Workforce Hrs 60 Total Equipment Hrs 17

Field Engineers Daily Report (FEDR) System

Page: 32

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
13-AUG-1999 0730-1630	4	01-11630/996.910	DONALD MC CRABB	Pressure washing resumed on the north wall of HOV starting at station 69+20 and working up to 70+20. They moved across to the south wall to pick up where they left off yesterday(half way to portal) and worked toward portal. After washing approx 50 ft. the new pressure washer started shorting out. F.E. McCrabb spoke with MCC's Scott Abbotts and requested that the area of the mock-up to receive direct applied tile be pressure washed again due to the fact it had been washed with the previous operator holding the wand too far from the wall leaving a substantial amount of grit,sand and dust. Scott Abbotts Arranged for the loan of MCC's pressure washer and Cohn workers pressure washed the area again.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	PT PD	J A	1 1	8 8	8 8
Total Workforce Hrs										16	
13-AUG-1999 0730-1630	4	04-10840/700.001	DONALD MC CRABB	There was a laborer and a labor forman using jackhammers to chip the areas at the base of the walkway and around vent openings on the south wall of ramp F. They finished the last 100ft working eastward to portal.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	12	24
Total Workforce Hrs										24	
13-AUG-1999 0730-1630	4	28-10840/700.001	DONALD MC CRABB	The walkway face grinding operation moved to the south wall of I-90WB starting at portal after MCC moved eight sections of interm vent out of the way. They were working to the west and removed approx 50 linear ft of walkway face.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB OE	F 1	1 1	8 8	8 8
Total Workforce Hrs										16	
13-AUG-1999 07:00-15:00	5	FAB540/966.910	JAMAL JAMAL	Two ironworkers connect precast concrete ceiling panels(6 feet) section to steel framing members,& preparing lift rig. ceiling module in 4A2 BOAT SECTION.Raised the preassembled ceiling module (HOV078)&(HOV079).on top woodie.Ref.Dwg.#S-269;S-270	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	Tadano Crane 500XL JLG 40HTW Lift Marklift Scissor Lift		1 1 1	8 6 6	8 6 6
Total Equipment Hrs										20	
				Two Technican from conam. inspection using boomlift tb44 observe Anchor bolts pull out test(HOV)&(I90 E.BD).Total (40) bolts tested (1)failed due turn 2in out side hole HOV Area column line A21,failure test marked & will be replaced &retested.Ref.Dwg.S-389;Spec.723.480.3.07;Submtl.723.480-008-B.							
				Mock-up Area column lines(C37&C38) HOV078 existing concrete insert channel not line up @ end to installed structural steel plate Scott from Mcc request drill (4) additional holes.work force:2 surveyers (1hr),2 labores (4hrs),1operater(1hr) Equipment & material :Compressor,boomlift tb44 (2hrs),forklift 10042 (1hr).(4 Anchor bolts & Epoxy).Ref.Dwg.#S387;spec.960.020;Submtl.960.020-010A.							
				Two surveyor mark new location for Anchor bolts & adjusted hangers &check level.							
07:30-16:30					FINISHES						
15-AUG-1999 07:30-16:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
16-AUG-1999 07:00-15:00	3	28-10840/700.001	JAMES BARRETT	There was one Laborer foreman and one operating engineer scarifying the south walkway face in I-90 WB, using the Schaeff backhoe with the concrete auger attachment. By the end of the day they completed grinding 48 lin ft, and 102 lin ft remains to be done on this side. There were two laborers with a compressor and jackhammer chipping around vent openings and drain pipes in the walkway face of the WB South walkway. There was a second operating engineer in a Schaeff front end loader cleaning up the debris from the grinding and jack-hammering. (Ref. Dwg. C09B2-S-396; Detail 1. There are no Specs or Submittals associated with this work). (NOTE 1: To continue grinding the I-90,WB south walkway face, it will be necessary to move the interim ventilation ducts, the fan unit, and an electrical load center).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	F J	1 2	8 16	8 32
Total Workforce Hrs										40	

Field Engineers Daily Report (FEDR) System

Page: 33

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2												Tot	
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours		
16-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one MCC laborer performing general duty in the MCC work area in support of the construction activity. Duties included delivering drinking water, clean-up and organization of the lay-down area.	I-90 SEAPORT ACCESS TUNNEL FINISHES								
16-AUG-1999 0730-1630	4	01-11630/996.910	DONALD MC CRABB	Pressure washing of the areas to receive stain(per manufacturers recommended procedures-submittal 729.871-001-A) was done in HOV on the north wall working west from portal to approx 100ft into Hov. The south wall was done from portal to approx 50ft into HOV.	I-90 SEAPORT ACCESS TUNNEL FINISHES								
16-AUG-1999 0730-1630	4	FAB540/966.910	DONALD MC CRABB	Stain was applied on the south wall from station 70+50 to the transverse haunch at ceiling-just short of portal(spec sect 729.871). Staining was done starting at a hieght of 10ft from top of walkway, going up to the top of the haunch and continuing approx 1ft onto ceiling.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	PT PT	J A	2 1	16 8	32 8		
Total Workforce Hrs										40			
16-AUG-1999 0730-1630	4	FAB540/966.910	DONALD MC CRABB	Staining operation was moved to the right side of the tile faced pre-cast panel on the south wall of HOV starting at station 70+00 and ending at approx 67+50. Stain was applied from approx 10.5ft from the top of the walkway face to the top of the haunch and extended approx 1ft onto ceiling. The wall needs to be stained the extra 1/2ft down toward the top of the walkway so that the area above the wall panels, when erected,is covered. FE McCrabb spoke with MCC's Bill Britto and he said Entry of John was aware and would stain the missed area.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	PT PT	J A	2 1	16 8	32 8		
Total Workforce Hrs										40			
16-AUG-1999 07:00-15:00	5	FAB540/966.910	JAMAL JAMAL	Two ironworkers installing ceiling plates support with connection bolts tight & Assembly vertical hangers rod. Total (4)plates &(4) hangers (HOV078,HOV079).column lines (C37,C38)&(C32,C35). Ref.Dwg.# S-387;Spec.960.020,Submtl.960.020-010A.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW TM OE	F J 4 2	1 2 1 1	7 16 4 8	7 32 4 8		
Total Workforce Hrs										51			
Two Technicians from conam inspection using Boomlift tb44 observe anchor bolt pull out test in HOV Area column lines (C37,C38 So.& No.Side.)& Retested (C32,& C35).Total tests (6) passed.Ref. Dwg.#S-389;Spec.723.480.3.07;Submtl.723.480-008-B.													
Mock-up Area one surveyor used scissor lift adjusted hangers & check level.													
Three Ironworkers & one surveyor Raised the preassembled ceiling module into place (HOV) connected with lower clevis to ceiling module structural steel framing system & install the clevis pin. (HOV078,HOV079) (6ft. wide modules).Ref.Dwg.#S-269;S-270.													
Note: (1.5 in Dia.) hanger support assembly bolts short.missing locking DEVICE & shim washers On subject Bolt are Short.missing gaskets between precast ceiling panels (HOV078;HOV079) E.BD & Roof Structure Exhaust port opening (HOV078) missing conc. insert. J.martin NOTIFIED & these items will be corrected.Reported potential Deficiency Ref.DTL.20 Dwg.#S-276;S-349;Spec.723.480-1.02A.													
17-AUG-1999 07:00-15:00	2	01-10000/007.102	JAMES BARRETT	There was one Norfolk Mechanical Co. Plumber foreman and one plumber installing fire lines in Ramp A south wall fire niches at Sta 68+60 and 64+85 (includes lines which pass through structural wall to	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR NORFOLK MECHANICAL CONTR	PM PM	F J	1 1	8 8	8 8		

Field Engineers Daily Report (FEDR) System

Page: 35

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Tot

FEDR Date	FEDR#	Activity/By Item	Name	FEDR Text	FEDR Description	Contract/Equipment	Start/End	Resp	Qty	Hours	
18-AUG-1999 07:00-15:00	3	FAB540/996.910	JAMES BARRETT	There was one MCC laborer installing ceiling module anchor bolts in the roof of I-90 EB using a Terex boom lift and a Deere XAS180 compressor. (Ref Dwg C09B2-S-387; Ref Spec 723.480.3.02; Ref Submtl 723.480-009-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs 8											8
07:00-15:00				area in support of the construction activity. Duties included delivering drinking water, clean-up and organization of the lay-down area.	FINISHES						
18-AUG-1999 0730-1630	4	01-10510/700.004.910	DONALD MC CRABB	Pressure wash:(729.310.3.01.D) Ramp A - south wall -from CP28, working west to approx 100ft east of CP27/UR34 from walkway gutter up to top of haunch.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
18-AUG-1999 0730-1630	4	01-11500/700.004	DONALD MC CRABB	Stain: HOV(spec sect 729.871) - north wall: starting at station 65+95 working east toward portal to 60ft east of CP28. 64+15. Stain was applied from a hieght of 10ft from top of walkway up to top of haunch and extending approx 1ft onto ceiling.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
18-AUG-1999 0730-1630	4	01-13610/996.910	DONALD MC CRABB	Abrasive blasting(729.310.3.01.C):190WB south wall starting approx 50ft east of UR25 working east to UR37. Work was performed last nite between 4pm and 12:30 am.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
18-AUG-1999 0730-1630	4	FAB540/996.910	DONALD MC CRABB	Scratch coat(729.310.3.03.A&B) Mock-up area in HOV The wall was dampened and a second scratch coat was applied approx 3/8in thick. Work was done 40ft to the east of the pre-cast wall panels from top of walkway to a hieght of 10ft. An additional section was done extending the 40ft to 46ft(to the next control joint) using a different proportioned mix,still using the latex modified neat cement wash-first coat approx 3/8in. This 6ft extended section was primed with the latex modified neat cement wash and coated with a 4:1:1/2 sand:portland cement:lime mix.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
18-AUG-1999 07:00-15:00	5	01-10900/997.102	JAMAL JAMAL	One Plumber foreman using boomlift tb44 & One Plumber Technican from (mnc) installing FIRE LINE STAND PIPE (4 in DIA).& Connect coupling with elbow in the Sta. cabinet. I-90 E.BD North wall Sta. #(69+98.03). existing Stucture wall opening exterior annular space around pipe install one (link-seal) gasket torque as recommended by manufacture. and seal awater tight joint. Connect pipe support clamp into existing concret.(Ref.Dwg.#M-013,M-204,M-304;Spec.997.060 &997.300;Submtl.997.060-001-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR	PM	J	1	7	7
Total Workforce Hrs 14											14
Total Equipment Hrs 6											6
18-AUG-1999 07:00-15:00	5	FAB540996.910	JAMAL JAMAL	One laborer installing ceiling anchor bolts I-90 E.BD.(Ref. Dwg.S-387;Spec.723.480.3.02;Submtl.723.480-009-A.)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs 8											8
Total Equipment Hrs 7											7
19-AUG-1999 07:00-15:00	3	28-10840/700.001	JAMES BARRETT	There was one Laborer foreman and one operating engineer scarifying the North walkway face in I-90 EB, using the Schaeff backhoe with the concrete auger attachment. There was one operating engineer in the Schaeff front end loader and one laborer cleaning up the debris from the grinding operation. There was one laborer with a jackhammer and Deere 185XAS compressor chipping around vent openings at the I-90 WB South walkway. (Ref. Dwg. C09B2-S-396; Detail 1. There are no Specs or Submittals associated with this work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8
Total Workforce Hrs 40											40
19-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one MCC laborer performing general duty in the MCC work area in support of the construction activity. Duties included delivering drinking water, clean-up and maintenance of the lay-down area.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
19-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	Police detail: FArch met MSP Trooper J. Richardson at ERS 2 to establish a traffic detail in the 4A2 Emergency Ramp for the delivery of fuel to MCC equipment. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
19-AUG-1999 0730-1630	4	01-10620/996.910	DONALD MC CRABB	Pressure wash:(729.310.3.01.D) Ramp A - south wall -from 100ft east of CP27/UR34 to 65+60 from walkway gutter up to top of haunch.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
19-AUG-1999 0730-1630	4	01-11500/700.004	DONALD MC CRABB	Stain: HOV(spec sect 729.871) - south wall and north wall from port working west about 150ft in. move to other side of pre-cast wall panels in mock-up and work west to end- station 64+25 with second coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Central Tunnel/ Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report
%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
23-AUG-1999 07:00-15:00	3	35-11880/700.001	JAMES BARRETT	There was one operating engineer and one labor scarifying the HOV north walkway face in the 4A2 area. They were using a Schaeff excavator with a concrete aurer attachment. By the end of the day they had scarified 80 lin ft of walkway face, and 64 lin. ft. remains on this side.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
23-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one MCC laborer performing general duty in the MCC work area in support of the construction activity. Duties included delivering drinking water, clean-up and maintenance of the lay-down area.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
23-AUG-1999 07:00-15:00	4	01-12500/700.004	DONALD MC CRABB	Stain(729.871):I-90EB,south wall;after masking off ID plates on eletric boxes, the first coat of stain was applied, starting at port and working west approx 100ft.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	PT PT	J A	1 1	8 8	8 8
Total Workforce Hrs										16	
23-AUG-1999 07:00-15:00	4	01-12620/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): I-90 EB;lower roof area at portal. I-90 EB, north wall;from portal, work west to CP28.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	PT	J	1	8	8
Total Workforce Hrs										8	
23-AUG-1999 07:00-15:00	4	01-17211/996.910	DONALD MC CRABB	CMU(724.200):Ramp A, south wall; with rebar in place,grout cells in lower block and install last 2-3 courses of block-grouting as he laid block. CP27/UR34 Ramp A,north wall, wall dividing utility room and dead space; add 4 more courses to existing 7courses.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP	BR LB	J J	1 1	8 8	8 8
Total Workforce Hrs										16	
23-AUG-1999 07:00-15:00	4	FAB540/996.910	DONALD MC CRABB	Stain(spec sect 729.871): HOV, mock-up area; apply second coat of stain to the upper wall,haunch, and approx 1ft onto ceiling. This work was done in the early am. before the stand-down/saftey talk and completes two coats of stain for HOV.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	BR BR LB	F J J	1 1 1	8 8 8	8 8 8
Total Workforce Hrs										24	
23-AUG-1999 07:00-15:00	4	FAB540/996.910	DONALD MC CRABB	Ceramic Tile(729.310):HOV mock-up area. Remove wood sticks from const and control joints. Lay out tile, install starter strip, and install 3 courses of tile the 46ft length starting on second course. Another 10ft of 3 courses was added on top of the first 3 courses. Bond coat/setting bed was Summitville S-777 thin set mortar mixed with S-810 latex additive/flexible mortar system(submittal 729.310.005.C)	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	BR BR LB	F J J	1 1 1	8 8 8	8 8 8
Total Workforce Hrs										24	
23-AUG-1999 07:00-15:00	5	01-10900/997.102	JAMAL JAMAL	One Plumber foreman using boomlift tb44 & two Plumber Technican from (nmc) installing FIRE LINE STAND PIPE (4 in DIA) I-90 E BD. North Wall Sta. # (61+o2.54). & Connect coupling W/ elbow in the Sta. cabinet I-90 W.BD South wall Sta. # (61+22.81). installed Two (LINK-SEAL) gasket at Structure wall opening annular space around pipe torque as recommended by manufacture. connect vertical pipe support clamps into existing oncrete. Material Delivered to the Site; fire protection Equipment Extinguishers total(142) pieces. Ref. Dwg. #M-013,M-204,M-304,M-305; Spec. 997.060&997.300, Submtl. 997.060-001-A.	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR NORFOLK MECHANICAL CONTR NORFOLK MECHANICAL CONTR	PM PM JLG 40HTW	F J Lift	1 2 1	7 13 6	7 26 6
Total Workforce Hrs										33	
Total Equipment Hrs										6	
23-AUG-1999 07:00-15:00	5	FAB540/966.910	JAMAL JAMAL	One laborer from (mcc) working from a terex TE44 boomliftt blowing the holes for ceiling Anchor bolts W.BD. w/compressed air per Manufacturers recommendations. Ref.Dwg.#S-387, Spec. 960.029, Submtl. 960.020-010A.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs										8	
Total Equipment Hrs										14	
24-AUG-1999 07:00-15:00	3	01-16120/996.910	JAMES BARRETT	There were two MCC laborers cleaning out CP29 in preparation for Thursday's (8/26) architectural concrete slab pour. (Ref Dwg C09B2-H-629; Ref Spec 901.310.3.G.3; Ref Submtl 901.310-009-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	2.66	5.32
Total Workforce Hrs										5.32	
24-AUG-1999 07:00-15:00	3	01-16140/996.910	JAMES BARRETT	There were two MCC laborers cleaning out UR24 in preparation for Thursday's (8/26) architectural concrete slab pour. (Ref Dwg C09B2-H-621; Ref Spec 901.310-3.14.G.3, Ref Submtl 910.301-009-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	2.66	5.32
Total Workforce Hrs										5.32	
24-AUG-1999 07:00-15:00	3	01-16150/996.910	JAMES BARRETT	There were two MCC laborers cleaning out UR36 in preparation for Thursday's (8/26) architectural concrete slab pour. (Ref Dwg C09B2-H-629; Ref Spec 901.310.3.G.3; Ref Submtl 901.310-009-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	2.66	5.32
Total Workforce Hrs										5.32	
24-AUG-1999 07:00-15:00	3	01-17110/996.910	JAMES BARRETT	There were two MCC laborers cleaning out CP27 in preparation for Thursday's (8/26) architectural concrete slab pour. (Ref Dwg C09B2-H-629; Ref Spec 901.310-3.14.G.3, Ref Submtl 910.301-009-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	2.66	5.32
Total Workforce Hrs										5.32	
24-AUG-1999	3	01-17170/996.910	JAMES BARRETT	There were two MCC laborers cleaning out UR34 in preparation for	I-90 SEAPORT ACCESS TUNNEL	MODERN CONTINENTAL CONST	LB	J	2	2.66	5.32

Field Engineers Daily Report (FEDR) System

Page: 43

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Tot

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
30-AUG-1999 07:00-15:00	5	FAB540/996.910	JAMAL JAMAL	MOCK-UP Area:Ironworkers from (mcc) Drilling & Setting anchor bolts into precast conc. ceiling panel & conc. Roof slab (HOV078,HOV079) for connection support angle plate channel (cellular Decking). patch holes w/ epoxy grout the bolts were installed w/ out blowing the holes out w/ compressed air per Manufacturers recommendations Bill & scott from (mcc) NOTIFY. REF Dwg.S-387 ,S-280 Spec.960.020-010 & 723.480-2.08 ,Submtl960.020-010A.	I-90 SEAPORT ACCESS TUNNEL FINISHES					Total Equipment Hrs	16	
07:00-15:00				Ironworkers Replaced damaged bent threaded Rod for ceiling hangers (HOV078;HOV079).Ref.Dwg.S387,Spec.960.020,Sumbtl960.020-010A	FINISHES	MODERN CONTINENTAL CONST	IW	J	3	24	72	
						MODERN CONTINENTAL CONST	OE		1	2	16	32
										Total Workforce Hrs	112	
						MODERN CONTINENTAL CONST	JLG 40HTW Lift		1	8	8	
						MODERN CONTINENTAL CONST	JLG 40HTW Lift		1	8	8	
										Total Equipment Hrs	16	
31-AUG-1999 07:00-15:00	3	04-10840/700.001	JAMES BARRETT	There was one labor foreman and one operating engineer with a BC4 Bobcat front end loader cleaning up the walkway demolition in Ramp F, 4A2 area. Just before lunch, the Bobcat broke a hydraulic line and was sidelined for repairs. After lunch, the Operator was using the Schaeff backhoe, and the two laborers who had been working in HOV were shifted to Ramp F to expedite the clean-up there. (Ref Dwg C09B2-S-396, Detail 1; there are no specs or submittals associated with this demo work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
						MODERN CONTINENTAL CONST	OE		1	1	8	8
						MODERN CONTINENTAL CONST	LB	J	2	6	12	
										Total Workforce Hrs	28	
						MODERN CONTINENTAL CONST	Bobcat Front End Loader		1	5	5	
						MODERN CONTINENTAL CONST	Schaeff Backhoe		1	3	3	
										Total Equipment Hrs	8	
31-AUG-1999 07:00-15:00	3	35-11880/700.001	JAMES BARRETT	There were two laborers hand trimming the HOV North walkway scarification with jackhammers and a XAS80 compressor during the morning hours (7:00 - 12:00). (Ref Dwg C09B2-S-396, Detail 1; There are no specs or submittals associated with this demo work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	10	20	
										Total Workforce Hrs	20	
						MODERN CONTINENTAL CONST	Air comp 185cfm 70hp gas		1	5	5	
										Total Equipment Hrs	5	
31-AUG-1999 07:00-15:00	3	NA/748.000	JAMES BARRETT	There was one MCC carpenter and one laborer building temporary wooden stairs at cross passages in Ramp A and in I-90 WB during the morning hours only (7:00 - 12:00). (There are no drawings, specs or submittals for this mobilization work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	5	5	
						MODERN CONTINENTAL CONST	CP	J	1	5	5	
										Total Workforce Hrs	10	
31-AUG-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	FArch met MSP Trooper A. DeCoute at 9:00 to establish the fuel delivery police detail at the 4A2 Emergency Ramp. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-AUG-1999 07:00-15:00	4	01-12500/700.004	DONALD MC CRABB	Stain(729.871): I-90EB,south wall; from67+00,work west to 65+90(painter stoped spraying on this side because of electrical workers staging area was in the way). Cross over to north wall; start at 65+00 and work east to 68+60 including most of wall behind suspended temp.vent over UR25. First coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-AUG-1999 07:00-15:00	4	01-13610/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): I-90 WB,north wall; from 30ft inside portal, working west to 68+30(CP29/UR36).	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-AUG-1999 07:00-15:00	4	01-16230/996.910	DONALD MC CRABB	CMU(724.200): CP30,I-90WB,south wall; finish block to the top, grouting as he went.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-AUG-1999 07:00-15:00	4	01-17220/996.910	DONALD MC CRABB	CMU(724.200): CP28, HOV, north wall; finish all but top course and install some rebar but not all.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-AUG-1999 07:00-15:00	4	FAB540/966.910	DONALD MC CRABB	Ceramic Tile(729.310): HOV, south wall; begin grouting of ceramic tile joints in the 48ft x10ft mock-up area. Approx 1/2 to 2/3 of tile area was grouted and cleaned.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	BR	F	1	8	8	
						JOSEPH COHN & SONS INC	LB	J	1	8	8	
										Total Workforce Hrs	16	
31-AUG-1999 07:00-15:00	5	01-10640/996.910	JAMAL JAMAL	Two Surveyor from (mcc) working on lay-out in Ramp (A)wall panels.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
31-AUG-1999 07:00-15:00	5	01-12730/996.910	JAMAL JAMAL	Ironworkers installed framing connection angle support plate channel w/ seals & Neoprene Gasket Joint for vertical (cellular Decking) bottom roof slab & top ceiling panel.Ref.Dwg. #S-280,S-365;Spec.727.900 & 723.481.	I-90 SEAPORT ACCESS TUNNEL FINISHES							

Field Engineers Daily Report (FEDR) System

Page: 44

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
31-AUG-1999 07:00-15:00	5	01-12900/997.102	JAMAL JAMAL	One plumber foreman & one plumber Technican from (mnc) using boomlift tb44, installed end caped for (4in Dia.) standpipe valve sta. cabinet from (W.BD) using air compressor & Two pressure gauges pressuized STANDPIPE up (110 psi) for two hrs. from (E. BD). pressure	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR NORFOLK MECHANICAL CONTR	PM PM	F J	1 1	4 7	4 7
										Total Workforce Hrs	11
										Total Equipment Hrs	6
31-AUG-1999 07:00-15:00	5	FAB540/996.910	JAMAL JAMAL	MOCK-UP Area:Ironworkers from (mcc) Drilling & Setting anchor bolts into precast conc. ceiling panel & conc. Roof slab (HOV078,HOV079) for connection support angle plate channel (cellular Decking). patch holes w/ epoxy grout the bolts were installed w/ out blowing the holes out w/ compressed air per Manufacturers recommendations Bill & scott from (mcc) NOTIFY future installion are to be done corrctly. REF Dwg.S-387 ,S-280 Spec.960.020-010 & 723.480-2.08 ,Submtl960.020-010A.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE	F J 1	1 6 2	4 36 14	4 216 28
										Total Workforce Hrs	248
										Total Equipment Hrs	8
07:00-15:00				in CP29/UR36 CMU walls which were left when the back boxes were relocated. These covers are necessary in order to grout the CMU cells. The carpenter was supposed to cover these holes at all CP/UR's today, but only those at CP29/UR36 were observed to be in place by quitting time. (There are no drawings, specs or submittals for this mobilization work).	FINISHES					Total Workforce Hrs	2
01-SEP-1999 07:00-15:00	3	04-10840/700.001	JAMES BARRETT	There was one labor foreman, one laborer and one operating engineer with a BC4 Bobcat front end loader cleaning up the walkway demolition in Ramp F, 4A2 area. (Ref Dwg C09B2-S-396, Detail 1; there are no specs or submittals associated with this demo work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB OE LB	F 1 J	1 1 1	8 8 8	8 8 8
										Total Workforce Hrs	24
										Total Equipment Hrs	8
01-SEP-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one MCC laborer performing general duty in the lay-down and work areas, including clean-up and distributing drinking water. (No plans, specs or submittals associated with this work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
										Total Workforce Hrs	8
01-SEP-1999 07:00-15:00	4	01-12500/700.004	DONALD MC CRABB	Stain(729.871): I-90EB,south wall; from 65+90,work west to 64+20. North wall, start at 68+60 working east to opposite CP28. First coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-SEP-1999 07:00-15:00	4	01-13610/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): I-90 WB,south wall; from 68+60 working west to 67+30.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	Marklift Scissor Lift		1	8	8
										Total Equipment Hrs	8
01-SEP-1999 07:00-15:00	4	01-17211/996.910	DONALD MC CRABB	CMU(724.200): CP29/UR36, Ramp F, north wall; finish laying block to top grouting as he went.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-SEP-1999 07:00-15:00	4	01-17220/996.910	DONALD MC CRABB	CMU(724.200): CP28,HOV north wall; lay last two courses of block and install rebar in top course.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-SEP-1999 07:00-15:00	4	FAB540/966.910	DONALD MC CRABB	Ceramic Tile(729.310): HOV, south wall; finish grouting of ceramic tile joints in the 48ft x10ft mock-up area. Tile area was grouted and cleaned.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	BR LB	F J	1 1	8 8	8 8
										Total Workforce Hrs	16
01-SEP-1999 07:00-15:00	5	01-10900/997.102	JAMAL JAMAL	Technican from (nmc) using boomlift tb44 installing (4 in Dia.) Galvanized standpipe up side wall sta. # (64+85;68+60) HOV North wall & installed coupling w/ elbow. pipe identification markers (ASTM A53E).REF. dwg. #M-013,M-204,M304,M305 ;Spec.997.060 & 997.300 ; Submtl.997.060-001-B.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-SEP-1999 07:00-15:00	5	01-12730/996.910	JAMAL JAMAL	Ironworkers installed framing connection angle support plate channel w/ seals & Neoprene Gasket Joint for vertical (cellular Decking) bottom roof slab & top ceiling panel(HOV079). Ref.Dwg. #S-280,S-365;Spec.727.900 & 723.481.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-SEP-1999 07:00-15:00	5	01-12900/997.102	JAMAL JAMAL	One plumber foreman & one plumber Technican from (mnc) using boomlift tb44, installed end caped for (4in Dia.) standpipe from (HOV north wall) Sta.# (64+85; 68+60). using air compressor & Two pressure gauges from ramp (A) South wall valve sta. cabint & pressuized	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR NORFOLK MECHANICAL CONTR	PM PM	F J	1 1	4 7	4 7
										Total Workforce Hrs	11

Field Engineers Daily Report (FEDR) System

Page: 46

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

00%

Contract: C09B2

Contract: C09B2											Tot	
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
03-SEP-1999 07:00-15:00	3	NA/767.942	JAMES BARRETT	FArch conducted a BMP (Environmental) walk-down with S. Abbotts of MCC. There were no 'unacceptable' or 'needs improvement' issues listed. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
03-SEP-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one labor foreman, one laborer and one operating engineer with a Bobcat front end loader doing general clean-up work, distributing drinking water and other materials (ie. rebars for CMU reinforcing) in the work area. (No plans, specs or submittals associated with this logistical support work). After lunch, this crew worked on the T&M activity in UR37, together with the laborer on the jackhammer.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
						MODERN CONTINENTAL CONST	LB	J	1	8	8	
						MODERN CONTINENTAL CONST	OE	1	1	8	8	
									Total Workforce Hrs		24	
						MODERN CONTINENTAL CONST	Bobcat Front End Loader		1	8	8	
									Total Equipment Hrs		8	
03-SEP-1999 07:00-15:00	3	NA/NA (T&M)	JAMES BARRETT	There was one laborer jackhammering around the conduits in the base slab of UR37 in order to accomodate the revised layout. He was using an XAS180 compressor for this T&M work performed per RFI No. 64. (There are no plans, specs or submittals associated with this demo activity).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8	
						MODERN CONTINENTAL CONST	Air comp 185cfm 70hp gas		1	8	8	
									Total Equipment Hrs		8	
03-SEP-1999 07:00-15:00	4	01-10510/700.004	DONALD MC CRABB	Stain(729.871): finish stain in Ramp A; from gore to 65+10 on both north and south wall. Second coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	Marklift Scissor Lift		1	8	8	
									Total Equipment Hrs		8	
03-SEP-1999 07:00-15:00	4	01-17211/996.910	DONALD MC CRABB	CMU(724.200);CP27/UR34; grout block cells that have rebar and top bond beam installing hook rebar and horizontal rebar as they grouted. Same in UR35. Same in CP29/UR36.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
03-SEP-1999 07:00-15:00	4	01-17290/996.910	DONALD MC CRABB	CMU(724.200): ES13,I-90EB south wall; start with 8th course,add 7 courses block to the top of the cip opening and grout. Ramp A, north wall; add rebar, start with 7th course , add 8 courses block to the top of the opening in the CIP and grout.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
04-SEP-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
05-SEP-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
06-SEP-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Labor Day Holiday.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
07-SEP-1999 07:00-15:00	3	35-11880/700.001	JAMES BARRETT	After finishing T&M work in UR37 at 11:00, one laborer moved to the south walkway of HOV to continue demolishing walkway face where grinder could not reach. By the end of the day he had completed 20 lin ft and 175 lin ft remain. (Ref Dwg C09B2-S-396, Detail 1; there are no plans or submittals associated with this demo activity).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	4	4	
						MODERN CONTINENTAL CONST	Air comp 185cfm 70hp gas		1	4	4	
									Total Equipment Hrs		4	
07-SEP-1999 07:00-15:00	3	FAB540/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc performing pull-out tests in the EB 4A2 area, using a Terex boom lift. By the end of the day they had tested 58 bolts and there was one failure. The failed bolt was removed, and a new bolt will need to be installed and tested. (Ref Dwg C09B2-S-387; Ref Spec 723.480.3.07; Ref Submtl 723.780-008-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	JLG 40HTW Lift		1	8	8	
									Total Equipment Hrs		8	
07-SEP-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one labor foreman, one laborer and one operating engineer with a Bobcat front end loader doing general clean-up work, distributing drinking water and other materials in the work area. At 11:00 he was joined by the Labor foreman who had finished working on the T&M work in UR37. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8	
									Total Workforce Hrs		12	
07-SEP-1999 07:00-15:00	3	NA/NA (T&M)	JAMES BARRETT	There was one labor foreman and one laborer jackhammering around the conduits in the base slab of UR37 in order to accomodate the revised layout. He was using an XAS180 compressor for this T&M work performed per RFI No. 64. Activity was completed by 11:00. (There are no plans, specs or submittals associated with this demo activity).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	4	4	
						MODERN CONTINENTAL CONST	LB	F	1	4	4	
									Total Workforce Hrs		8	
						MODERN CONTINENTAL CONST	Air comp 185cfm 70hp gas		1	4	4	
									Total Equipment Hrs		4	
07-SEP-1999 07:00-15:00	4	01-12500/700.004	DONALD MC CRABB	Stain(729.871):I-90 EB,north and south wall from 66+00 working west to 64+30. 2nd coat	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	JLG 40HTW Lift		1	4	4	
									Total Equipment Hrs		4	
07-SEP-1999	4	01-12900/997.102	DONALD MC	CMU for fire standpipe niche(drawing S-395):I-90 EB,north wall: install	I-90 SEAPORT ACCESS TUNNEL							

Field Engineers Daily Report (FEDR) System

Page: 47

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Contract: C09B2											Tot	
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
07-SEP-1999 07:00-15:00	4	01-12900/997.102	DONALD MC CRABB	CMU for fire standpipe niche(drawing S-395):I-90 EB,north wall: install lintel at top of rough opening for cabinet and install block flush with CIP wall up to the haunch.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
07-SEP-1999 07:00-15:00	4	01-13500/700.004	DONALD MC CRABB	Stain(729.871): I-90 WB; north 1/2 of lower roof at east portal. 1st coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
07-SEP-1999 07:00-15:00	4	01-13610/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): I-90 WB, south wall; start at 66+00 and work west to 64+30.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
07-SEP-1999 07:00-15:00	4	01-14610/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): Ramp F,south wall; from east portal/temp ramp work approx 120ft west.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
07-SEP-1999 07:00-15:00	4	01-17211/996.910	DONALD MC CRABB	CMU(724.200):CP29/UR36,south side of room,east wall; complete grouting and installation of rebar.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	LB	J	1	8	8	
						COMMERCIAL MASONRY CORP	BR	J	1	8	8	
Total Workforce Hrs										16		
07-SEP-1999 07:00-15:00	4	01-17290/996.910	DONALD MC CRABB	CMU(724.200):ES13,north and south walls;install two additional courses of 4in block above opening in CIP concrete, adding rebar and grout(RFI RE-011).	I-90 SEAPORT ACCESS TUNNEL FINISHES							
08-SEP-1999 07:00-15:00	3	01-11900/997.102	JAMES BARRETT	There was one laborer jackhammering the FPC opening at HOV 72+25, which was too small. He was using an XAS180 compressor. (Ref Dwg. C09B2-H-707, Note 4; There are no specs or submittals associated with this demo activity).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8	
Total Workforce Hrs										8		
						MODERN CONTINENTAL CONST			Air comp 185cfm	1	4	4
Total Equipment Hrs										4		
08-SEP-1999 07:00-15:00	3	01-12710/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc performing pull-out tests in the EB 4A2 area, using a Terex boom lift. By the end of the day they had tested 48 bolts and there were 2 failures. The failed bolts were removed, and new bolts will need to be installed and tested. (Ref Dwg C09B2-S-387; Ref Spec 723.480.3.07; Ref Submtl 723.780-008-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	JLG 40HTW	Lift	1	8	8	
Total Equipment Hrs										8		
08-SEP-1999 07:00-15:00	3	01-13500/700.004	JAMES BARRETT	There was one plumber foreman and one plumber installing fire lines at CP29/UR36, between Ramp F and I90-WB. (Ref Dwgs C09B2-M-122 & M-302; Ref Spec 997.300; Ref Submtls 997.300-001-B & 997.060-006-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR	PM	J	1	8	8	
Total Workforce Hrs										16		
08-SEP-1999 07:00-15:00	3	35-11880/700.001	JAMES BARRETT	There was one laborer jackhammering the south walkway face in HOV where grinder could not reach. By the end of the day he had completed 30 lin ft and 150 lin ft remain. (Ref Dwg C09B2-S-396, Detail 1; There are no specs or submittals associated with this demo work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8	
Total Workforce Hrs										8		
						MODERN CONTINENTAL CONST			Air comp 185cfm 70hp gas	1	4	4
Total Equipment Hrs										4		
08-SEP-1999 07:00-15:00	3	NA/NA	JAMES BARRETT	There was one laborer foreman doing general clean-up work, distributing drinking water and other materials in the work area. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	8	8	
Total Workforce Hrs										8		
08-SEP-1999 07:00-15:30	4	01-12900/997.102	DONALD MC CRABB	CMU for fire standpipe niche(drawing S-395):I-90 EB,north wall, 3rd niche west of portal; install lintel at top of rough opening for cabinet and install block flush with CIP wall up to the haunch.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	LB	J	1	8	8	
						COMMERCIAL MASONRY CORP	BR	J	1	8	8	
Total Workforce Hrs										16		
08-SEP-1999 07:00-15:30	4	01-13500/700.004	DONALD MC CRABB	Stain(729.871): I-90 WB; south 1/2 of lower roof at east portal. 1st coat. Upper portion of walls below lower roof on both north and south walls. South wall; worked west to 50ft past(west of)UR37. North wall; worked west from portal to 69+50. All stain applied today was first coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	PT	J	1	8	8	
						JOSEPH COHN & SONS INC	PT	A	1	8	8	
Total Workforce Hrs										16		
08-SEP-1999 07:00-15:30	4	01-13610/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): I-90 WB, south wall; start at 66+00 and work west to 64+30.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
08-SEP-1999 07:00-15:30	4	01-14610/996.910	DONALD MC CRABB	Pressure wash(729.310.3.01.D): Ramp F,south wall; from approx 120ft west of portal/temp ramp, work west to 20ft east of CP30. North wall; from portal/temp ramp, work west to 69+90.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	PT	J	1	8	8	
Total Workforce Hrs										8		
						JOSEPH COHN & SONS INC			JLG 40HTW Lift	1	8	8
						JOSEPH COHN & SONS INC			Marklift Scissor Lift	1	8	8
Total Equipment Hrs										16		
08-SEP-1999 07:00-15:30	4	01-14900/997.102	DONALD MC CRABB	CMU(724.200):Ramp F,south wall, first two niches west of portal; install lintel and block.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	BR	F	1	8	8	
						COMMERCIAL MASONRY CORP	LB	J	1	8	8	

Central Xray/Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report
%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
16-SEP-1999 07:00-15:30	3	04-10840/700.001	JAMES BARRETT	For 5 hours during the morning, there was one laborer jackhammering the north walkway in Ramp F, 4A2 area where the grinder could not reach. He was using a XAS180 compressor. By noon, he had chipped 20 lin ft of walkway. (Ref Dwg C09B2-S-396, Detail 1; There are no specs or submittals associated with this demo work). Note: after lunch, this laborer joined the Labor foreman in preparing for anticipated severe weather.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	5	5
										Total Workforce Hrs	5
16-SEP-1999 07:00-15:30	3	FAB540/996.910	JAMES BARRETT	There were three ironworkers installing ceiling duct side closure panels in the HOV mock up area. There is still an area of about 16 lin ft on the north side of the duct which has to be installed, but the electrical box which supplied power to the temporary ventilation fan will need to be moved first. (Ref Dwg S-280, Ref Spec 723.481, Ref Submtl 723.481-001-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	3	15	45
							MODERN CONTINENTAL CONST	BR	J	1	5
										Total Workforce Hrs	50
							MODERN CONTINENTAL CONST	Marklift Scissor Lift	1	5	5
										Total Equipment Hrs	5
16-SEP-1999 07:00-15:30	3	FAB540/996.910	JAMES BARRETT	There was one brick layer from Chapman Waterproofing sealing the gaps between ceiling panels in the HOV mock up with Bythethane self-adhearing strips. (Ref Dwg S-278, Note 6; Ref Spec 723.480.2.06A; Submtl 723.481-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	3	15	45
							MODERN CONTINENTAL CONST	BR	J	1	5
										Total Workforce Hrs	50
							MODERN CONTINENTAL CONST	Marklift Scissor Lift	1	5	5
										Total Equipment Hrs	5
16-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	There was one labor foreman and one laborer doing general clean-up work, distributing drinking water and preparing for anticipated severe weather due tonight. After lunch, this crew was joined by one additional laborer. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
							MODERN CONTINENTAL CONST	LB	F	1	8
							MODERN CONTINENTAL CONST	LB	J	1	3
										Total Workforce Hrs	19
16-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Farch met with MSP Trooper Fonseca to arrange a traffic watch at the 4A2 emergency ramp for moving equipment and delivery of fuel. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
							MODERN CONTINENTAL CONST	LB	F	1	8
							MODERN CONTINENTAL CONST	LB	J	1	3
										Total Workforce Hrs	19
16-SEP-1999 07:00-15:30	4	01-14500/700.004	DONALD MC CRABB	Stain(729.871):Ramp F,north and south wall; start from approx 75ft west of portal/temp ramp and work west to 70+00. First coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
16-SEP-1999 07:00-15:30	4	01-17185/996.910	DONALD MC CRABB	Form concrete ceiling(901.310):UR35;install steel angles and build form for slab pour(FCN#5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	CP	F	1	8	8
							MODERN CONTINENTAL CONST	CP	J	3	24
							MODERN CONTINENTAL CONST	LB	J	1	8
										Total Workforce Hrs	88
16-SEP-1999 07:00-15:30	4	FAB540/966.910	DONALD MC CRABB	Ceramic tile(729.310):HOV, mock-up area; sound the direct applied tile by tapping each one(paragraph 3.04-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	BR	F	1	4	4
										Total Workforce Hrs	4
17-SEP-1999 07:00-15:30	3	01-10640/996.910	JAMES BARRETT	One ironworker foreman, two ironworkers and one operator installed precast concrete wall panels at the north wall of Ramp A, between Sta's 65+50 and 66+22, a total of 9 panels. There was one laborer hand chipping concrete latence from the walkway gutter ahead of the panel setting operation. They used 1 Terex TR44 boom lift and a Gradall with Anver vacuum lifting device. Temporary top brackets were installed to hold the panels in place until drilling and setting adhesive bolts to complete the top attachment. (Ref Dwg S-377 (sm), Ref Spec 723.480.2.05 and 960.020.3.01.E2; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	F	1	8	8
							MODERN CONTINENTAL CONST	LB	J	1	8
							MODERN CONTINENTAL CONST	IW	J	2	16
							MODERN CONTINENTAL CONST	OE	1	1	8
										Total Workforce Hrs	56
							MODERN CONTINENTAL CONST	Terex Boom Lift Diesel	1	8	8
										Total Equipment Hrs	8
17-SEP-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc performing ceiling anchor bolt pull-out tests in the WB 4A2 area using a sissors lift. They tested a total of 58 bolts and there were 2 failures. The failed bolts were removed and will need to be reinstalled and retested. (Ref Dwg S-387; Ref Spec 723.480.3.07; Ref Submtl 723.480-008-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8
										Total Equipment Hrs	8
17-SEP-1999 07:00-15:30	3	04-10840/700.001	JAMES BARRETT	One laborer jackhammered the north walkway in Ramp F, 4A2 area where the grinder could not reach. He was using a XAS180 compressor. By C.O.B., he had chipped 20 lin ft of walkway. (Ref Dwg C09B2-S-396, Detail 1; There are no specs or submittals associated with this demo work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
										Total Workforce Hrs	8
17-SEP-1999 07:00-15:30	3	NA/767.942	JAMES BARRETT	FArch conducted a BMP (Environmental) walkdown with S. Abbotts of MCC. There were no Unsatisfactory or Needs Improvement issues.	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Field Engineers Daily Report (FEDR) System

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
17-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	There was one labor foreman and one laborer doing general clean-up work, distributing drinking water and equipment. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	J F	1 1	8 8	8 8
Total Workforce Hrs										16	
17-SEP-1999 07:00-15:30	4	01-14500/700.004	DONALD MC CRABB	Stain(729.871):Ramp F,north and south wall, include ceiling; start at 70+00 and work west to 68+50. First coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	PT PT	J A	1 1	8 8	8 8
Total Workforce Hrs										16	
17-SEP-1999 07:00-15:30	4	01-16155/996.910	DONALD MC CRABB	Concrete ceiling(901.310):CP29/UR36;install steel angles and build form for slab pour(FCN#5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	CP CP LB	F J J	1 3 1	8 8 8	8 24 8
Total Workforce Hrs										40	
17-SEP-1999 07:00-15:30	4	FAB540/966.910	DONALD MC CRABB	Ceramic tile(729.310): touch up grout in the direct applied tile area of the mock-up. Chip out three pieces of tile from the bottom row.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	LB BR	J F	1 1	4 4	4 4
Total Workforce Hrs										8	
18-SEP-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Saturday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
19-SEP-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-No field work was performed by the Contractor today, Sunday.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
20-SEP-1999 07:00-15:30	3	01-10640/996.910	JAMES BARRETT	One ironworker foreman, two ironworkers and one operator installed precast concrete wall panels at the north wall of Ramp A, between Sta's 64+68 and 65+50, a total of three 6 ft panels and eight 8 ft panels, or 82 lin ft. They used 1 Terex TR44 boom lift and a Gradall with Anver vacuum lifting device. Temporary top brackets were installed to hold the panels in place until drilling and setting adhesive bolts to complete the top attachment. (Ref Dwg S-377[sim]; Ref Spec 723.450.2.05 and 960.020.3.01.E2; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE	F J 1	1 2 1	8 16 8	8 32 8
Total Workforce Hrs										48	
MODERN CONTINENTAL CONST Terex Boom Lift										1	8
Diesel											
MODERN CONTINENTAL CONST Gradall XL5200										1	8
Total Equipment Hrs										16	
20-SEP-1999 07:00-15:30	3	01-10640/996.910	JAMES BARRETT	DELIVERY: There were 12 precast tile faced wall panels delivered to the site today for installation in Ramp A. (Ref Dwg H-542; Ref Spec: 723.450.2.05 & 960.020.3.01; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW IW OE	F J 1	1 2 1	8 16 8	8 32 8
Total Workforce Hrs										48	
MODERN CONTINENTAL CONST Terex Boom Lift										1	8
Diesel											
MODERN CONTINENTAL CONST Gradall XL5200										1	8
Total Equipment Hrs										16	
20-SEP-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	There was one MCC laborer drilling and installing adhesive anchor bolts for ceiling supports in the EB 4A2 area. A total of 6 bolts were drilled and set, and will need to be pull tested prior to hanger installation. (Ref Dwg S-387; Ref Spec 723.480.3.07; Ref Submtl 723.480-008-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB Marklift Scissor Lift	J 1	1 1	8 8	8 8
Total Workforce Hrs										8	
Total Equipment Hrs										8	
07:00-15:30				where the grinder could not reach. He was using a XAS180 compressor. By C.O.B., he had chipped 18 lin ft of walkway. (Ref Dwg C09B2-S-396, Detail 1; There are no specs or submittals associated with this demo work).	FINISHES	MODERN CONTINENTAL CONST	Air comp 185cfm 70hp gas		1	8	8
Total Workforce Hrs										8	
Total Equipment Hrs										8	
20-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	There was one labor foreman and one laborer doing general clean-up work, distributing drinking water and equipment. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	J F	1 1	8 8	8 8
Total Workforce Hrs										16	
20-SEP-1999 07:00-15:30	4	01-17175/996.910	DONALD MC CRABB	Concrete ceiling(910.310): UR34; build form for slab pour(FCN 5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	CP LB	F J	1 1	8 8	8 8
Total Workforce Hrs										16	
20-SEP-1999 07:00-15:30	4	01-17185/996.910	DONALD MC CRABB	Concrete ceiling(910.310):UR35; build form for slab pour(FCN 5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	CP	J	2	16	32
Total Workforce Hrs										32	
20-SEP-1999 07:00-15:30	4	FAB540/996.910	DONALD MC CRABB	Joint sealant(729.310.3.05):HOV,south wall,mock-up area; caulk expansion/control joints(dwg H-702;detail 2) with Pecora 864 silicone sealant(727.900-002revA)	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Central Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
22-SEP-1999 07:00-15:30	3	01-10640/996.910	JAMES BARRETT	One ironworker foreman, two ironworkers and one operator installed precast concrete wall panels at the south wall of EB bore, and began setting panels at Sta 66+36, moving westward. By C.O.B. they had set twelve (12) 8 ft panels and three (3) 6 ft panels or 114 lin ft to Sta 65+22. They used 1 Terex TR44 boom lift and a Gradall with Anver vacuum lifting device. Temporary top brackets were installed to hold the panels in place until drilling and setting adhesive bolts to complete the top attachment. There were an additional two ironworkers finalizing the top wall panel connection by drilling in the anchor bolts and fastening the attachment angle. They used an additional Terex boom lift for this operation. (Ref Dwg S-377[sim]; Ref Spec 723.450.2.05 and 960.020.3.01.E2; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW OE	J 1	4 1	8 8	32 8
Total Workforce Hrs											48
MODERN CONTINENTAL CONST Terex Boom Lift Diesel											32
MODERN CONTINENTAL CONST Gradall XL5200											8
Total Equipment Hrs											40
22-SEP-1999 07:00-15:30	3	01-11900/997.102	JAMES BARRETT	There was one Plumber foreman and one plumber installing fire line support hangers in the HOV bore, from Sta 68+39 to Sta 66+40, a total of 200 lin ft, or 20 hangers. They used a Terex boom lift. Drawing M-305, Detail 4, Note 1 states that "standpipe hanger supports shall be installed to be a minimum of 1'-6" from any wall or ceiling panel support at the point of connection to the existing embedded channel". In several HOV locations the geometry of the tunnel is such that this minimum distance could not be maintained. The minimum distance was changed from 1'-6" to 0'-8" by phone approval from the SDC (Gannett Fleming). A follow-up RFI (RFI No. 94) on this issue has been prepared and is currently under review. (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR NORFOLK MECHANICAL CONTR	PM PM	F J	1 1	8 8	8 8
Total Workforce Hrs											16
NORFOLK MECHANICAL CONTR Terex Boom Lift Diesel											8
Total Equipment Hrs											8
22-SEP-1999 07:00-15:30	3	01-12640/996.910	JAMES BARRETT	DELIVERY: There were 12 precast tile faced wall panels delivered to the site today and stored on their flat bed trailer on the south side of	I-90 SEAPORT ACCESS TUNNEL FINISHES						
960.020.3.01; Ref Submtl 723.480-008-A).											
22-SEP-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc. performing ceiling anchor bolt pull out tests in the WB 4A2 area using a scissors lift. They tested a total of 56 bolts and there were no failures. (Ref Dwg S-377; Ref Spec 723.450.2.05; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
22-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	There was one labor foreman and one laborer doing general clean-up work, distributing drinking water and equipment. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB LB	J F	1 1	8 8	8 8
Total Workforce Hrs											16
22-SEP-1999 07:00-15:30	4	01-14500/700.004	DONALD MC CRABB	Stain(729.871):Ramp F,north wall ; start at67+70 and work west to 67+10. South wall and 1/2 ceiling; start at 67+70 and work west to portal/65+37. All work today was first coat.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	PT PT	J A	1 1	8 8	8 8
Total Workforce Hrs											16
22-SEP-1999 07:00-15:30	4	01-17120/996.910	DONALD MC CRABB	Form/pour concrete/stair(901.310):UR28, remove standing water and clean floor to prep for slab placement(drawing H-628).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	2	2
Total Workforce Hrs											2
22-SEP-1999 07:00-15:30	4	01-17175/996.910	DONALD MC CRABB	Form concrete ceiling(901.310):move epoxy coated rebar from lay down area to walkway area outside UR34.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	2	2
Total Workforce Hrs											2
22-SEP-1999 07:00-15:30	4	04-10840/700.001	DONALD MC CRABB	Sidewalk demo(FCN 24),north wall; jackhammer/chip portions of sidewalk not removed by the excavator w/hoe ram. Approx 20-30ft today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs											8
MODERN CONTINENTAL CONST Air comp 185cfm 70hp gas											8
Total Equipment Hrs											8
22-SEP-1999 07:00-15:30	4	FAB540/966.910	DONALD MC CRABB	Ceramic tile(729.310):HOV mock-up area;R J Kenney arrived approx 8am to start the tile pull out test. After locations for tile to be tested were selected, they started with moisture readings for the first test row of 4. They then cored four tiles and attached test disks with epoxy. This process was repeated for a second test row of 4 (RJKenney had only 8 disks total). Three to four hours later the first tile was tested and failure took place by the disk pulling off the tile surface. It was decided to resume pull testing tomorrow. The disk was reset and the coring was done for the remaining 14 tiles to be tested.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	BR	F	1	8	8
Total Workforce Hrs											8

Central Airports/Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report
%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
23-SEP-1999 07:00-15:30	4	01-16100/996.910	DONALD MC CRABB	Form & pour concrete floor(901.310):CP18, Pour and finish slab(drawing H-628).	I-90 SEAPORT ACCESS TUNNEL FINISHES						Total Workforce Hrs
23-SEP-1999 07:00-15:30	4	01-16110/996.910	DONALD MC CRABB	Form & pour concrete floor(901.310):CP19, Pour and finish slab(drawing H-628).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	1	1
23-SEP-1999 07:00-15:30	4	01-16130/996.910	DONALD MC CRABB	Form&pourfloor(901.310):CP30, Pour and finish slab. Step remains to be done(drawing H-628).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	1	1
23-SEP-1999 07:00-15:30	4	01-17120/996.910	DONALD MC CRABB	Form/pour concrete/stair(901.310):UR28, Pour and finish slab. Step remains to be done(drawing H-628).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	1	1
23-SEP-1999 07:00-15:30	4	01-17130/996.910	DONALD MC CRABB	Form & pour concretefloor(901.310):CP31/UR37;concrete was placed to fill the hole that was jackhammered out for moving conduit(RFI64).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	1	1
23-SEP-1999 07:00-15:30	4	01-17175/996.910	DONALD MC CRABB	Form concrete ceiling(901.310):install epoxy coated rebar(FCN 5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	2	2
						MODERN CONTINENTAL CONST	JLG 40HTW	Lift	1	2	2
											Total Equipment Hrs
23-SEP-1999 07:00-15:30	4	04-10840/700.001	DONALD MC CRABB	Sidewalk demo(FCN 24),north wall; Clean up from jackhammer/chipping of sidewalk not removed by the excavator w/hoe ram.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	11	22
						MODERN CONTINENTAL CONST	Air comp 185cfm 70hp gas		1	4	4
											Total Equipment Hrs
23-SEP-1999 07:00-15:30	4	FAB540/966.910	DONALD MC CRABB	Ceramic tile(729.310):HOV mock-up area;R J Kenney arrived approx 8am to continue the tile pull out test. Six areas of 4 tiles were tested today. A total of 22 tiles were pulled and results recorded(see attached report). R.J.Kenney will have a more complete report after they compile the results.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	BR	F	1	8	8
											Total Workforce Hrs
23-SEP-1999 07:00-15:30	4		DONALD MC CRABB	CMU(724.200):No work done today. It has been over one week since masons have been at this job.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
24-SEP-1999 07:00-15:30	3	01-10950/998.102	JAMES BARRETT	There were two Electricians installing conduits in the ceiling slab of CP27/UR34 in HOV. This activity took three hours. This slab is scheduled to be poured early next week. (Ref Dwgs E-201 & E210; Ref Spec 998.010 & 998.050; Ref Submtl 998.050-010-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	2	6	12
											Total Workforce Hrs
24-SEP-1999 07:00-15:30	3	01-11900/997.102	JAMES BARRETT	There was one Plumber installing fire line support hangers in the HOV bore, from Sta 64+30 to Sta 63+70, a total of 60 lin ft, or 6 hangers. This activity took 4 hours. Location of standpipe hanger supports less than 1'-6" from ceiling panel supports is addressed by RFI RFI No. 94 which is currently under review. (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR	PM	J	1	4	4
						NORFOLK MECHANICAL CONTR	Terex Boom Lift Diesel		1	4	4
											Total Equipment Hrs
24-SEP-1999 07:00-15:30	3	01-12640/996.910	JAMES BARRETT	DELIVERY: There were two deliveries of 12 wall panels each (24 total) delivered to the site today and stored in the WB bore near the work area. (Ref Dwg H-542; Ref Spec: 723.450.2.05 & 960.020.3.01; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
24-SEP-1999 07:00-15:30	3	01-13640/996.910	JAMES BARRETT	Three ironworkers and one operator installed precast concrete wall panels at the North wall of WB bore, starting at Sta 67+73, moving westward. By C.O.B. they had set 19 eight ft panels or 152 lin ft to Sta 66+21. Temporary top brackets were installed to hold the panels in place until drilling and setting adhesive bolts to complete the top attachment. There were an additional two ironworkers finalizing the top wall panel connection by drilling in the anchor bolts and fastening the attachment angle. (Ref Dwg S-377[sim]; Ref Spec 723.450.2.05 and 960.020.3.01 E2; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	5	40	200
											Total Workforce Hrs
24-SEP-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc. conducting ceiling support anchor bolt pull out tests in the WB 4A2 area. By COB they had tested 56 bolts and there were no failures. (Ref Dwg S-377; Ref Spec 723.450.2.05; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	Terex Boom Lift Diesel		1	8	8
											Total Equipment Hrs
24-SEP-1999 07:00-15:30	3	NA/767.042	JAMES BARRETT	Arch conducted a RMP (Environmental) walk down with S. Abbotte of MCC. There were no 'Unsatisfactory' or 'Needs Improvement' items. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Central Artery/Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report
%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
27-SEP-1999 07:00-15:30	3	01-13640/996.910	JAMES BARRETT	There were no wall panels installed today since the Gradall was down for repairs. Technicians from Gradall installed check-valves in the hydraulic lines to prevent the boom from 'sagging' when loaded. There was one MCC operator assisting with the repairs. (No Dwg, Spec or Submtl references for these repairs).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	Gradall XL5200		1	0	0
Total Equipment Hrs											5
27-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	There were two laborers doing general clean-up work, distributing drinking water and equipment. (No plans, specs or submittals associated with this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs											32
27-SEP-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	FArch met with MSP Trooper W. DiNatale to establish a traffic detail at the emergency ramp at ERS2, for movement of construction equipment and fuel truck. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs											32
27-SEP-1999 07:00-15:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic tile(729.310):apply latex modified neat cement wash and first scratch coat to CIP wall. Approx 85ft west of east portal today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	BR	F	1	8	8
						JOSEPH COHN & SONS INC	BR	J	1	8	8
						JOSEPH COHN & SONS INC	CM	J	1	8	8
						JOSEPH COHN & SONS INC	LB	J	1	8	8
						JOSEPH COHN & SONS INC	LB	J	1	8	8
Total Workforce Hrs											40
27-SEP-1999 07:00-15:30	4	01-14500/700.004	DONALD MC CRABB	Stain(729.871):Ramp F,north and south wall, include ceiling; start at approx 70+00 and work west to 68+50. Second coat in ramp F, from east portal to west portal completed today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	PT	J	1	8	8
						JOSEPH COHN & SONS INC	PT	A	1	8	8
Total Workforce Hrs											16
27-SEP-1999 07:00-15:30	4	01-16155/996.910	DONALD MC CRABB	Form concrete ceiling(901.310):UR36 install epoxy coated rebar(FCN 5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	2	8	16
Total Workforce Hrs											16
27-SEP-1999 07:00-15:30	4	01-17185/996.910	DONALD MC CRABB	Form concrete ceiling(901.310):UR35 install epoxy coated rebar(FCN 5).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	2	8	16
Total Workforce Hrs											16
27-SEP-1999 07:00-15:30	4	01-17230/996.910	DONALD MC CRABB	CMU(724.200):south wall of CP31/UR37; continue to lay block and extend rebar.	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	BR	J	1	8	8
						COMMERCIAL MASONRY CORP	LB	J	1	8	8
Total Workforce Hrs											16
27-SEP-1999 07:00-15:30	4	04-10840/700.001	DONALD MC CRABB	Sidewalk demo(FCN 24),north wall; jackhammer/chip portions of sidewalk not removed by the excavator w/hoe ram.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs											8
						MODERN CONTINENTAL CONST	Air comp 185cfm		0	0	0
							70hp gas				
28-SEP-1999 07:00-15:30	3	01-11710/996.910	JAMES BARRETT	There were two laborers drilling and installing adhesive ceiling support anchor bolts in HOV 4A2 area which were previously skipped (Line C, Rows 12 & 13). (Ref Dwg S-387, Section B; Ref Spec 723.480.3.07; Ref Submtl 723.480-008-A). NOTE: This activity was completed by lunch. After lunch, these 2 laborers performed General duty (i.e. clean-up, organizing work area, distributing tools and supplies).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	10	20
Total Workforce Hrs											20
28-SEP-1999 07:00-15:30	3	01-12640/996.910	JAMES BARRETT	DELIVERY: There was a delivery of 12 wall panels to the site today, stored in the WB bore near the work area. (Ref Dwg H-542; Ref Spec: 723.450.2.05 & 960.020.3.01; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
28-SEP-1999 07:00-15:30	3	01-12710-996.910	JAMES BARRETT	There were two ironworkers installing ceiling hanger plates on adhesive anchor bolts in the EB 4A2 area. When asked if they were installing locking devices, they said they were intending to 'double nut' the connection when the hangers are installed. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES						
28-SEP-1999 07:00-15:30	3	01-12900/997.102	JAMES BARRETT	There were two Plumbers installing fire line support hangers in the EB bore, from Sta 68+30 to Sta 64+60, a total of 370 lin ft. or 37 hangers. Location of standpipe hanger supports less than 1'-6" from ceiling panel supports is addressed by RFI RFI No. 94 which is currently under review. (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A). NOTE: In one section of the above run (approx. 200 lf) the fire line hangers are on the same longitudinal line as the ceiling support hangers. There is not sufficient room in the roof Unistrut to attach both hangers with the minimum spacing between them. It appears the fire line hangers will need to be mounted on the haunch. The plumbing	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR	PM	J	2	16	32
Total Workforce Hrs											32

Field Engineers Daily Report (FEDR) System

Page: 71

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
13-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: The following ceiling hanging hardware was delivered today: 11 pallets- Ceiling hanger assemblies (threaded rod, clevis, turnbuckles), 6 Boxes 1 1/2" x 9" A325 Hanger bolts. 2 Boxes 1 1/2" Galv. Nuts. 4 Boxes 1 1/2" Galv. Jam Nuts 1 Box Rubber coated washers (for separation of dis-similar metals) 8 Buckets 1 1/2" Galv. Nuts. (Ref Dwg S-277; Ref Spec 723.480.3.02.B; Ref Submtl 723.480-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs											32
13-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Farch met with J. Martin (MCC) and Jack Armour (Powers Fasteners, Inc.) atop the mock-up ceiling to discuss the problem of anchor bolts "creeping" out over time. We showed Armour the problem (displaced hanger plates/bolts) and reviewed the anchor bolt installation and testing procedures, and module erection process. We gave Armour a copy of FArch's 10/08/99 field sketch. Armour did not offer any analysis or conclusions at this time, preferring to confer with his company's engineering staff before offering opinions and/or solutions. (Ref Dwg s-387; Ref Spec 723.480.3.02; Ref Submtl 723.480-009-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs											32
08:00-16:30			CRABB	west approx 48 ft. Install approx 423 sq ft of ceramic tile. Extend layout for wall tile/control/const joints. Exposed areas of scatch and float coats were sprayed with water to moisten at 6:30am and again at 8-8:30pm.	FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	BR CM LB LB	J J J J	2 2 3 1	16 16 24 1	32 32 72 1
Total Workforce Hrs											145
13-OCT-1999 08:00-16:30	4	01-17185/996.910	DONALD MC CRABB	Form and pour concrete ceiling(901.310);remove forms from ceiling pour(UR 35).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	10	20
Total Workforce Hrs											20
13-OCT-1999 08:00-16:30	4	FAB540/996.910	DONALD MC CRABB	Ceramic tile(729.310);HOV,south wall, mock-up area; replace damaged tiles in area of pull out test (1.01,F).	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	8	8
Total Workforce Hrs											8
13-OCT-1999 07:00-15:30	6	01-12900/997.102	CORY COX	No fire line hangers were installed by Norfolk Mechanical (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
13-OCT-1999 07:00-15:30	6	03-11840/700.001	CORY COX	One iron worker performed drilling for #4 rebar on I 90 Eastbound for safety shapes. (Submtl 901.310-011-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8
Total Workforce Hrs											8
MODERN CONTINENTAL CONST Air comp 185cfm 70hp gas											
Total Equipment Hrs											4
13-OCT-1999 07:00-15:30	6	NA/NA	CORY COX	There were two laborers performing demolition work on the North side of Ramp F for the walkway modification per FCN 24 (No submittal or spec section is associated with this demo work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	4	8
Total Workforce Hrs											8
13-OCT-1999 07:00-15:30	6	NA/NA	CORY COX	There was a meeting held in which Phil Aikele, Cory Cox, and Bill Brito with the C09B2 contract discussed with Jason Landel, Frank McDewell, and Ric Kowalski of the C01A3 contract issues pertaining to the routing of the interim fire standpipe system approximately at station 63+00 in the HOV lane. The conclusion of the meeting was that work on the interim system would not proceed until it is resolved that there will not be any interference with the ceiling hanger system. The following actions are to occur: 1) Bill Brito will arrange for the location of the ceiling hangers to be marked in the subject area, and 2) Frank McDewell will develop and obtain project approval for a routing that will not be in conflict with the ceiling hangers.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	4	8
Total Workforce Hrs											8
14-OCT-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-At 8:00AM LFE Aikele met in the field with MCC's Superintendent, B. Britto, to discuss the work activities planned for the day and for the next several days. -At 11:00AM LFE Aikele met with the C01A6 LFE, Chuck Chichester, to view the status of construction of the first turn over area from C01A6. It was noted that the wall inserts were at three different elevations above the walkways, 8'-4", 10'-4", & 12'-4". LFE Aikele pointed out that	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Field Engineers Daily Report (FEDR) System

Page: 76

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Contract: C09B2										Tot		
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
20-OCT-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	Two ironworkers were installing ceiling hanger plates and threaded rod hangers in WB. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	Marklift Scissor Lift		0	0	0	
20-OCT-1999 07:00-15:30	3	01-14640/996.910	JAMES BARRETT	There was one ironworker adjusting and aligning wall panels in Ramp F. (Ref Dwg S-377; Ref Spec 723.450.2.05 & 960.050.3.A; Ref Submtl 960.020-010-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8	
									Total Workforce Hrs	8	8	
							MODERN CONTINENTAL CONST	Terex Boom Lift Diesel	0	0	0	
20-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Two MCC laborers performed general duty in the work area, including distributing drinking water & equipment, clean-up and trash removal. (No references for this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32	
									Total Workforce Hrs	32	32	
20-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: There were 20 ceiling panels delivered today and stored in the Fab area of EB. (Ref Dwg S-345; Ref Spec 723.480; Ref Submtl 723.480-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32	
									Total Workforce Hrs	32	32	
20-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	FArch met with MSP Trooper J. Papa to establish a traffic detail at the ERS2 Emergency Ramp for fuel delivery and movement of construction equipment. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32	
									Total Workforce Hrs	32	32	
20-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: One truckload of ceiling module framing steel was delivered to the site today. It is on a flatbed truck in the boat section. (Ref Dwg S-269; Ref Spec 723.480.3.02.B; Ref Submtl 723.480-001-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32	
									Total Workforce Hrs	32	32	
20-OCT-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	THERE WERE NO PRECAST WALL OR CEILING PANELS INSTALLED TODAY, and NO GROUTING OF WALL PANEL FEET.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32	
									Total Workforce Hrs	32	32	
20-OCT-1999 08:00-16:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic tile(329.310): Ramp A, south wall: Scratch coat applied ----- 320 sq.ft. Float coat applied ----- 405 sq.ft. Ceramic tile applied ----- 270 sq.ft. Grouting of ceramic tile - 280sq.ft. Extend layout for wall tile/control/const joints. Exposed areas of scratch and float coats were sprayed with water to moisten at 6:30am and again at 8pm.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	BR	F	1	8	8	
							JOSEPH COHN & SONS INC	BR	J	2	16	32
							JOSEPH COHN & SONS INC	CM	J	3	24	72
							JOSEPH COHN & SONS INC	LB	J	5	40	200
							JOSEPH COHN & SONS INC	LB	J	1	1	1
									Total Workforce Hrs	313	313	
20-OCT-1999 08:00-16:30	4	01-10625/996.910	DONALD MC CRABB	Ceramic tile(329.310): Ramp A, north wall: Scratch coat applied ----- 0 sq.ft. Float coat applied ----- 75 sq.ft.(west of gore) Ceramic tile applied ----- 0 sq.ft. Grouting of ceramic tile - 0sq.ft.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
20-OCT-1999 08:00-16:30	4	01-17130/996.910	DONALD MC CRABB	Form and pour concrete floor(901.310): Install rebar(submittal 724.200 019 B) and pour floor. Pour steps in CP29/UR36.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	2	2	
									Total Workforce Hrs	2	2	
20-OCT-1999 08:00-16:30	4	01-17195.996.910	DONALD MC CRABB	Form and pour concrete stairs(901.310): ES13; Pour concrete stairs and upper(ramp A side) floor slab.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	12	24	
									Total Workforce Hrs	24	24	
20-OCT-1999 07:00-15:30	6	01-12900/997.102	CORY COX	No fire line hangers were installed by Norfolk Mechanical (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES							
20-OCT-1999 07:00-15:30	6	03-11840/700.001	CORY COX	One iron worker performed drilling for #4 rebar in Ramp F for safety shapes, and one iron worker installed U-shaped rebar along I 90	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	A	1	8	8	
							MODERN CONTINENTAL CONST	IW	F	1	8	8
									Total Workforce Hrs	10	10	
21-OCT-1999 07:00-15:30	1	NA/NA	PHIL AIKELE	-At approximately 10:15AM a field mtg. was held with Stephen A. Rice, the Field Engineering Manager for Powers Fasteners, from New Rochelle, NY. along with the following additional personnel Neil Joyce - MCC Senior Project Engineer Jim Martin - MCC QC Manager Bill Britto - MCC Superintendent Scott Abbotts - MCC Asst. Supt. Phil Aikele - B/PB LFE Jim Barrett - B/PB Field Architect The subject of the meeting was to discuss and determine the cause of the pull out of 5 of the ceiling anchors in the mock-up at ceiling module HOV078. It should be noted that Powers Fasteners is the manufacturer of the epoxy used to install the 5/8" stainless steel ceiling anchors. Steve reviewed with the MCC personnel the installation and testing procedures that wee used for installing the ceiling anchors. Several potential area of concern were discussed: 1) Installation temperature. It was determined that this was not an	I-90 SEAPORT ACCESS TUNNEL FINISHES							

Field Engineers Daily Report (FEDR) System

Page: 90

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2											Tot
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours
04-NOV-1999 08:00-16:30	4	01-10625/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90WB,south wall;	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	CM LB LB	J J J	3 3 1	24	72
				Start at station 64+50 and work west.						24	72
				Scratch coat applied ----- 900 sq.ft.						1	1
				Float coat applied ----- 0 sq.ft.							
				Ceramic tile applied ----- 0 sq.ft.							
				Grouting of ceramic tile - 0 sq.ft.				Total Workforce Hrs	145		
				Extend layout for wall tile/control/const joints.							
04-NOV-1999 07:00-15:30	6	01-12900/997.102	CORY COX	No fire line hangers were installed by Norfolk Mechanical (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
04-NOV-1999 07:00-15:30	6	01-17215/996.910	CORY COX	No waterproofing performed at cross passage/utility room (Submtl 727.100-001-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
04-NOV-1999 07:00-15:30	6	03-11840/700.001	CORY COX	Three carpenters and one laborer constructed form layouts for the concrete pour for the safety shapes in I 90 Westbound; two carpenters constructed exhaust flue forms for the concrete pour for the safety shapes along I 90 Westbound (Submtl 901.310-011-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	CP	J	3	24	72
						MODERN CONTINENTAL CONST	LB	J	1	8	8
						MODERN CONTINENTAL CONST	CP	F	2	16	32
									Total Workforce Hrs	112	
04-NOV-1999 07:00-15:30	7	01-17200/996.910	GIOVANNI CARDARELLI	Specification section 724.200. At cross passage #26 layout was being done during the morning hours and at 1230 the mason started to lay his first course of concrete masonry units, in accordance with submittal # 724.200-017 B. (Dwg. H-628 rev-2).	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	BR	F	1	8	8
						COMMERCIAL MASONRY CORP	LB	J	1	4	4
									Total Workforce Hrs	12	
04-NOV-1999 07:00-15:30	7	01-17240/996.910	GIOVANNI CARDARELLI	Specification section 724.200. The mason was installing concrete masonry units at utility room #25, in accordance with submittal # 724.200-018 B. (Dwg. H-621 rev-2).	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP	BR	J	1	8	8
						COMMERCIAL MASONRY CORP	LB	J	1	4	4
									Total Workforce Hrs	12	
05-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	Four ironworkers and one operator were assembling ceiling modules in EB and in the boatsection for installation in WB. An additional six ironworkers were hanging ceiling module WBD073B in WB. The Talbert lifting trailer with this module was moved into position last night, but the module was not hung until this morning. The WB portal was partially blocked by form work braces for the safety-shape pour, so no additional modules were placed today. (Today's total= 1 module, 480 sq ft). For the remainder of the day, the crew assembled modules in EB for installation in WB. (Ref Dwg S-200 and S-270; Ref Spec 723.450.2.05; Ref Submtl 723.480-015-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8
						MODERN CONTINENTAL CONST	Terex Boom Lift Diesel		1	8	8
									Total Equipment Hrs	16	
05-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	There were two technicians from Conam Inspection Inc. performing ceiling anchor bolt pull out tests in the EB and WB bores of the 4A2 area. They tested a total of 40 bolts, and there was one failure. (Ref Dwg S-377; Ref Spec 723.450.2.05; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8
						MODERN CONTINENTAL CONST	Terex Boom Lift Diesel		1	8	8
									Total Equipment Hrs	16	
07:00-15:30				MCC. There were no 'Unsatisfactory' or 'Needs Improvement' issues. Form is attached.	FINISHES						
05-NOV-1999 07:00-15:30	3	NA/999.065	JAMES BARRETT	F Arch met with MSP Trooper W. DiNatale to establish a traffic detail at the ERS-2 Emergency Ramp for a fuel delivery. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
05-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Two MCC laborers performed general duty in the work area, including distributing drinking water & equipment, and clean-up. (No references for this logistical support work).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
										Total Workforce Hrs	32
05-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	THERE WERE NO PRECAST WALL PANELS INSTALLED TODAY, AND NO GROUTING OF WALL PANEL FEET.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
										Total Workforce Hrs	32
05-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: There were twenty precast ceiling panels delivered today and stored near the EB Fabrication area. These panels are for WB modules. (Ref Dwg H-542, S-377; Ref Spec 723.450; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
										Total Workforce Hrs	32
05-NOV-1999 08:00-16:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A, south wall:	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	3	24	72
				(submittal#)						Total Workforce Hrs	72
				Scratch coat applied ----- 0 sq.ft. (729.310 003 C)							
				Float coat applied ----- 0 sq.ft. (729.310 003 C)							
				Ceramic tile applied ----- 0 sq.ft. (729.310 005 C)							
				Grouting of ceramic tile - 480 sq.ft. (729.310 006 C)							

Central Artery/Tunnel Project
Field Engineers Daily Report (FEDR) System
Date Range: 31-DEC-1993 to 01-JAN-2005
FEDR Text Search Report
%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
05-NOV-1999 08:00-16:30	4	01-10625/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A, north wall: (submittal#) Scratch coat applied ----- 0 sq.ft. (729.310 003 C) Float coat applied ----- 0 sq.ft. (729.310 003 C) Ceramic tile applied ----- 0 sq.ft. (729.310 005 C) Grouting of ceramic tile - 75 sq.ft. (729.310 006 C)	I-90 SEAPORT ACCESS TUNNEL FINISHES						
05-NOV-1999 08:00-16:30	4	01-13610/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90WB,south wall; Start at station 64+50 and work west. Scratch coat applied ----- 280 sq.ft. Float coat applied ----- 280 sq.ft. Ceramic tile applied ----- 0 sq.ft. Grouting of ceramic tile - 0 sq.ft. 2nd scratch coat applied -- 100 sq.ft. Extend layout for wall tile/control/const joints.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	CM LB LB	J J J	3 2 1	24 16 1	72 32 1 105
05-NOV-1999 07:00-15:30	6	01-12900/997.102	CORY COX	No fire line hangers were installed by Norfolk Mechanical (Ref Dwg M-305, Detail 4; Ref Spec 997.060.2.03M; Ref Submtl 997.060-004-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
05-NOV-1999 07:00-15:30	6	01-17215/996.910	CORY COX	No waterproofing performed at cross passage/utility room (Submtl 727.100-001-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
05-NOV-1999 07:00-15:30	6	03-11840/700.001	CORY COX	One approximately 20 ft. and two 40 ft. lengths of concrete were poured for the safety shapes for the I-90 Westbound side. Two laborers performed finish work on safety shapes in I-90 Westbound. Four carpenters and one laborer constructed form layouts for the concrete pour for the safety shapes in I 90 Westbound and HOV lane. Three iron workers installed rebar for safety shapes in I-90 Westbound (Submtl 901.310-011-B).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	CP LB CP IW	J J F J	3 3 1 3	24 24 8 24	72 72 8 72 224
05-NOV-1999 07:00-15:30	7	01-17240/996.910	GIOVANNI CARDARELLI	Specification section 724.200. The masons were installing concrete masonry units at utility room #25 in accordance with submittal # 724.200-018 B. (Dwg. H-621 rev.-2)	I-90 SEAPORT ACCESS TUNNEL FINISHES	COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP COMMERCIAL MASONRY CORP	BR LB BR	F J J	1 2 2	8 16 16	8 32 32 72
06-NOV-1999 07:00-15:30	3	01-13610/996.910	JAMES BARRETT	There was on MCC laborer who arrived at 7:00 to spray water on the scratch and float coats of WB South wall which were placed yesterday. He completed this operation by 9:00. (Ref Dwg H-706, Detail 4; Ref Spec 729.310.3.03.C.2; Ref Submtl 729.310-003-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	2	2 2
06-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	At 7:30 there were two technicians from Conam Inspection Inc. performing ceiling anchor bolt pull out tests in the WB bore, approx Sta 68+00 to 70+50. They tested a total of 36 bolts, and there were no failures. They completed the testing and left the job at 10:30. (Ref Dwg S-377; Ref Spec 723.450.2.05; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	4	4 4 4
06-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	There was one laborer providing logistical support for the anchor bolt pull out activity, including the supplying of a working scissors lift, and providing temporary lighting, as the interim lights were shut off for about one and a half hours during the morning for maintenance of the interim electrical system. This laborer had reported to the site at 7:00, and was finished by 11:00 (4 hours). (No references apply).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	F	1	4	4 4 4
06-NOV-1999 08:00-16:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A and I-90 WB, south wall; exposed scratch and float coats were sprayed with water to moisten at 8pm.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	1	1 1
07-NOV-1999 08:00-16:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A and I-90 WB, south wall; exposed scratch and float coats were sprayed with water to moisten at 8am and again at 8pm.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	2	2 2
08-NOV-1999 07:00-15:30	3	01-11950/998.102	JAMES BARRETT	One electrician was installing back boxes in the CMU walls being built on the HOV side of CP-26. (Ref Dwg E-301; Ref Spec 998.050.2.07; Ref Submtl 998.050-011-A & 998.050-016-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	1	8	8 8
08-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	Four ironworkers were installing ceiling hanger plates and hangers in the WB bore at approx Sta 68+00. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW Terex Boom Lift Diesel Mobilift TE-80 Talbert Lifting	J	4 2 1 1	32 16 8 8	128 32 8 8

Field Engineers Daily Report (FEDR) System

Page: 93

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
09-NOV-1999 07:00-15:30	3	01-11950/998.102	JAMES BARRETT	One electrician was installing conduit in the CMU walls being built on the HOV side of CP-26. (Ref Dwg E-301; Ref Spec 998.050.2.07; Ref Submtl 998.050-011-A & 998.050-016-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	1	8	8
Total Workforce Hrs											8
09-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	Four ironworkers were installing ceiling hanger plates and hangers in the WB bore at approx Sta 70+00. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	2	16	32
Total Workforce Hrs											32
MODERN CONTINENTAL CONST Terex Boom Lift Diesel											8
MODERN CONTINENTAL CONST Mobilift TE-80											8
MODERN CONTINENTAL CONST Talbert Lifting Trailer											8
Total Equipment Hrs											24
09-NOV-1999 07:00-15:30	3	01-13720/996.910	JAMES BARRETT	Six ironworkers, one teamster and one operator were hanging ceiling modules in WB. By COB they had hung 5 modules (WBD075B, WBD076A, WBD076B, WBD077A & WBD077B) for a total of 2400 sqft. (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	6	48	288
MODERN CONTINENTAL CONST OE											8
MODERN CONTINENTAL CONST TM											8
Total Workforce Hrs											304
MODERN CONTINENTAL CONST Marklift Scissor Lift											8
MODERN CONTINENTAL CONST Terex Boom Lift Diesel											8
Total Equipment Hrs											16
09-NOV-1999 07:00-15:30	3	01-13950/998.102	JAMES BARRETT	Two MEC Electricians were installing interim lighting under the ceiling modules in WB. (Ref Spec 721.520.2.01.A9; Ref Submtl 721.520-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	2	16	32
Total Workforce Hrs											32
MASS ELECTRIC CONSTRUCTIO Marklift Scissor Lift											8
Total Equipment Hrs											8
09-NOV-1999 07:00-15:30	3	NA/996.910	JAMES BARRETT	DELIVERY: Ten precast concrete ceiling panels were delivered today and stored near the EB fabrication area. (Ref Dwg S-345; Ref Spec 723.480; Ref Submtl 723.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
09-NOV-1999 07:00-15:30	3	NA/999.065	JAMES BARRETT	MSP Trooper W. DiNatale established a police detail at the ERS2 emergency ramp for delivery of fuel and movement of construction equipment. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
09-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Two MCC laborers were providing general logistical support in the construction area, including clean-up and distribution of drinking water, tools and equipment. (No references apply).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs											32
09-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Farch met with J. Martin of MCC (QC) to verify the torque values of epoxied ceiling anchor bolts in the WB 4A2 area. Farch randomly selected 66 bolts (one third of the installed bolts) for testing. The random sample included approximately 22 from each of the three longitudinal lines of installed bolts. All tested bolts were found to require approx 1/8th turn to 'click' the torque wrench, which was set at 75 ft-lbs. The manufacturer's recommended torque for 5/8" bolts is 50 to 90 ft-lbs, hence 75 ft-lb is acceptable. (Ref Dwg. S-387; No Specs or Submtls apply).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs											32
09-NOV-1999 07:00-15:30				portal for retention of temporary heating. (No references apply).	FINISHES						
Total Workforce Hrs											8
MODERN CONTINENTAL CONST Marklift Scissor Lift											8
Total Equipment Hrs											8
09-NOV-1999 08:00-16:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A, south wall: (submittal#) Scratch coat applied ----- 0 sq.ft. (729.310 003 C) Float coat applied ----- 0 sq.ft. (729.310 003 C) Ceramic tile applied ----- 360 sq.ft. (729.310 005 C) Grouting of ceramic tile - 150 sq.ft. (729.310 006 C) Exposed areas of scratch and float coats were sprayed with water to moisten at 6:30am. Temp inside curtained area: min 54f max 63f Temp outside curtained area: min 48f max 58f	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	4	32	128
JOSEPH COHN & SONS INC BR F											8
JOSEPH COHN & SONS INC BR J											32
Total Workforce Hrs											168
09-NOV-1999	4	01-10625/996.910	DONALD MC	Ceramic tile(729.310): Ramp A, north wall:	I-90 SEAPORT ACCESS TUNNEL						

Field Engineers Daily Report (FEDR) System

Page: 96

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
11-NOV-1999 07:00-15:30	7		GIOVANNI CARDARELLI	Today is Veterans Day, a construction trades holiday. The construction tradespeople, that I have been wacthing, did not work today. I, G. Cardarelli, went to a training class at The Kneeland St. office this morning.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
12-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	One ironworker was installing ceiling hanger plates and locking devices in the EB bore near Ramp A gore. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8
Total Workforce Hrs											8
MODERN CONTINENTAL CONST											
Diesel Terex Boom Lift											2
											16
											32
MASS ELECTRIC CONSTRUCTIO											
Diesel Terex Boom Lift											1
											8
											8
Total Equipment Hrs											40
12-NOV-1999 07:00-15:30	3	01-13710/996.910	JAMES BARRETT	Two technicians from Conam Inspection Inc. conducted pull out tests on 2 bolts in WB which were previously skipped, and both bolts passed. The technicians then went to the mock-up area to pull out one of the adhesive anchor bolts which had previously passed the pull-out test, but had been slipping out over the last several months. The bolt had passed the pull-out test on 7/30/99. However, a survey conducted on 10/08/99 found that the bolt had slipped out 9/16", the most displacement of the 5 bolts that were slipping. When the standard pull-out test load (3.25 kips) was applied today, the bolt held for a few seconds, then began to pull out with almost no resistance. The failed bolt was removed and a new bolt will need to be installed and re-tested. Upon examining the pulled out bolt, it appeared to lack sufficient epoxy to fully fill the drilled hole. Also, there was a significant amount of concrete dust adhered to the epoxy surrounding the bolt, usually an indication that the drilled hole was not completely cleaned out prior to installation. The epoxy nearest to the embedded tip of the bolt was brittle and easily crumbled, usually an indication of improper mixing of resin and hardener. The epoxy near the exposed end of the bolt (but still in the embedded portion) appeared to be fully and properly cured. This would indicate the mixture of resin and hardener was not uniform during the injection of epoxy into the drilled hole. In spite of this combinaton of installation deficiencies it appears the bolt was able to develop just enough strength to pass the pull-out test. However after several weeks of constant loading by the ceiling module, the bond was broken, and the bolt began to slip out. (Ref Dwg S-377; Ref Spec 723.480.2.05; Ref Submtl 723.480-008-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
07:00-15:30				modules in WB. By COB they had hung modules WBD080A, WBD080B, WBD081A, WBD081A, WBD081B and WBD082B, a total of 5 modules for 2400 sq ft. (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	FINISHES						
12-NOV-1999 07:00-15:30	3	01-13720/996.910	JAMES BARRETT	Four ironworkers and one operator were assembling ceiling modules in EB for installation in WB. (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	4	32	128
MODERN CONTINENTAL CONST											
IW											J
											5
											40
											200
MODERN CONTINENTAL CONST											
IW											J
											1
											8
											8
MODERN CONTINENTAL CONST											
OE											1
											1
											8
											8
MODERN CONTINENTAL CONST											
OE											1
											1
											8
											8
MODERN CONTINENTAL CONST											
TM											L
											1
											8
											8
Total Workforce Hrs											360
MODERN CONTINENTAL CONST											
CAT 928 Front											1
											8
											8
MODERN CONTINENTAL CONST											
End Loader											
Mobilift TE-80											1
											8
											8
MODERN CONTINENTAL CONST											
Talbert Lifting											1
											8
											8
MODERN CONTINENTAL CONST											
Marklift Scissor											1
											8
											8
MODERN CONTINENTAL CONST											
Terex Boom Lift											1
											8
											8
Diesel											

Field Engineers Daily Report (FEDR) System

Page: 99

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
15-NOV-1999 07:00-15:30	3	01-13720/996.910	JAMES BARRETT	Two ironworker were installing ceiling hangers in EB 4A2 area. (Ref Dwg S-387; Ref Spec 960.050; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	OE TM	1 L	1 1	8 8	8 8
Total Workforce Hrs										472	
MODERN CONTINENTAL CONST CAT 928 Front End Loader										1	8
MODERN CONTINENTAL CONST Mobilift TE-80										1	8
MODERN CONTINENTAL CONST Talbert Lifting Trailer										1	8
MODERN CONTINENTAL CONST Marklift Scissor Lift										1	8
MODERN CONTINENTAL CONST Terex Boom Lift Diesel										1	8
Total Equipment Hrs										40	
15-NOV-1999 07:00-15:30	3	01-14640/996.910	JAMES BARRETT	One laborer was grouting the feet of wall panels in Ramp F, North wall. By 11:00 he had grouted all but the last panel, which was intentionally left ungrouted in case adjustment is needed when wall panel placement continues. The grouting operation moved to the North wall of WB bore, just east of CP-29 at the false wall. By COB, he had completed the false wall area. (Ref Dwg S-377; Ref Spec 901.610; Ref Submtl 901.610-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	8	8
Total Workforce Hrs										8	
15-NOV-1999 07:00-15:30	3	FAB760/996.910	JAMES BARRETT	Three Stainless steel sliding door frames were delivered to the WB bore today. The unassembled frames were placed flat on the walkway and filled with non-shrink grout. The frames did not have an adhesive backed protective film as required by Spec 728.314.1.05.A. N. Joyce of MCC stated that this was because they were prototypes, and the production doors will be so protected. Joyce also asked FArch if this method of grouting was acceptable. FArch stated that the technique should be the same as is used in the fire rating test. Joyce said the at least one of these frames will be sent to the labratory for 2-hour fire rating tests. (Ref Dwg H-904; Ref Spec 728.314; Ref Submtl 728.314-001-B & C).	I-90 SEAPORT ACCESS TUNNEL FINISHES						
15-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: There were 10 ceiling panels delivered to the site today and stored in the EB Fabrication area. (Ref Dwg S-345; Ref Spec 723.480; Ref Submtl 723.480-008-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs										32	
15-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	FArch met with J. Martin of MCC (QC) to verify the torque values of epoxied ceiling anchor bolts in the EB 4A2 area. FArch randomly selectd 64 bolts (25% of installed bolts) for testing. The random sample included approximately 16 bolts from each of the four longitudinal lines of installed bolts. All tested bolts were fund to require between 1/8 and 1/4 turn to 'click' the torque wrench, which was set at 75 ft-lbs. The manufacturer's recommended torque for 5/8" bolts is 50 to 90 ft-lbs, hence 75 ft-lbs is acceptable. (Ref Dwg S-387, Ref Spec 723.480.3.07.A; Ref Submtl 723.480-014-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs										32	
15-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Two laborers were performing general housekeeping including clean-up and distribution of water, tools and equipment. (No references apply.)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs										32	
15-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: Two truck loads of ceiling structural framing steel were delivered to the boatsection over the weekend (Ref Dwg S-269; Ref Spec 723.480.3.02.B; Ref Submtl 723.480-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	16	32
Total Workforce Hrs										32	
15-NOV-1999 08:00-16:30	4	01-10610/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A, south wall: (submittal#) Scratch coat applied ----- 0 sq.ft. (729.310 003 C) Float coat applied ----- 0 sq.ft. (729.310 003 C) Ceramic tile applied ----- 0 sq.ft. (729.310 005 C) Grouting of ceramic tile - 365 sq.ft. (729.310 006 C) Temp inside curtained area: min 53f max 60f Temp outside curtained area: min 47f max 55f	I-90 SEAPORT ACCESS TUNNEL FINISHES						
15-NOV-1999 08:00-16:30	4	01-10625/996.910	DONALD MC CRABB	Ceramic tile(729.310): Ramp A, north wall: (submittal#) Scratch coat applied ----- 0 sq.ft. (729.310 003 C) Float coat applied ----- 0 sq.ft. (729.310 003 C) Ceramic tile applied ----- 0 sq.ft. (729.310 005 C)	I-90 SEAPORT ACCESS TUNNEL FINISHES						

Field Engineers Daily Report (FEDR) System

Page: 102

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
16-NOV-1999 07:00-15:30	7	35-11880/700.001	GIOVANNI CARDARELLI	Specification section 901.310. At the C04A2 area of the H.O.V. lane the carpenters were installing concrete forms and supports for the safety shape. Two ironworkers were installing Re-Bar for the safety shape. At 1300hrs four laborers started to place concrete for 80 LF. of safety shape. All work was in accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES					Total Workforce Hrs	236
16-NOV-1999 07:00-15:30	7	N/A	GIOVANNI CARDARELLI	Two surveyors from Modern Continental were laying out the safety shape at ramp F. A flatbed of rebar, that will be used in the safety shape at ramp F, arrived on site.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
17-NOV-1999 07:00-15:30	3	01-11950/998.102	JAMES BARRETT	One MEC Electrician was installing conduit drops from the stub-outs in the structural roof to the stub-ups atop CP27/UR34. (Ref Dwg E-210, Detail 2; Ref Spec 721.520.2.01.A9; Ref Submtl 721.520-001-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	1	8	8
										Total Workforce Hrs	8
17-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	One ironworker was installing ceiling hanger plates and locking devices in the EB bore, approx Sta 68+00. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8
										Total Workforce Hrs	8
						MODERN CONTINENTAL CONST	Terex Boom Lift		2	16	32
							Diesel				
										Total Equipment Hrs	32
17-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	At 15:00 the labor foreman informed FArch that he and two laborers were staying late to drill and set six anchor bolts (three sets of two) in the ceiling at EB, Line A, adjacent to UR25. At this location the unistrut was not long enough to attach a hanger plate. The labor foreman estimated this would take approx one hour. (Ref Dwg S-387; Ref Spec 723.480.3.07; Ref Submtl 723.480-008-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8
										Total Workforce Hrs	8
						MODERN CONTINENTAL CONST	Terex Boom Lift		2	16	32
							Diesel				
										Total Equipment Hrs	32
17-NOV-1999 07:00-15:30	3	01-12720-996.910	JAMES BARRETT	Six ironworkers, one operator and one teamster hung modules EBD082A, EBD081A, EBD081B, EBD80A and EBD080B, a total for the day of 5 modules for 2400 sq ft. (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES						
17-NOV-1999 07:00-15:30	3	01-12720-996.910	JAMES BARRETT	Three ironworkers and one operator were assembling ceiling modules in the EB bore, and in the boat section. (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	FINISHES	MODERN CONTINENTAL CONST	IW	J	6	48	288
						MODERN CONTINENTAL CONST	IW	J	1	8	8
						MODERN CONTINENTAL CONST	OE	1	1	8	8
						MODERN CONTINENTAL CONST	OE	1	1	8	8
						MODERN CONTINENTAL CONST	TM	L	1	8	8
										Total Workforce Hrs	392
						MODERN CONTINENTAL CONST	CAT 928 Front End Loader		1	8	8
						MODERN CONTINENTAL CONST	Talbert Lifting Trailer		1	8	8
						MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8
						MODERN CONTINENTAL CONST	Mobilift TE-80		1	8	8
										Total Equipment Hrs	32
17-NOV-1999 07:00-15:30	3	01-12720/996.910	JAMES BARRETT	One ironworker was installing ceiling hangers in EB at approx Sta 70+00. (Ref Dwg S-387; Ref Spec 960.050; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	3	24	72
						MODERN CONTINENTAL CONST	IW	J	6	48	288
						MODERN CONTINENTAL CONST	IW	J	1	8	8
						MODERN CONTINENTAL CONST	OE	1	1	8	8
						MODERN CONTINENTAL CONST	OE	1	1	8	8
						MODERN CONTINENTAL CONST	TM	L	1	8	8
										Total Workforce Hrs	392
						MODERN CONTINENTAL CONST	CAT 928 Front End Loader		1	8	8
						MODERN CONTINENTAL CONST	Talbert Lifting Trailer		1	8	8
						MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8
						MODERN CONTINENTAL CONST	Mobilift TE-80		1	8	8
										Total Equipment Hrs	32
17-NOV-1999	3	FAB760/996.910	JAMES BARRETT	Representatives of Van Noorden delivered a sliding door, mounting	I-90 SEAPORT ACCESS TUNNEL						

Field Engineers Daily Report (FEDR) System

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Page: 104

Contract: C09B2

Contract: C09B2											Tot				
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours				
17-NOV-1999 07:00-15:30	7	N/A	GIOVANNI CARDARELLI	Two surveyors from Modern Continental were working on ceiling elevations.	I-90 SEAPORT ACCESS TUNNEL FINISHES										
18-NOV-1999 07:00-15:30	3	01-11950/998.102	JAMES BARRETT	One MEC Electrician was installing conduit drops from the stub-outs in the structural roof to the stub-ups atop CP27/UR34. (Ref Dwg E-210, Detail 2; Ref Spec 721.520.2.01.A9; Ref Submtl 721.520-001-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	1	8	8				
										Total Workforce Hrs	8				
18-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	One ironworker was installing ceiling hanger plates and locking devices in the EB bore, approx Sta 67+00. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8				
										MODERN CONTINENTAL CONST	LB	J	2	0	0
										Total Workforce Hrs	8				
										MODERN CONTINENTAL CONST	Terex Boom Lift Diesel	2	16	32	
										Total Equipment Hrs	32				
18-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	Two laborers were drilling and installing adhesive anchor bolts in the EB bore at approx Sta 68+00 at locations where the ceiling hanger plates could not be mounted in existing Unistrut. Also, the same crew had to chip away concrete at the intersection of the haunch and the roof in order to provide a flat area to mount the ceiling hanger plate. One or both of these laborers were called away several times during the course of the day to assist in the HOV safety shape pour (See FE Cardarelli's FEDR, this date). At 14:30, the labor foreman informed FArch that this crew would be staying late to complete this task so that the installed bolts could be tested on Monday (11/22) and not delay the ceiling hanging activity. (Ref Dwg S-387; Ref Spec 723.480.3.07; Ref Submtl 723.480-008-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	8	8				
										MODERN CONTINENTAL CONST	LB	J	2	0	0
										Total Workforce Hrs	8				
										MODERN CONTINENTAL CONST	Terex Boom Lift Diesel	2	16	32	
										Total Equipment Hrs	32				
18-NOV-1999 07:00-15:30	3	01-12720/996.910	JAMES BARRETT	During the morning hours, five ironworkers, one operator and one teamster were performing tasks associated with the ceiling hanging activity such as installing an eighth hanger at modules which previously had seven, aligning ceiling modules previously hung in EB, providing a ladder to access the top of the WB ceiling etc. The Teamster and operator were performing maintenance and cleaning their respective vehicles and equipment. After lunch they hung module EBD079B, the only module hung today (480 sq ft). (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES										
18-NOV-1999 07:00-15:30	3	01-12720/996.910	JAMES BARRETT	Three ironworkers and one operator were assembling ceiling modules in the EB bore. (Ref Dwg S-269; Ref Specs 723.480 & 960.020; Ref Submtls 723.480-004-A & 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	5	40	200				
										MODERN CONTINENTAL CONST	IW	J	1	8	8
										MODERN CONTINENTAL CONST	OE	1	1	8	8
										MODERN CONTINENTAL CONST	OE	1	1	8	8
										MODERN CONTINENTAL CONST	TM	L	1	8	8
										MODERN CONTINENTAL CONST	IW	J	3	24	72
										Total Workforce Hrs	304				
										MODERN CONTINENTAL CONST	Talbert Lifting Trailer	1	8	8	
										MODERN CONTINENTAL CONST	Marklift Scissor Lift	1	8	8	
										MODERN CONTINENTAL CONST	Mobilift TE-80	1	8	8	
										MODERN CONTINENTAL CONST	CAT 928 Front End Loader	1	8	8	
										Total Equipment Hrs	32				
18-NOV-1999 07:00-15:30	3	01-12720/996.910	JAMES BARRETT	One ironworker was installing ceiling hangers in EB near the Ramp A gore. (Ref Dwg S-387; Ref Spec 960.050; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	5	40	200				
										MODERN CONTINENTAL CONST	IW	J	1	8	8
										MODERN CONTINENTAL CONST	OE	1	1	8	8
										MODERN CONTINENTAL CONST	OE	1	1	8	8
										MODERN CONTINENTAL CONST	TM	L	1	8	8
										MODERN CONTINENTAL CONST	IW	J	3	24	72
										Total Workforce Hrs	304				
										MODERN CONTINENTAL CONST	Talbert Lifting Trailer	1	8	8	
										MODERN CONTINENTAL CONST	Marklift Scissor	1	8	8	

Field Engineers Daily Report (FEDR) System

Page: 109

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Tot Hours
22-NOV-1999 07:00-15:30	3	01-12720/996.910	JAMES BARRETT	One ironworker was installing ceiling hangers in EB near the Ramp A gore. (Ref Dwg S-387; Ref Spec 960.050; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	End Loader Marklift Scissor Lift		1	8	8
										Total Equipment Hrs	32
22-NOV-1999 07:00-15:30	3	01-12900/997.102	JAMES BARRETT	Two Norfolk Mechanical Co. plumbers were cutting off the threaded ends of the 6" fire line stock which was delivered to the site earlier. They then cut grooves in the ends to accomodate the change to Vitaulic connections. (Ref Dwg M-101; Ref Spec 997.300; Ref Submtl 997.300-003-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	NORFOLK MECHANICAL CONTR	PM	J	2	16	32
										Total Workforce Hrs	32
22-NOV-1999 07:00-15:30	3	01-12950/998.102	JAMES BARRETT	Two electricians from MEC were installing interim lighting in EB, under the ceiling panels which were installed last week. (Ref Spec 721.520.2.01.A.9; Ref Submtl 721.520-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MASS ELECTRIC CONSTRUCTIO	EL	J	2	8	16
										Total Workforce Hrs	16
22-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: There were 3 trailers of ceiling panels delivered to the site over the weekend (total = 30 panels). (Ref Dwg S-346; Ref Spec 723.480; Ref Submtl 723.480-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	18	54
										Total Workforce Hrs	54
22-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Three laborers were performing general logistical duties including clean-up and distribution of water, tools and equipment. They also assisted in the HOV safety shape pour (See FF Cardarelli's FEDR, this date). (No references apply.)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	18	54
										Total Workforce Hrs	54
22-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	Two technicians from Conam Inspection Inc. performed anchor bolt pull-out tests on bolts installed last week in EB, approx Sta 67+00, North side where hanger plates could not be attached to existing Unistrut inserts. By COB they had tested 22 bolts and there was one failure. The failed bolts was removed and will need to be reinstalled. (Ref Dwg S-387; Ref Spec 723.480.3.07.A; Ref Submtl 723.480-014-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	3	18	54
										Total Workforce Hrs	54
08:00-16:30			CRABB	(submittal#) Scratch coat applied ----- 0 sq.ft. (729.310 003 C) Float coat applied ----- 0 sq.ft. (729.310 003 C) Ceramic tile applied ----- 0 sq.ft. (729.310 005 C) Grouting of ceramic tile - 130 sq.ft. (729.310 006 C) Temp inside curtained area: min 53f max 56f Temp outside curtained area: min 52f max 59f	FINISHES						
22-NOV-1999 08:00-16:30	4	01-13610/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90WB,south wall; Scratch coat applied ----- 1140 sq.ft. Float coat applied ----- 220 sq.ft. Ceramic tile applied ----- 374 sq.ft. Grouting of ceramic tile - 216 sq.ft. Extend layout for wall tile/control/const joints(drawing H-638 detail 3 at UR25). Exposed areas of scratch and float coats were sprayed with water to moisten at 6:30am and again at 8:00pm. Temp inside curtained area: min 55f max 61f Temp outside curtained area: min 52f max 59f	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	CM LB LB BR BR	J J J F J	3 5 1 1 2	24 40 1 8 16	72 200 1 8 32
										Total Workforce Hrs	313
22-NOV-1999 07:00-15:30	7	01-17200/996.910	GIOVANNI CARDARELLI	Specification section 724.200. Commercial masonry was not on site today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
22-NOV-1999 07:00-15:30	7	04-10840/700.001	GIOVANNI CARDARELLI	Specification section 901.310. In the C04A2 area of ramp F a carpenter was working on the concrete forms and supports for the safety shape. All work was in accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	CP	J	1	8	8
										Total Workforce Hrs	8
22-NOV-1999 07:00-15:30	7	35-11880/700.001	GIOVANNI CARDARELLI	Specification section 901.310. At the C04A2 area of the H.O.V. lane the carpenters were working on the concrete forms and supports for the safety shape. At 1245 four laborers started to place concrete for 117 LF. of safety shape. All work was in accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	LB CP CP	J F J	5 1 3	16 8 24	80 8 72
										Total Workforce Hrs	160
22-NOV-1999 07:00-15:30	7	N/A	GIOVANNI CARDARELLI	Two surveyors from Modern Continental were working on ceiling elevations in I-90 E.B. and the ramp F north wall safety shape.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
23-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	One ironworker was installing ceiling hanger plates and locking devices in the EB bore, approx Sta 67+00. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	IW TM	J L	1 1	8 8	8 8
										Total Workforce Hrs	16

Field Engineers Daily Report (FEDR) System

Page: 114

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2												Tot
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
26-NOV-1999 07:00-15:30	3	NA/767.942	JAMES BARRETT	FArch conducted a BMP (Environmental) walk-down with S. Abbotts of MCC. There were no 'Unsatisfactory' or 'Needs Improvement' issues. Form is attached.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
26-NOV-1999 07:00-15:30	3	NA/NA	JAMES BARRETT	DELIVERY: There was 1 trailer of ceiling panels delivered to the site this morning (total = 10 panels). (Ref Dwg S-346; Ref Spec 723.480; Ref Submtl 723.480-001-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES							
26-NOV-1999 08:00-16:30	4	01-13610/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90 WB, south wall; exposed scratch and float coats were sprayed with water to moisten at 8am and again at 7:30pm. No other tile/tile related work was done today.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	2	2	
Total Workforce Hrs											2	
26-NOV-1999 07:00-15:30	7	01-17100/996.910	GIOVANNI CARDARELLI	Specification section 901.310. At cross passage #26 one ironworker formed and placed Re-Bar for the floor. Two laborers placed approx. 1.5 CY. of concrete for the floor. This concrete placement was to fill the area of depression at the bottom of the stairs. All work was in accordance with submittal #724.200-017B, and similar to dwg. s-395 rev 3	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	1	1	1	
Total Workforce Hrs											9	
26-NOV-1999 07:00-15:30	7	01-17160/996.910	GIOVANNI CARDARELLI	Specification section 901.310. At utility room #33 two laborers placed approx. 1.5 CY. of concrete for the floor. All work was similar to submittal # 724.200-017B and Dwg. s-395 rev 3.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	2	2	4	
Total Workforce Hrs											4	
26-NOV-1999 07:00-15:30	7	04-10840/700.001	GIOVANNI CARDARELLI	Specification section 901.310. In the C04A2 area of ramp F the carpenters were working on the concrete forms and supports for the safety shape. One Ironworker installed Re-bar for the safety shape. All work was in accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	CP	F	1	8	8	
Total Workforce Hrs											39	
26-NOV-1999 07:00-15:30	7	35-11880/700.001	GIOVANNI CARDARELLI	Specification section 901.310. At the C04A2 area of the H.O.V. lane two carpenters and one laborer were working on the concrete forms and supports for the safety shapes, (removed forms from placement on wednesday). All work was in accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	LB	J	1	3	3	
Total Workforce Hrs											15	
26-NOV-1999 07:00-15:30	7	N/A	GIOVANNI CARDARELLI	Two surveyors from modern continental were on site for approx. two hrs in the afternoon in I-90 EB. to give line and grade for the ceiling.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
26-NOV-1999 07:00-15:30	7	N/A	GIOVANNI CARDARELLI	A MA State Trooper was used to escort a refueling truck onto the ERS 2 Emergency Ramp.	I-90 SEAPORT ACCESS TUNNEL FINISHES							
27-NOV-1999 08:00-16:30	4	01-13610/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90 WB, south wall; exposed scratch and float coats were sprayed with water to moisten at 8am and again at 9pm.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	2	2	
Total Workforce Hrs											2	
28-NOV-1999 08:00-16:30	4	01-13610/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90 WB, south wall; exposed scratch and float coats were sprayed with water to moisten at 8am and again at 8pm.	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	2	2	
Total Workforce Hrs											2	
29-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	Two laborers were drilling holes for adhesive anchor bolts at EB Module 81 where the originally installed bolts were shifted to miss steel, but adversely affected module alignment. (Ref Dwg S-387; Ref Spec 723.480.3.07; Ref Submtl 723.480-008-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	3	24	72	
Total Workforce Hrs											384	
Total Equipment Hrs											64	
29-NOV-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	Three ironworkers were installing ceiling plates, hangers and locking devices in the EB bore, approx Sta 65+50. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	IW	J	3	24	72	
Total Workforce Hrs											384	
Total Equipment Hrs											32	

Field Engineers Daily Report (FEDR) System

Page: 117

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

%%

Contract: C09B2

Contract:C09B2											Tot
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours
30-NOV-1999 08:00-16:30	4	01-13610/996.910	DONALD MC CRABB	Ceramic tile(729.310): I-90WB,south wall; Scratch coat applied ----- 0 sq.ft. Float coat applied ----- 696 sq.ft. Ceramic tile applied ----- 432 sq.ft. Grouting of ceramic tile - 210 sq.ft. Extend layout for wall tile/control/const joints. Exposed areas of scratch and float coats were sprayed with water to moisten at 6:30am and again at 8:00pm. Temp inside curtained area: min 56f max 60f Temp outside curtained area: min 46f max 51f	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC JOSEPH COHN & SONS INC	CM LB LB BR BR	J J J F J	3 6 1 1 2	24 48 1 8 16	72 288 1 8 32 401
30-NOV-1999 07:00-15:30	7	03-11840/700.001	GIOVANNI CARDARELLI	Specification Section 901.310. At the C04A2 area of I-90 E.B. two carpenters started to work on the safty shapes on the north wall. Allwork was in accordance with submittal #901.310-11B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	CP CP	F J	1 1	3 3	3 3 6
30-NOV-1999 07:00-15:30	7	04-10840/700.001	GIOVANNI CARDARELLI	Specification section 901.310. In the C04A2 area of ramp F the carpenters were working on the concrete forms and supports for the safety shape. At 1100hrs three laborers started to place concrete for 80 LF. of safety shape. These safety shapes were on the south wall. All work was in accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST	CP CP LB	F J J	1 6 3	5 28 24	5 168 72 245
30-NOV-1999 07:00-15:30	7	35-11880/700.001	GIOVANNI CARDARELLI	Specification section 901.310. At the C04A2 area of the H.O.V. one carpenter was working on the concrete forms and supports for the safety shapes, (removed forms and air duct inserts from last placement). All work was In accordance with submittal #901.310-011B.	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	CP	J	1	7	7 7
30-NOV-1999 07:00-15:30	7	NA/NA	GIOVANNI CARDARELLI	Two surveyors from modern continental were in I-90 E.B. working on ceiling line and grade plus they were laying out the safety shape on the north wall.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
30-NOV-1999 07:00-15:30	7	NA/NA	GIOVANNI CARDARELLI	Two carpenters spent 5 hrs. each and one laborer spent 1hr. (11 hrs total), working on the B/PB C09B2 so-called field trailer.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-DEC-1999 07:00-15:30	3	01-11900/997.102	JAMES BARRETT	There were no NMC plumbers working on C09B2 contract work today.	I-90 SEAPORT ACCESS TUNNEL FINISHES						
01-DEC-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	Three ironworkers were installing ceiling plates, hangers and locking devices in the EB bore, approx Sta 64+50. (Ref Dwg S-387; Ref Spec 960.050.3.A; Ref Submtl 960.020-010-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST Diesel MODERN CONTINENTAL CONST Lift MODERN CONTINENTAL CONST Mobilift TE-80 MODERN CONTINENTAL CONST Trailer	IW OE IW LB Terex Boom Lift Diesel Marklift Scissor Lift Mobilift TE-80 Talbert Lifting	J 1 J J 2 1 1 1 1	3 1 5 2 2 8 1 8 1	24 8 40 16 16 8 8 8 8 312 32 8 8 8 8 56	
01-DEC-1999 07:00-15:30	3	01-12710/996.910	JAMES BARRETT	Two Laborers were drilling holes for ceiling anchor bolts in the EB bore at locations where the Unistrut could not be used, approx Sta 70+00. (Ref Dwg SS-387; Ref Spec 723.480.3.07; Ref Submtl 723.480- 008-B)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST MODERN CONTINENTAL CONST Diesel MODERN CONTINENTAL CONST Lift MODERN CONTINENTAL CONST Mobilift TE-80 MODERN CONTINENTAL CONST Trailer	IW OE IW LB Terex Boom Lift Diesel Marklift Scissor Lift Mobilift TE-80 Talbert Lifting	J 1 J J 2 1 1 1 1	3 1 5 2 2 8 1 8 1	24 8 40 16 16 8 8 8 8 312 32 8 8 8 8 56	
01-DEC-1999	3	01-12720-996.910	JAMES BARRETT	Five ironworkers, one operator and one teamster were hanging ceiling	I-90 SEAPORT ACCESS TUNNEL						

Field Engineers Daily Report (FEDR) System

Date Range: 31-DEC-1993 to 01-JAN-2005

FEDR Text Search Report

00%

Page: 206

Contract: C09B2

Contract: C09B2											Tot	
FEDR Date	FEDR#	Activity/Pay Item	Name	FEDR Text	FEDR Description	Contractor/Equipment	Craft Cd	Resp	Qty	Hours	Hours	
13-MAR-2000 07:00-15:30	3	01-13730/ 996.910	JAMES BARRETT	Four ironworkers were installing support angles for exhaust plenum walls at the joints between modules in WB. (Ref FCN-046; Ref Dwg S-280; Ref Spec 723.481; Ref Submtl 723.481-006-A).	I-90 SEAPORT ACCESS TUNNEL FINISHES	Total Equipment Hrs						
13-MAR-2000 07:00-15:30	3	05-12640/ 996.910	JAMES BARRETT	Two ironworkers, one operator and one Brick mason set the last precast wall panel on the EB south wall at approx. Sta 62+00. Setting this 80 sqft panel took 2 hours, including moving the Gradall out of the tunnel. This is the last wall panel they can set in the newly turned over area. The operator then moved to the boat section to help in the fitting out the new boat lift which is to be used for ceiling module installation (see below). (Ref Dwg S-377, Sect A; Ref Spec 723.450; Ref Submtl 723.450-001-D)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	BR	J	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	2	16	32	
						MODERN CONTINENTAL CONST	OE	1	1	2	2	
						Total Workforce Hrs					42	
						MODERN CONTINENTAL CONST	Terex Boom Lift Diesel		1	8	8	
						MODERN CONTINENTAL CONST	Gradall XL5200		1	2	2	
						Total Equipment Hrs					10	
13-MAR-2000 07:00-15:30	3	NA/999.065	JAMES BARRETT	Arch met with MSP Trooper K. Noseworthy at 9:00 to establish a police detail at the FDS Emergency ramp. The detail was completed by 13:00. Form is attached. (No references apply).	I-90 SEAPORT ACCESS TUNNEL FINISHES							
13-MAR-2000 07:00-15:30	3	NA/NA	JAMES BARRETT	Two technicians from Conam testing labs were testing adhesive anchor bolts in the 4A2 area of HOV, east of the mock-up area. By COB they had tested 72 bolts and there were two failures. The failed bolts held the test load of 6350 lbs when it was first applied. The testing procedure requires the load to be held for two minutes. During the two minute holding period both bolts 'popped' loose. Both bolts came out almost perfectly clean, with almost no sign of cured epoxy clinging to either one. At the location of the failed bolts a new bolt will be installed and retested. This completes testing in the HOV 4A2 area, except for the bolts which are currently supporting the Mock-up ceiling panels, which still need to be re-tested to the higher (6350 lb) load. (Ref Dwg S-387; Ref Spec 723.480.3.07.A; Ref Submtl 723.480-014-A)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	OE	1	1	6	6	
						MODERN CONTINENTAL CONST	LB	J	3	24	72	
						MODERN CONTINENTAL CONST	OE	1	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	1	8	8	
						Total Workforce Hrs					94	
						MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8	
						MODERN CONTINENTAL CONST	CAT 928 Front End Loader		1	8	8	
						Total Equipment Hrs					16	
13-MAR-2000 07:00-15:30	3	NA/NA	JAMES BARRETT	Two technicians from the equipment rental agency were fitting out the new boat lift to be used in the ceiling hoisting operation. One MCC ironworker was assisting them. One MCC Operator joined this crew when the wall panel operation was completed (see above), and finished his day (6 hours) with this activity. (No references apply for this logistical activity)	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	OE	1	1	6	6	
						MODERN CONTINENTAL CONST	LB	J	3	24	72	
						MODERN CONTINENTAL CONST	OE	1	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	1	8	8	
						Total Workforce Hrs					94	
						MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8	
						MODERN CONTINENTAL CONST	CAT 928 Front End Loader		1	8	8	
						Total Equipment Hrs					16	
13-MAR-2000 07:00-15:30	3	NA/NA	JAMES BARRETT	Three MCC laborers and one operator in a front end loader were performing logistical duty today, including clean-up and material staging. (No references for this logistical activity).	I-90 SEAPORT ACCESS TUNNEL FINISHES	MODERN CONTINENTAL CONST	OE	1	1	6	6	
						MODERN CONTINENTAL CONST	LB	J	3	24	72	
						MODERN CONTINENTAL CONST	OE	1	1	8	8	
						MODERN CONTINENTAL CONST	IW	J	1	8	8	
						Total Workforce Hrs					94	
						MODERN CONTINENTAL CONST	Marklift Scissor Lift		1	8	8	
						MODERN CONTINENTAL CONST	CAT 928 Front End Loader		1	8	8	
						Total Equipment Hrs					16	
13-MAR-2000 08:00-16:30	4	01-10620/996.910	DONALD MC CRABB	Ceramic Tile(729.310): Ramp A, south wall; Cement finisher working on "capping" area between the top course of 8x8 tile and the CIP wall. He was using a 1part portland cement to 2.5 part sand mix material, sloping from the bullnose tile upwards to the CIP wall(drawing H-706, detail 4). Temp inside curtained area: min 40f max 58f	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	CM	J	1	8	8	
						Total Workforce Hrs					8	
13-MAR-2000 08:00-16:30	4	01-11630/996.910	DONALD MC CRABB	Ceramic tile(729.310): HOV lane; (submittal#) Scratch coat applied ----- 0 sq.ft. (729.310 003 C) Float coat applied ----- 0 sq.ft. (729.310 003 C) Ceramic tile applied ----- 0 sq.ft. (729.310 005 C) Grouting of ceramic tile - 0 sq.ft. (729.310 006 C) Temp inside curtained area: min 40f max 58f Started layout installing sticks for control joints on the face of CP27/UR34 (729.310 002 C).	I-90 SEAPORT ACCESS TUNNEL FINISHES	JOSEPH COHN & SONS INC	LB	J	1	8	8	
						JOSEPH COHN & SONS INC	CM	J	1	8	8	
						Total Workforce Hrs					16	