

**ATTACHMENT 23 – LETTER FROM BECHTEL / PARSONS BRINCKERHOFF
(AUTHORIZED REPRESENTATIVE) TO MODERN CONTINENTAL
COMPANY DATED JANUARY 26, 2001 INDICATING CORRECTIVE ACTION
HAD BEEN VERIFIED AND DEFICIENCY REPORT NO. 1 WAS CLOSED
(3 pages)**



Massachusetts Turnpike Authority

Central Artery/Tunnel Project

January 26, 2001

Letter No.: C09B2-01227

File No.: CN-9.09B2.02

CN-9.09B2.49.01.001

Mr. Robert Coutts
Project Manager
Modern Continental Companies, Inc.
600 Memorial Drive
Cambridge, MA 02210

Subject: Central Artery (I-93)/Tunnel (I-90) Project
Contract No. 99119-C09B2
I-90 Seaport Access Tunnel Finishes
Deficiency Report (DR) No. 1
Adhesive Anchor Failures

Reference: B/PB Letter No. C09B2-00436, dated December 2, 1999
B/PB Letter No. C09B2-00499, dated January 7, 2000
MCC Letter No. C09B2-00155, dated December 7, 1999

Dear Mr. Coutts:

Attached for your use is the final disposition of DR No. 1, Adhesive Anchor Failures. DR No. 1 is closed.

If you have any questions, please contact me at 350-7594, ext. 56.

Sincerely,

BECHTEL/PARSONS BRINCKERHOFF



Robert E. Steffy /
Resident Engineer
Authorized Representative of
the Project Director

RES/DEH/dh

Attachments DR No. 1 (15 pages)

cc: M. Charney File

185 Kneeland Street • Boston • Massachusetts • 02111 • Phone 617-951-6000 • Fax 617-457-8198



DEFICIENCY REPORT

CONTRACT NO: 99119-C09B2

CONTRACT NAME: I-90 SEAPORT ACCESS TUNNEL FINISHES

DATE OF DEFICIENCY: December 1, 1999

DEFICIENCY REPORT NO: 001

DATE ISSUED: December 1, 1999

FIELD ENGINEER: P. C. Aikele

TO:

Bob Courtts

DISCUSSED WITH:

Bill Britto & Jim Martin

SPECIFICATION SECTIONS:

723.480 - 2.08

SUBMITTAL NO:

N/A

SCHED. ACTIVITY NO:

N/A

PAY ITEM NO:

N/A

REQUIREMENT:

The ceiling adhesive anchors shall be installed according to the project specifications 723.480-2.08 and manufacturer's requirements so that when the ceiling system is attached to them they do not fail, i.e. pull out

DEFICIENCY:

At least five ceiling adhesive anchors in the area of ceiling module HOV 079 have failed, that is pull-out has been observed, since the hanging of the ceiling module. See the attached sketch for the locations of the failed anchors and the amount of pull-out that has been observed

RECOMMENDED ACTION:

RESPONSE DUE DATE: 12/08/99

- (1) MCC shall contact the adhesive anchor manufacturer to arrange for a site visit and investigation to determine the reason(s) for the failure of the anchors and the proposed corrective actions.
- (2) MCC shall submit the proposed corrective actions to the Engineer for approval prior to implementation

RESIDENT ENGINEER

DATE

CORRECTIVE ACTION TAKEN:

FORECAST COMPLETION DATE:

PLEASE SEE ATTACHED RESPONSE (ACTIONS) BY MCC & LETTER FROM POWERS FASTENERS (SUBMITTAL No 723.480.DH-A)

CONTRACTOR QUALITY CONTROL MANAGER OR APPROPRIATE CONTRACTOR REPRESENTATIVE

DATE

DESIGN CHANGE:

YES

☒

NO

SEE ATTACHED

PROJECT ENGINEER

DATE

CORRECTIVE ACTION VERIFIED:

ACTUAL COMPLETION DATE:

All HOV A/B Retested to new criteria, failures have been replaced & retested

RESIDENT ENGINEER

DATE