

HUMAN PERFORMANCE GROUP CHAIRMAN'S FACTUAL REPORT

ATTACHMENT A

SECTION 2 OF CONTRACT GENERAL PROVISIONS

(3 Pages)

Section 2 - Installation Procedure & Quality Control Program

Adhesive Anchoring System

It is the intent of Modern Continental Construction to perform the installation of the adhesive anchoring system in accordance with the included manufacturer's product information, and to utilize the accessories and equipment for epoxy application as supplied by the manufacturer to ensure proper installation of the adhesive anchor system. Modern Continental Construction shall make provisions to provide the proper temperature of adhesive materials and substrate during cold weather applications, per the manufacturer's recommendations.

The following detailed sequence of anchor installation is proposed in accordance with the Manufacturer's recommendations included in Section 1 of this submittal package.

1. Locations for the proposed structural element (clip, angle, etc.) shall be determined by survey and indicated on the substrate. The survey shall indicate the proper orientation, alignment and elevation (if applicable) of each structural element.
2. A template (or the actual structural element, if available) shall be used to determine the proposed location of each anchor required. The proposed location of these anchors shall be indicated on the substrate.
3. The holes shall be drilled in the proper locations. A template shall be used to ensure the drill and drill bit are properly oriented to the substrate while drilling the hole. A drill stop shall be used to ensure proper depth of drill hole. Drill hole diameter shall be determined in accordance with manufacturer's recommendations. MCC shall confirm that the employees performing the work are equipped with proper sizes of drill bits, anchors and accessories for the proposed installation.
4. The drill hole shall be brushed clean, free of drilling debris and dust. The anchor will be inserted into the hole to ensure proper sizing of the drill hole.
5. On floor applications, the drill hole shall be filled approximately one half full with the epoxy adhesive, starting from the rear of the hole.

On wall and ceiling applications, a screen tube shall be utilized to ensure proper application of the epoxy. Upon confirming the fit of the anchor in the drilled hole, the screen tube shall be filled with epoxy, starting from the rear of the screen tube. The screen tube shall be inserted into the drill hole, and fully seated at the required embedment depth. The hole shall be plugged with an anchor seal plug.

6. The anchor shall be cleaned free of dirt, oil or foreign matter and inserted into the hole (through the anchor seal plug in wall and ceiling applications), turning the anchor to ensure positive dispersement of the epoxy. The anchor shall be fully inserted to the proper embedment.

7. The anchor shall not be disturbed or loaded until after the minimum specified cure time for the epoxy, per the manufacturer's recommendations.