


**ATTACHMENT 15 – RESPONSE LETTER FROM MODERN CONTINENTAL
COMPANY TO BECHTEL / PARSONS BRINCKERHOFF DATED
DECEMBER 29, 1999**
(3 pages)

December 29, 1999

Central Artery/Tunnel Project
Bechtel/Parsons Brinkerhoff
185 Kneeland Street
Boston, MA 02111



Attention: Mr. R. E. Steffy
Authorized Representative

Subject: Central Artery (I-93) / Tunnel (I-90) Project
Contract No. 99119-C09B2
I-90 Seaport Access Tunnel Finishes
Adhesive Anchor Replacement
CP-022 – Revised Adhesive Anchor Testing Procedure

Reference: Submittal No. 723.480-016 A

Dear Mr. Steffy:

Modern Continental Construction is in receipt of the above referenced submittal regarding the adhesive anchor replacement procedure, and offers the following in response.

With regard to the replacement of the failed anchors, Modern Continental acknowledges that a clean drill hole is required prior to reinstallation of the new anchor, and if necessary will utilize a carbide drill bit to remove any remaining debris from the hole prior to anchor installation.

With regard to the revised testing parameters for the failed anchors discussed in the above referenced submittal, Modern Continental Construction does not agree with the assessment of the Engineer. The referenced submittal comments indicates tensioning the anchor to 125% of the governing allowable tension value of the anchor, as indicated in the design catalog (approximately 7,900-lbs tension). This requirement is not consistent with the contractual requirement of proof testing to 3,250-lbs. tension per ASTM E-448. Further, the submittal comments indicate a requirement to perform additional testing at the 7,900-lb tension on all of the installed anchors. Each of the installed anchors was successfully tested in accordance with the contractual requirement of 3,250-lbs tension. Testing was performed in accordance with the approved testing procedure (reference submittal No. 723.480-011-B, dated 6/16/99). Test results have been forwarded to the Project, indicating compliance with the referenced contractual tensile strength requirements. The successful testing of each anchor substantiates compliance with the performance requirements for the adhesive anchor indicated in the contract.

The revised testing requirements indicated in the submittal review comments are not consistent with the testing requirements included in the Contract Specifications. Therefore, in accordance with Division I, Section 4.03, Modern Continental Construction respectfully requests that B/PB assign an Issue Number and subsequent Part I Modification prior to commencement of this

Letter No. C09B2 - 0165

Page Two of Two

additional work. Until such time, Modern Continental will track costs associated with this change as CP-022.

If you have any questions, please do not hesitate to contact our office.

Sincerely,

Modern Continental Construction Company Inc.



Robert Coutts
Sr. Project Manager

RC/NJ

cc: M. Charney, B/PB
C. Madden
J. Pastore

ROUTING REQUEST			
99119 - C09B2			
A		DISTRIB.	W WO
✓		RE	✓
		ARE	
		OE	✓
		AOE	
		LFE	✓
	R	FE	✓
		C09B2-Sch	✓
✓		C09B2 C C	✓
		Proj Eng.	✓
		R. Richmond	✓
		D. Bates	✓
		R. Pontes	✓
FILE		CN - 9 09B2 - 01	
FILE		CN - 9 09B2 - 19 723 480 - 6	11-13
FILE		CN - 9 09B2 - 19 723 480 -	016-A

CN-9.09B2.24.022