

**ATTACHMENT 19 – RESPONSE LETTER FROM BECHTEL / PARSONS
BRINCKERHOFF (AUTHORIZED REPRESENTATIVE) TO MODERN
CONTINENTAL COMPANY DATED FEBRUARY 7, 2000**
(3 pages)



Massachusetts Turnpike Authority
Central Artery/Tunnel Project

February 7, 2000

Letter No.: C09B2-0555
File No.: CN-9.09B2.02
CN-9.09B2.24.22

Mr. Robert Coutts
Project Manager
Modern Continental Companies, Inc.
600 Memorial Drive
Cambridge, MA 02210

Subject: Central Artery (I-93)/Tunnel (I-90) Project
Contract No. 99119-C09B2
I-90 Seaport Access Tunnel Finishes
CP # 22 - Adhesive Anchor Testing Procedure

Reference: MCC Letter No. 0165, dated 12/29/99
B/PB Letter No. 0436, dated 12/02/99
MCC Letter No. 0139, dated 11/8/99
B/PB Letter No. 0350, dated 10/12/99
MCC Letter No. 0183, dated 01/19/00

Dear Mr. Coutts:

Receipt of the above referenced letter, by which Modern Continental Construction Company (MCC) disagrees that the re-testing requirement of previously tested and approved adhesive anchors, is hereby acknowledged.

The calculated allowable bond strength for a properly installed adhesive anchor system is 6350 lbs. tension. MCC is required to demonstrate correct installation techniques of the adhesive anchor bolt system, therefore the Project's position that the re-testing of the bolts is unchanged.

We disagree with Modern's position that testing to 6350 lbs is a contract change and as such, no FCN will be provided. We acknowledge your request to raise the issue in accordance with the issue resolution model. The issue will be added to our Senior Partners Meeting scheduled for Thursday, February 10, 2000 for development of a resolution plan.



Massachusetts Turnpike Authority
Central Artery/Tunnel Project

Contract No. 99119-C09B2
Letter No. C09B2-0555
Page 2 of 2

If you have any questions in this matter, please contact me at 350-7594 x 56.

Sincerely,

BECHTEL/PARSONS BRINCKERHOFF



Robert E. Steffy
Resident Engineer
Authorized Representative of
the Project Director

RES/CFC

cc: M. Charney