

**ATTACHMENT 27 – LETTER FROM BECHTEL / PARSONS BRINCKERHOFF
(AUTHORIZED REPRESENTATIVE) TO MODERN CONTINENTAL
COMPANY DATED FEBRUARY 24, 1999 INDICATING VALUE ENGINEERING
COST PROPOSAL WAS NOT ACCEPTABLE
(3 pages)**



Massachusetts Turnpike Authority
Central Artery/Tunnel Project

February 24, 1999

Letter No.: C09B2-0051
File No.: CN-9.09B2.02
CN-9.09B2.24.501

Mr. Robert Coutts
Project Manager
Modern Continental Companies, Inc.
600 Memorial Drive
Cambridge, MA 02210

Subject: Central Artery (I-93)/Tunnel (I-90) Project
Contract No. 99119-C09B2
I-90 Seaport Access Tunnel Finishes
Status of VECP No. 1 - Celline Panel Roof System

Dear Mr. Coutts:

The proposed VECP No.1 was evaluated by Project personnel representing appropriate disciplines who reached the following conclusion. The proposed C09B2 VECP No. 1, as presented, is not acceptable.

The following items would have to be incorporated, as a minimum, for "contingent" acceptance of the VECP. Final acceptance of the VECP and, therefore, permission to use this system in the C09B2 contract, shall be withheld pending; 1.) Review and acceptance of the vendor's revised design and their structural calculations by the Project; 2.) Review and acceptance of prototype panel testing results; and 3.) Project assessment of the initial system cost and its life cycle cost.

The following would need to be included:

1. Add concrete fill to the panels to help mitigate the vibration problems. The redesign should indicate whether the intention would be to fill the pans prior to or after field erection in the tunnel. The fill may also serve as a walking surface if the panels are full. The edge of the panels must be sealed to prevent moisture from getting between the concrete and the panels.
2. Revise all of the connections so that they are accessible for inspection and maintenance. A design with any connection covered or encased by concrete fill or otherwise inaccessible will not be accepted.
3. Instead of using commercial galvanizing and epoxy coating to address corrosion problems, all sheet metal shall be coated with a metallic ceramic coating. The exposed coating color shall be as specified. The vendor should provide full information about proposed coating, including an engineering assessment of the expected panel life in the corrosive tunnel atmosphere.

Contract No. 99119-C09B2

Letter No. C09B2-0001

Page 2 of 2

4. Camera supports will have to be redesigned, by the IPCS, C22A2 contractor, to be attached to the tunnel roof structure. The ceiling vendor will have to provide openings, similar to the sign support penetrations, at the camera locations. The added redesign and construction change costs for these openings and for the construction of the camera supports in the C22A2 contract will be included in the cost assessment of the VECF.
5. The system will have to survive the Project's 600 degree F requirement. The test needs to be done prior to award or approval will be contingent upon passing all the prototype panel tests.
6. All bolted connections shall be slip critical to mitigate fatigue problems. Bolts must be mechanically galvanized.
7. All ceiling system components shall withstand a suction pressure of 42 psf, a live load of 25 psf in addition to dead loads, the seismic loads and equipment loads.
8. Lighting fixture support details need to be coordinated with the C20B2 design.
9. The exhaust port opening dimensions and entrance angle must conform to current C09B2 design.

If you have any questions or comments regarding the above, please contact me at 350-7594, ext. 56.

Sincerely,

BECHTEL/PARSONS BRINCKERHOFF


Robert E. Steffy ✓
Resident Engineer
Authorized Representative of
the Project Director

RES/DEH/dh

cc: M. Charney
P. Das
O. Ahanotu

bcc: M. Ryan
J. Bartoletti
D. Bacon