

**ATTACHMENT 22 – LETTER FROM MODERN CONTINENTAL COMPANY
TO BECHTEL / PARSONS BRINCKERHOFF DATED SEPTEMBER 18, 2000
REQUESTING A CONTRACT MODIFICATION BE ISSUED FOR
REIMBURSEMENT OF THE ADDITIONAL WORK ASSOCIATED WITH
RETESTING THE ADHESIVE ANCHORS TO 6,350 POUNDS**

(6 pages)



600 Memorial Drive, Cambridge, MA 02139 ■ Tel: (617) 864-6300 Fax: (617) 864-8766 ■ www.moderncontinental.c

September 18, 2000

MCC No. 9809-1142-W

Letter No. C09B2-0350

Central Artery/Tunnel Project
Bechtel/Parsons Brinkerhoff
185 Kneeland Street
Boston, MA 02111

Attention: Mr. R. E. Steffy
Authorized Representative

Subject: Central Artery (I-93) / Tunnel (I-90) Project
Contract No. 99119-C09B2
I-90 Seaport Access Tunnel Finishes
Contract Proposal (C.P.) No. 22 – Adhesive Anchor Replacement

Reference: B/PB Letter No. C09B2-0555, dated February 8, 2000
B/PB Letter No. C09B2-0498, dated February 7, 2000
MCC Letter No. C09B2-0165, dated December 29, 1999


Dear Mr. Steffy:

Per the above reference correspondences and conversations between Modern Continental and the Project, MCC has completed re-testing all ceiling adhesive anchors in the C04A2 area. The anchors were originally tested to 3,250 lbs. tension, per the contract, and then re-tested to 6350 lbs., as directed by the Project. Throughout the duration of the work, time was documented on Time & Materials (T&M) slips.

In accordance with Division 1, Section 4.04 of the General Requirements and Covenants of Construction Contracts, Modern Continental Construction hereby submits a detailed cost proposal for Contract Proposal (CP) No. 22. The total cost associated with this change, is Seventeen Thousand One Hundred Two Dollars and Sixty-One Cents (\$17,102.61). MCC respectfully requests that a Contract Modification be issued as reimbursement for the additional work associated with this change.

If you have any questions, please do not hesitate to contact our office.

Sincerely,
Modern Continental Construction Company Inc.


Robert Coutts
Sr. Project Manager

RC/JD

cc: M. Charney, B/PB, C. Madden, MCC, J. Pastore, MCC

MODERN CONTINENTAL CONSTRUCTION CO., INC.

RECAPITULATION CHART

Lump Sum	
ISSUE#	22
CP#	

DESCRIPTION OF WORK: Retest Ceiling Hanger Anchors to 6350 lbs. in HOV

18-Sep-2000

1.	Labor (Supply Adequate Backup)	<u>3,455.65</u>	
2.	Health & Welfare	<u>1,840.18</u>	
2a.	Insurance & Payroll Taxes (11.75% of Line 1)	<u>406.04</u>	
3.	Overhead (10% of Line 1)	<u>345.56</u>	
4.	SUBTOTAL	<u>6,047.43</u>	
5.	Materials (Supply Adequate Backup)		
6.	Equipment	<u>3,595.16</u>	
6a.	Overhead (10% of Line 5 + 6)	<u>359.52</u>	
7.	Subcontractor's Work Total	<u>5,453.00</u>	
7a.	SUBTOTAL	<u>15,455.10</u>	
8.	10.00% of Line 7a. General Contractor	<u>1,545.51</u>	
8a.	SUBTOTAL	<u>17,000.61</u>	
9.	Bond at .60% of Line 8a.	<u>102.00</u>	
10.	SUBTOTAL		<u>17,102.61</u>
10a.	General Liab. at .00% of Line 10.		
11.	TOTAL		<u>17,102.61</u>

Insurance & Payroll Taxes	
FICA	7.65%
Fed. Unemploy.	0.41%
State Unemploy.	3.69%
Work Comp.	
TOTAL	11.75%

Trade	Hours	Rate	Total
Laborer		\$8.75	
Cement Fin.		\$15.26	
Oper. Eng.		\$11.14	
Teamster	8.00	\$8.81	70.48
Carpenter		\$11.75	
Iron Worker	127.50	\$13.88	1,769.70
Surveyor		\$10.44	
Tile Setter		\$12.50	
TOTAL	135.50		1,840.18

Total Anchors Tested: 266.00
Anchor Failures: 22.00

Total Cost to Test One (1) Anchor: \$64.30

MODERN CONTINENTAL CONSTRUCTION CO., INC.

PROJECT: I-90 SEAPORT ACCESS TUNNEL FINISHES CONTRACT NO. 99119-CD3B2										T & M WORK
DESCRIPTION: Retest Ceiling Hanger Anchors to 6350 lbs. in HOV										ISSUE#
										CP#
										DATE: 12-
DESCRIPTION	QTY		LABOR		EQUIPMENT		MATERIALS		SUBCONTRACT	
	QTY	UN	U.P.	TOTAL	U.P.	TOTAL	U.P.	TOTAL	U.P.	TOTAL
K 9609 CLAIMS CP-CP-022 WK4										
03/10/00 - Retesting Anchors in HOV - C04A2 area										
Conam	7.50	HR								66.50
Marklift Scissor Lift - 31"	5.50	HR			8.01	44.06				
03/13/00 - Retesting Anchors in HOV - C04A2 area										
Conam	9.00	HR								66.50
Marklift Scissor Lift - 31"	8.00	HR			8.01	64.08				
03/28/00 - Retesting Anchors in HOV - C04A2 area										
Conam	9.00	HR								66.50
JLG 40HTW Boom Aerial	8.00	HR			20.62	164.96				
03/31/00 - Retesting Anchors in HOV - C04A2 area										
Conam	8.00	HR								66.50
JLG 40HTW Boom Aerial	8.00	HR			20.62	164.96				
04/18/00 - Retesting Anchors in HOV - C04A2 area										
Conam	8.00	HR								66.50
Conam (O.T.)	2.00	HR								99.75
JLG 40HTW Boom Aerial	10.00	HR			20.62	206.20				
07/10/00 - Retest ceiling anchors in HOV										
Iron Worker	8.00	HR	25.00	200.00						
Iron Worker Foreman	4.00	HR	25.75	103.00						
Rack Trk. 1 TN.	4.00	HR			7.18	28.72				
07/11/00 - Retesting Anchors in HOV										
Conam	8.00	HR								66.50
Iron Worker (2)	16.00	HR	25.00	400.00						
Iron Worker (O.T.)	0.50	HR	37.50	18.75						

MODERN CONTINENTAL CONSTRUCTION CO., INC.

PROJECT: I-90 SEAPORT ACCESS TUNNEL FINISHES CONTRACT NO. 99119-CD#B2										T & M WORK
DESCRIPTION: Retest Ceiling Hanger Anchors to 6350 lbs. in HOV										ISSUE#
										CP#
										DATE: 18-
DESCRIPTION	QTY		LABOR		EQUIPMENT		MATERIALS		SUBCONTRACT	
	QTY	UN	U.P.	TOTAL	U.P.	TOTAL	U.P.	TOTAL	U.P.	TOTAL
07/12/00 - Retest Ceiling Anchors in HOV										
Iron Worker Foreman	3.00	HR	25.75	77.25						
Iron Worker	8.00	HR	25.00	200.00						
Iron Worker (O.T.)	1.00	HR	37.50	37.50						
07/13/00 - Retest Anchors in HOV										
Iron Worker Foreman	8.00	HR	25.75	206.00						
Iron Worker Foreman (O.T.)	1.00	HR	38.63	38.63						
Iron Worker (2)	6.00	HR	25.00	150.00						
Rack Trk. 1 TN.	9.00	HR			7.18	64.62				
Conam	4.50	HR							66.50	
07/17/00 - Retesting Anchors in HOV										
Iron Worker Foreman	8.00	HR	25.75	206.00						
Iron Worker (2)	8.00	HR	25.00	200.00						
Iron Worker (O.T.) (2)	2.00	HR	37.50	75.00						
Rack Trk. 1 TN.	8.00	HR			7.18	57.44				
Conam	8.00	HR							66.50	
07/19/00 - Retesting Anchors in HOV										
Iron Worker Foreman	4.00	HR	25.75	103.00						
Iron Worker (2)	6.00	HR	25.00	150.00						
Rack Trk. 1 TN.	4.00	HR			7.18	28.72				
Conam	4.00	HR							66.50	
07/20/00 - Retest Ceiling Anchors in HOV										
Iron Worker Foreman	3.00	HR	25.75	77.25						
Iron Worker	8.00	HR	25.00	200.00						
Rack Trk. 1 TN.	3.00	HR			7.18	21.54				
07/21/00 - Retesting Anchors in HOV										
Iron Worker Foreman	4.00	HR	25.75	103.00						
Iron Worker (2)	8.00	HR	25.00	200.00						
Rack Trk. 1 TN.	4.00	HR			7.18	28.72				
Conam	5.00	HR							66.50	

(

(